



**114 South; State Street to
Bangerter; New I-15 Interchange
SP-15-7(156)293**



October 14, 2009

Public Information and Traffic Control:

- One-way traffic on 114th South at 2700 West for storm drain installation through this Saturday
- Flaggers 1300 West to 2200 West sewer installation
- Reducing speed limit to 25 mph from 3600 West to 1300 West
- I-15
 - Shifting traffic to 4:1 configuration toward the end of October
 - Shift traffic over bridge early to mid November
 - Monday and Tuesday closed under I-15 bridge
 - Late October closed under I-15 bridge for parapet work

Schedule: What was expected for the month of September

3600 West to 2700 West

- Water service extensions - Done
- Grade for paving - Done
- Install rock walls - Done
- Install post and panel walls - Will finish by next Wednesday
- PCCP Pave – Will finish next Tuesday
- Curb and gutter – Moved out 2 weeks
- Sidewalk – Will do after electrical and light pole foundations
- Storm drain tie-in across 2700 West – 2700 West done, crossing 114th will be done Saturday (redesign for utilities)
- Asphalt paving on 2700 West - Done
- Pond at substation – Redesign pipe into pond see above

2700 West to Redwood

- Restart installation of the 42" sewer line 1300 West to Charter Point Road - Done
- Jack and Bore at Redwood Road – Will complete Friday

Redwood to 1300 West

○

1300 West to Riverfront Parkway

- 42" Sewer line tie-in at Riverfront - Done
- Re-open Riverfront Drive - Done
- Soil nail wall at Chapel View – Looking at possible redesign
- Surcharge at Midas Creek - Done
- Jordan River bridge construction – Concrete bents, abutments - Done

Riverfront Parkway to 700 West

○

700 West to Jordan Parkway

○

Jordan Parkway to State Street

○

I-15

- Construction of new I-15 Bridge – Will open in November
- Grade and drainage for SB pavement - Done
- Paving SB lanes - Done
- Grading SB on ramps and paving – Finishing up next week

Schedule: What to expect in October**3600 West to 2700 West**

- Hand pour intersections at 3600 West, 3420 West and South Jordan Farms
- Finish post and panel walls
- Finish concrete paving
- Install lighting and foundation
- Install curb and gutter and sidewalk
- Move traffic over to new pavement
- Relocate utilities on North side of 3600 West to 3200 West
- Relocate utilities on South side of 3200 West to 2700 West
- Complete substation pond

2700 West to Redwood

- Shift traffic and rotomill existing asphalt
- Install 42" Sewer

Redwood to 1300 West

-

1300 West to Riverfront Parkway

- Remove surcharge on Midas Creek
- Construct Midas Creek structure
- Build walls at Midas Creek
- Install 42" Sewer line Chapel View to 1300 West
- Install 33" Water line Chapel View to 1300 West

Riverfront Parkway to 700 West

- Install girders at Jordan River bridge
- Form Jordan River bridge deck and pour
- Construct roadway section to bridge
- Pour pedestrian bridge deck

700 West to Jordan Parkway

- Install Willow Creek structure
- Install Willow Creek walls

Jordan Parkway to State Street

- Shift traffic over the new box culvert section of the Jordan and Salt Lake Canal
- Build remaining box culvert across 114th South at the Jordan and Salt Lake Canal

I-15

- Construction of new I-15 Bridge – Will open in November
- Complete pavement tie-ins
- Complete drainage
- Shift traffic to new lanes