
Project Overview - Roadway




Roadway


- US-191
 - 2 Lane widening to 5 lanes
 - 1400' of widening on either end bridge
- SR-128
 - Adding Left Turn Lane
 - 400' of widening
- Trails



Roadway – South End




Roadway – Tiered Retaining Walls



TRAIL TYPICAL SECTION NO. 3




Roadway – North End







Roadway - County Road / Trail




Retaining Walls



Construction Access



Utility Relocations



Utility Coordination

- Rocky Mountain Power
 - Power Line Relocations Complete
 - Street Lighting To be coordinated when grading is completed
- Frontier Communications Fiber / Phone Lines
- Preciscom CATV Lines



Project Quantities

• Borrow	9,552	Cu. Yd
• Bollow	9,002	Gu. 10

 Embankment For Bridge 	10,392	Cu.	Yd.
---	--------	-----	-----

- Excavation 5,041 Cu. Yd.
- UBC 4,330 Ton
- HMA $-\frac{3}{4}$ " 8,416 Ton
- Rotomilling 2" 2,555 Sq. Yd.
- Pavement Geogrid 16,022 Sq. Yd.
- CIP Constant Slope Barrier 1,297
- CIP Moment Slab / Barrier 435 Ft.



Ft.

Project Quantities

Loose iprap

• 18" Pipe

• 24" Pipe

Catch Basins

 MSE Wall (Concrete Panels-Exposed Wall Face) 990 Cu. Yd.

1618 Ft

495 Ft

19 Each

10,315 Sq. Ft.




Environmental Controls

- Maintain construction within limits sensitive areas around/within project
 - Arches National Park
 - Colorado River
 - Lions Park
 - Wetlands
 - Private Property



Sensitive Areas




Environmental Controls

- Cofferdams and Work in the River
 - Between September 1 and April 30
 - Take actions to avoid trapping fish
- River Access
 - Navagatible River Channel Access Maintained




Project 404 Permit



Project 404 Permit

US-191; Colorado River Bridge



Environmental Controls

T&E Species - Southwestern Willow Flycatcher, Either:

- Begin Construction prior to May 1 and ensure continuous work through August 31, OR
- Provide qualified biologist and survey Presents during breeding season, May 1 to August 31. If present, work will be restricted within 1000' of nesting.



Project Controls

- Restriction on Work that Impacts Traffic
 - Weekends in March, April, September
 - Holiday Weekends
 - Week Prior to Easter
- Early Completion
 - Work in front of Moab Valley RV Resort by March 1, 2010



Project Controls

- MSE Retaining Wall Restrictions
 - Plan for a 2 month wall and embankment work stoppage for settlement and embankment stability
- Paving Limitation
 - UBC placed 2 weeks prior to paving
 - Within 200' of bridge, UBC placed 2 months prior to paving



Project Controls

- Maintain Access
 - Business access
 - County Road/Boat(March 1 September 30)
 - Public Parking at Lion Park

