

Community Coordination Committee Meeting Summary

State Street, 9000 South to 10600 South

To: Attendees Date: January 9, 2007

CCC Members

From: State Street Project Team CC: File

Project: State Street, 9000 South to 10600 South Meeting Location: Sandy City Hall

Sandy, UT

Subject: CCC Meeting #7 Meeting Summary

The following summary is the writer's interpretation of the meeting discussion. If there are any discrepancies or items that need clarification or correction, please notify Crystal Garstang.

CCC Meeting #7 was held at Sandy City Hall on Tuesday, January 9, 2007 from 8:00 am to 9:00 am. The following individuals were in attendance:*

Attendees:

- Troy Alpolonio, Chick-fil-a
- Peggy Bird, Community Coordinator
- Wally Bowler, Alta View Estates
- Kim Choate, America First Credit Union
- Celetse Neil, South Towne Mall
- Darwin Sorenson, Holiday Oil
- Trina Klingler, Sandy City
- Jim Derrick, Larry H. Miller
- John Daich, South Towne Expo Center
- Eric Wells, BD Medical
- Tara Burke, Sandy Journal
- Ahmad Vedadi, Subway
- Joe Woolley, Western Quality Concrete
- Alan Preston, Western Quality Concrete
- John Montoya, UDOT Region 2 Project Manager
- Steve Poulsen, UDOT Region 2 Resident Engineer
- Evelyn Tuddenham, UDOT Region 2 Public Involvement Coordinator
- Kim Clark, Public Involvement Manager (Lochner)
- Crystal Garstang, Public Involvement Assistant (Lochner)



^{*}All attendees may not be accounted for. If you were at the meeting, but your name is not on the list, please contact Crystal Garstang.



I. Welcome/Introductions (5 min.)

The meeting attendees were welcomed and introduced themselves and the business/organization they represent.

II. Update on Other Projects in the Area (5 min.)

- Updates on other projects in the area as follows:
 - State Street TRAX Bridge: The project bid opening is today. Construction will begin around the first of March and will be a two year project. The project will construct a second TRAX line, replace the existing bridge, improve the grade of State Street, improve the drainage and widen State Street. For more information regarding this project, call (801) 673-0774 or email traxbridge@comcast.net.
 - 700 E, 9400 S to Carnation: The current traffic configuration will be in place until spring when paving activities can resume. Other smaller projects will be ongoing throughout the winter. For more information on this project, please call (801) 904-4022 or email <a href="mailto:rooexample-rooex
 - 11400 South and I-15 Interchange: No update.

III. Project Update (30 min.)

Construction Activities

- Current construction activities include (please refer to traffic switch maps for box culvert numbers):
 - Box culvert construction at box #2 (9000 South near State Street) is underway. The right turn lane from
 eastbound 9000 South to southbound State Street has been shortened to allow for this construction.
 Major utility work at the box culvert is also underway. The box should be finished in eight to nine weeks.
 - There is no box culvert work currently underway at 9270 South (Box #3), however storm drain work has closed the 9270 access from State Street. Variable Message Signs (VMS) are in place alerting motorists to use 150 East as a detour. The storm drain and utility work in the area is expected to take approximately 2 weeks. Once the storm drain work is complete, then construction on the box culvert will start. Work was delayed at this location until after the first of the year due to high traffic to Jordan Commons during the holiday season.
 - Construction on box culvert #4 is underway. There are also waterline improvements taking place on the west side of State Street in this area.
 - New signal bases are currently being constructed at major intersections throughout the corridor.
 - Beginning next week, storm drain will be installed from Jordan High to the cemetery. Roadway widening will also take place, however the current traffic configuration will not change.
 - Construction on box culvert #5 has stopped due to utility conflicts.
 - Crews are pouring the deck on box #7 today. A traffic switch will occur in approximately two weeks once the deck is ready for traffic.
- Upcoming construction activities and other construction information:
 - Questar Gas has a new 12" high pressure gas line planned to run from 3300 South to the point of the mountain along the State Street corridor. Questar Gas has accelerated their design and construction schedule to help meet the State Street construction schedule. Work will begin on the new line January 22. Work within the State Street project limits will start on the west side of State Street where traffic is switched to the east side. Questar crews will then begin work at the north end of the project and work south.
 - Islands on the north end of the project will be removed beginning in February to accommodate traffic switches for the gas line construction.
 - Construction at the 10600 South intersection will begin mid-February. The 9000 South construction will
 not begin until the 10600 South intersection work is substantially complete for east/west traffic.
 Construction at the 10600 South intersection will last approximately 4 months.
 - Utility work and coordination is key on this project. For the project to be completed by October 31, 2007, all utility issues needed to be worked out early in the project. There are still unresolved utility issues for the project and because of this, there have been major schedule impacts. Construction activities will most likely carry on through the spring of 2008.





Public Involvement/Open House Overview

- The Meet the Contractor Open House will be held January 9, 2006 from 4:30 to 6:30 pm at the Sandy City Offices in the third floor multipurpose room.
 - An area highlighting the business workshop will be set up at the Open House. This is another opportunity for businesses to network and gather ideas for business promotions during construction.
 - Ads for the open house were placed in the Sandy Journal and the Sandy City newsletter and emails were sent to the project database reminding them of the open house.
- Email updates will be changing once spring construction activities start. A link will be provided to the project website to a map highlighting areas of the corridor under construction.

IV. Incentive (5 min.)

The incentive form was passed out to the meeting attendees for the first contractor incentive vote.

V. Questions (10 min.)

No additional questions were asked.

VI. Next Meeting (5 min.)

■ The next meeting will be held on February 13 at 8:00 am in the Sandy City Offices multipurpose room.

