



Fact Sheet 11400 South Project Status September 9, 2009

Right of Way:

- 69 percent of affected properties have been appraised.
- 50 percent of affected properties have been obtained by UDOT and are available for construction.

Preconstruction Survey:

- 70 percent of the preconstruction survey has been completed on houses adjacent to the corridor.
- Of those that agreed to the preconstruction survey 100 percent have been completed.

Design:

- 95 percent of the overall design is complete.
- Landscaping drawings are the only design that is not ready to be released for construction.

Utilities:

- Dry utilities are 4 percent complete
- Wet utilities:
 - South Jordan Water: 60 percent complete
 - Jordan Valley Water Conservancy District: 30 percent complete
 - South Valley Sewer: 30 percent complete

Bridges:

- Traffic bridge at the Jordan River is 30 percent complete
- Pedestrian bridge at the Jordan River is 50 percent complete
- The railroad bridge is still on hold.

Single Point Urban Interchange:

- The interchange is 20 percent complete.
- Deck panels will begin in two weeks.

Construction Update Overall:

- 33 percent of overall construction is complete
- On schedule to complete fall 2010