

Project Brief

700 East, 9400 South to Carnation

**2007 Legislative
Update**

Provided By:



**Commission
Approved Budget:
\$11.5 Million**

**Anticipated
Schedule:
Completion –
Spring 2007**

Project Contacts:

**Randy Park
Region Two Director**
801-975-4805
rpark@utah.gov

**Matthew Zundel
Project Manager**
801-887-3421
mzundel@utah.gov

**Josh Van Jura
Resident Engineer**
801-975-4856
jvanjura@utah.gov

**Affected
Legislative Districts:
Senate: 8, 9
House: 41, 45, 58**

**Affected
Municipalities:
Sandy City**

Project Description: CONSTRUCTION, Roadway Reconstruction & Widening

The 700 East Reconstruction Project reached its one year mark on November 1, 2006. The project was scheduled to be completed November 30, 2006. Several money saving changes were made to the original design (totaling approximately \$500, 000). These money saving innovations caused the schedule to be delayed. With the arrival of the cold weather, some construction activities will need to be completed in the spring of 2007.

Project Milestones and Anticipated Schedule:

- Construction Start-up – November 2005
- Anticipated Construction Completion – Spring 2007

Items yet to be completed:

- Sidewalk construction, 9400 South to Dimple Dell - Mid December to late February
- Driveway reconstruction - Mid December to late February
- Curb & gutter, and pavement near Carnation - Mid December to late February
- Dimple Dell landscaping, stream restoration, trail reconstruction - Early 2007
- Median installation - Spring 2007
- Final pavement seal coat - Spring 2007

A Public Information Manager has been assigned to this project to keep businesses, residents and commuters informed of construction impacts. For additional information contact Amalia, 801-904-4022, or visit the project website at <http://www.udot.utah.gov/700east/>.

NOTE: Schedule information listed above is estimated and could change without notice based on funding, scheduling constraints, stakeholder issues, and other unanticipated project elements.