

Fact Sheet 11400 South Project Status January 13, 2010

Right of Way:

	September 9, 2009	January 13, 2010
Affected Properties Appraised	69%	96%
Affected Properties Obtained by UDOT and Available for Construction	50%	72%

Design:

	September 9, 2009	January 13, 2010
Overall Design Complete	95%	100%

Utilities:

	September 9, 2009	January 13, 2010
Dry Utilities (Power, Gas, Cable, Phone)	4%	10%
South Jordan Water	60%	70%
Jordan Valley Water Conservancy District	30%	
60"		100%
33" at the Rail Road		Start Spring 2010
33" 700 West to 1300 West		90%
South Valley Sewer	30%	
Mainline		97%
Services		5%

Bridges:

	September 9, 2009	January 13, 2009
Traffic Bridge at Jordan River	30%	65%
Pedestrian Bridge at Jordan River	50%	100%
Railroad Bridge	On Hold	On Hold
SPUI (Single Point Urban Interchange)	20%	40%

Construction:

	September 9,2009	January 13, 2010
Construction Complete	33%	47%

