

SEPTEMBER 2007

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Federal and State Projects

	PROJECT NUMBER JOB / PROJECT	LOCATION CONCEPT	CONTRACTOR PROJECT ENGINEER	ORIGINAL AMT AUTHORIZED AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN EST COMPLETE	% PROJECT COMPLETE % TIME ELAPSED
BEAVER							
X	STP-LC01(3) 5121501D	Beaver County Bike / Pedestrian Trail Construct Bike / Pedestrian Path	HARWARD AND REES LIEF CONDIE	\$635,768 \$635,768	\$487,747	90C	88% 88%
X	BRF-0160(5)1 5135803C	BEAVER RIVER BRIDGE @ MP 1.31 ON SR-160 Bridge Replacement	WADSWORTH BROS CONST. CO. INC. MIKE SENG	\$848,682 \$868,926	\$850,144	10/31/2006	98% 77%
X	STP-0021(10)77 51155	MILFORD SR-21 RAIL ROAD CROSSING GRADE SEPARATE SR-21 RR CROSSING	PNK CONSTRUCTORS LLC MIKE SENG	\$4,154,972 \$4,244,199	\$4,239,271	6/30/2007	98% 97%
BOX ELDER							
	*IM-84-5(37)26 5128001D	I-84; SR-83 to SR-102 Concrete Pavement, Rehabilitation	MULTIPLE CONCRETE ENTERPRISES, INC KELLY BARRETT	\$7,698,771 \$8,833,979	\$8,752,194	8/31/2007	97% 99%
	BRF-STP-0013(16)8 5127803C	SR-13; OVER BEAR RIVER 1 MILE EAST OF CORINNE BRIDGE - REHABILITATION C-447	RALPH L WADSWORTH CONSTR CO INC KELLY BARRETT	\$5,165,000 \$5,165,000	\$2,333,031	4/2/2007 12/1/2008	41% 32%
Z	IM-84-5(38)8 5218803C	I-84; East Snowville to Hansel Valley Road - Asphalt Pavement Rehabilitation	GRANITE CONSTRUCTION COMPANY KELLY BARRETT	\$5,074,804 \$5,074,804		8/31/2008	0% 0%
X	STP-0030(20)99 # 5129201D	SR-30; Box Elder / Cache County Line to SR-23 Pavement Rehabilitation / Passing Lanes	STAKER & PARSON COS DBA JACK B. PAF NICK PETERSON	\$10,709,783 \$10,709,783	\$760,417	1/1/2008	7% 11%
CACHE							
	F-0091(22)32 5128201D	SR-91; SMITHFIELD MAIN STREET ROAD, ASPHALT PAVEMENT REHABILITATION	STAKER & PARSON COS DBA JACK B. PAF NICK PETERSON	\$8,032,373 \$8,032,373	\$6,062,939	120W	70% 83%
X	NH-0091(26)17 5229403C	SR-91 From SR-23 to SR-101 Asphalt - Open Graded Surface Course	LEGRAND JOHNSON CONSTRUCTION CO. NICK PETERSON	\$1,774,069 \$1,774,069	\$1,657,424	30W	91% 100%
X	S-0089(146)461 7075003C	VARIOUS DECK SEALS IN REGION 1 BRIDGE PRESERVATION	RESTRUCTION CORPORATION NICK PETERSON	\$271,817 \$271,817	\$268,754	30C	95% 160%
Z	STP-0030(18)114 5128103C	SR-30; 1400 West to SR-91, Logan Pavement Preservation	STAKER & PARSON COS DBA JACK B. PAF NICK PETERSON	\$3,078,988 \$3,423,918	\$3,241,085	60W	91% 98%
X	STP-0030(20)99 # 5129201D	SR-30; Box Elder / Cache County Line to SR-23 Pavement Rehabilitation / Passing Lanes	STAKER & PARSON COS DBA JACK B. PAF NICK PETERSON	\$10,709,783 \$10,709,783	\$760,417	1/1/2008	7% 11%
X	STP-0091(21)24 5127203C	SR-91; 600 West / 800 West in Logan Spot Improvement Realign Intersection	PNK CONSTRUCTORS LLC NICK PETERSON	\$814,608 \$814,608	\$804,215	60W	98% 77%
CARBON							
	SP-0006(27)231 78017	HELPER INTERCHANGE New Interchange	W. W. CLYDE & CO FRED JENKINS	\$16,699,313 \$16,699,313	\$13,156,897	7/5/2006 10/31/2007	83% 74%
Z	SP-0006(93)249 7067401D	US-6; WELLINGTON TO GRASSY TRAIL CREEK Construct Passing Lanes	NIELSON CONSTRUCTION FRED JENKINS	\$5,318,031 \$5,318,031		100W	0% 0%
X	STP-1332(2) 5107403C	Carbonville Road, Carbon County Bituminous Pavement, Reconstruction	NIELSON CONSTRUCTION FRED JENKINS	\$1,943,136 \$2,168,739	\$2,159,586	6/12/2006 80W	99% 100%
Z	STP-LC07(7) 5106301D	HOMESTEAD BLVD LOOP; CEDAR HILLS DR. TO HOMESTEAD BL Bituminous Pavement, Reconstruction	NIELSON CONSTRUCTION FRED JENKINS	\$983,078 \$983,078		60W	0% 0%

SEPTEMBER 2007

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Federal and State Projects

	PROJECT NUMBER JOB / PROJECT	LOCATION CONCEPT	CONTRACTOR PROJECT ENGINEER	ORIGINAL AMT AUTHORIZED AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN EST COMPLETE	% PROJECT COMPLETE % TIME ELAPSED
DAGGETT							
Z	NH-0191(251)378	SR-191; MP 378.18 TO 382.57, DAGGETT COUNTY	INTERMOUNTAIN SLURRY SEAL, INC.	\$191,191			78%
	5233603C	Chip Seal	JACK LYMAN	\$191,191	\$153,632	10/31/2007	20%
DAVIS							
#	SP-0067(11)0	Legacy Parkway Segment 1	A & W HIGHWAY CONTRACTORS JV SEG	\$95,595,959		12/4/2006	59%
	7812803C	Construct Parkway	DARREN ROSENSTEIN	\$95,595,959	\$56,654,646	9/30/2008	45%
	HPP-TI-1512(1)	200 North Street, Kaysville City- SAFETEA-LU	SALT LAKE CITY COMMUTER RAIL CONST	\$16,297,717			52%
	5228401D	Railroad Grade Separation Crossing (UT044)	DAVE HOLMGREN	\$16,297,717	\$9,166,088	6/30/2008	53%
	ISTP-9999(823)	I-15; SR-232 and SR-108 Interchanges	INTERMOUNTAIN PLANTINGS INC	\$1,428,687			12%
	5206801D	Interchange Beautification	DAVE HOLMGREN	\$1,428,687	\$170,984	9/29/2008	93%
X	STP-0108(11)8	2000 West 1300 North to 2300 North, Clinton	STAKER & PARSON COS DBA JACK B. PAF	\$5,366,348			28%
	5101703C	Intersection Improvements P.E.	DAVE HOLMGREN	\$5,389,718	\$1,723,134	365C	41%
Z	STP-CM-0089(80)340	US-89; 400 North Fruit Heights	STAKER & PARSON COS DBA STAKER PA'	\$791,670			94%
	5101501D	Park and Ride lot and Frontage Road	DAVE HOLMGREN	\$791,670	\$761,961	270C	95%
	STP-LC11(25)	D&RGW Rail Trail - Clinton City	KILGORE PAVEMENT MAINTENANCE LLC	\$300,004			97%
	5216001D	Enhancement - Bike / Pedestrian Path	DAVE HOLMGREN	\$394,198	\$394,198	60W	85%
X	SP-15-7(245)311	I-15; Beck Street NB On-Ramp	STAKER & PARSON COS DBA STAKER PA'	\$2,925,900			95%
#	7063903C	I-15; Beck Street NB On-Ramp	DAVID SCHWARTZ	\$2,925,900	\$2,906,419	5/17/2007	110%
	S-115-7(261)336	I-15; HILL AFB INTERCHANGE - BRIDGE D-719	GRANITE CONSTRUCTION COMPANY	\$775,148			0%
	7080603C	BEAM AND DECK REPAIR	Evan Sullivan	\$775,148		30C	27%
X	STP-LC11(24)	West Point City Emigrant Trail-Weber/Davis County	GENEVA ROCK PRODUCTS, INC.	\$138,159			0%
#	5215901D	Enhancement - Bike / Pedestrian Path	Evan Sullivan	\$138,159		30W	43%
Z	IM-15-7(236)332	I-15; SR-232 TO SR-26	GRANITE CONSTRUCTION COMPANY	\$7,398,398			98%
#	5213801D	Road - Auxillary Lanes and Ramp Improvements	KELLY BARRETT	\$8,682,938	\$8,605,044	5/1/2007	98%
	SP-0067(10)4	LEGACY PARKWAY SEGMENT 2	AMES CONSTRUCTION, INC.	\$80,459,000			57%
	7812703C	Construct Parkway	MICHELLE PAGE	\$80,459,000	\$49,255,950	9/30/2008	44%
X	IM-15-7(220)327	I-15; LAGOON TO LAYTON	GREENE'S INC	\$2,667,939		9/11/2006	99%
	5127303C	Road - Concrete Pavement Rehabilitation	STEVE NIEBERGALL	\$3,211,787	\$3,098,866	140W	67%
	SP-0067(8)10	Legacy Parkway Segment 3	CLYDE-GENEVA CONSTRUCTORS JOINT V	\$99,681,924		1/9/2007	46%
	7812303C	Construct Parkway	STEVE NIEBERGALL	\$99,681,924	\$44,734,168	9/30/2008	45%
#	CM-0089(113)327	Beck Street Bike Lane Commuter Connector Phase II	STAKER & PARSON COS DBA STAKER PA'	\$662,195			88%
	5207103C	Bike / Pedestrian Path		\$662,195	\$578,854	45W	100%
	S-I-15-7(260)320	I-15 @ PARRISH LANE RAMP & INTERCHANGE IMPROVEMENT	RALPH L WADSWORTH CONSTR CO INC	\$2,411,413			96%
	7077401D	INTERCHANGE & RAMP IMPROVEMENT, PHASE 2 - CONSTRUCTI		\$3,515,423	\$3,363,415	180C	105%
X	STP-LC11(27)	Historical Emigrant Trail; Syracuse City	COP CONSTRUCTION LLC	\$1,046,382			0%
	5216503C	Enhancement - Trail New Construction Underpass		\$1,046,382		100C	24%

SEPTEMBER 2007

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT	TO DATE	EST COMPLETE	% TIME ELAPSED

DUCHESNE

Z	SP-0191(54)290	US-191; MP 290 TO MP 294	PNK CONSTRUCTORS LLC	\$275,575		0%	
	7057403C	Slope Repair	JACK LYMAN	\$275,575	40W	0%	
X	STP-1544(1)5	ARCADIA ROAD	BUILD INC	\$2,676,512		73%	
	50162	RECONSTRUCTION	SCOTT ANDRUS	\$2,676,512	\$2,018,344	400W	101%
X	BRO-LC13(6)	400 SOUTH OVER STRAWBERRY RIVER DUCHESNE CITY	FLARE CONSTRUCTION, INC. & SUBSIDIAI	\$650,000		99%	
	5105601D	Bridge Replacement 013051A		\$650,000	\$581,460	120C	96%
	S-0040(64)88	US-40; Duchesne to Roosevelt	BURDICK PAVING	\$3,057,179		59%	
	7066603C	Passing Lanes from Duchesne to Roosevelt		\$3,057,179	\$1,111,470	60W	77%

EMERY

X	HPP-1612(3)0	Reconstruct South Moore Cut-Off Road	NIELSON CONSTRUCTION	\$4,864,086			
	5231301D	Reconstruct South Moore Cut-Off Road	FRED JENKINS	\$4,864,086 0(NONE)			
X	SP-0006(94)283	US-6; MP 283 TO MP 288	LEGRAND JOHNSON CONSTRUCTION CO.	\$4,675,731		3/19/2007	98%
	7067803C	Passing Lanes	FRED JENKINS	\$4,675,731	\$4,586,499	100W	103%
	STP-1612(2)0	Southmoore Cutoff Phase Two	NIELSON CONSTRUCTION	\$2,296,525			98%
	5141103C	GRADING, DRAINAGE AND SURFACING	FRED JENKINS	\$2,296,525	\$1,881,414	140W	94%
	NH-R499(15)	Various Rest Areas Along I-70	BECO CONSTRUCTION CO, INC.	\$672,663		7/31/2007	48%
	5225003C	Rest Area Modifications	LYNDON FRIANT	\$672,663	\$293,861	75C	72%
	STP-0010(33)16	SR-10; Muddy Creek to Ferron	NIELSON CONSTRUCTION	\$8,047,085		7/9/2007	63%
	5225301D	Road - Asphalt Pavement Rehabilitation	LYNDON FRIANT	\$8,047,085	\$5,452,350	11/15/2007	44%

GRAND

X	NH-0191(25)124	US-191; MOAB MAIN STREET	W. W. CLYDE & CO	\$6,822,762			99%
	50903	ROAD - ASPHALT PAVEMENT RECONSTRUCTION	RUSS TANGREN	\$7,208,617	\$7,208,617	2/1/2007	76%
X	S-0191(55)126	Passing Lanes; Moab to I-70	LEGRAND JOHNSON CONSTRUCTION CO.	\$2,644,689			95%
	7068303C	Passing Lanes	RUSS TANGREN	\$2,644,689	\$2,555,245	90W	98%
X	S-LC19(12)	BRIDGE COLLISION REPAIR IN REGION 4, F-352	WADSWORTH BROS CONST. CO. INC.	\$332,113		5/9/2007	52%
	6379201D	BRIDGE COLLISION REPAIR	RUSS TANGREN	\$332,113	\$332,113	6/30/2007	123%
X	BRO-LC19(7)	THOMPSON WASH ON CO. RD. 175, WEST OF THOMPSON	ADAMS & SMITH, INC	\$1,084,622		6/12/2007	56%
	5094703C	BRIDGE REPLACEMENT NO. 019019C		\$1,084,622	\$616,283	7/15/2007	59%
	STP-0191(24)129	SR-191; COLORADO RIVER PEDESTRIAN & BIKE BRIDGE	RALPH L WADSWORTH CONSTR CO INC	\$2,493,046			14%
	5089803C	ENHANCEMENT - BRIDGE		\$2,493,046		210C	13%

IRON

Z	IM-NH-15-2(51)70	I-15; MP 70-82	STAKER & PARSON COS DBA WESTERN F	\$3,817,030		9/25/2006	98%
	5223503C	Asphalt Joint Repair & Seal Coat	LIEF CONDIE	\$3,968,665	\$3,929,449	7/15/2006	118%
X	SP-0014(23)7	SR-14; MP 7 to MP 12	SCHMIDT CONSTRUCTION INC	\$200,000			
	81B57E03	Mudslide Damage Repair	LIEF CONDIE	\$200,000			
X	SP-R499(5)	Signal Interconnect on Cedar City Main Street	AMERICOM TECHNOLOGY	\$398,302		7/10/2007	32%
	9702801D	Conduit, Fiber Optic Cable to 14 Signalized Intersections	LIEF CONDIE	\$398,302	\$126,794	100W	55%

SEPTEMBER 2007

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Federal and State Projects

PROJECT NUMBER JOB / PROJECT	LOCATION CONCEPT	CONTRACTOR PROJECT ENGINEER	ORIGINAL AMT AUTHORIZED AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN EST COMPLETE	% PROJECT COMPLETE % TIME ELAPSED
---------------------------------	---------------------	--------------------------------	--------------------------------	---------------------------	----------------------------	--------------------------------------

IRON

X	STP-1770(2)1 50895	AIRPORT RD. FROM 600 NO. TO KITTY HAWK, CEDAR ROAD - ASPHALT PAVEMENT RECONSTRUCTION	GERBER CONSTRUCTION, INC. LIEF CONDIE	\$1,912,148 \$1,912,148	\$1,557,242 100W	85% 139%
	STP-LC21(8) 5215803C	Cedar City Bicycle Lanes; Cedar City Enhancement - Trail Improvements	AMERICAN PAVEMENT MARKINGS DBA IN LIEF CONDIE	\$71,111 \$71,111	30W	

JUAB

	*IM-15-5(32)223 5105803C	I-15; SOUTH NEPHI TO NORTH NEPHI ROAD - CONCRETE PAVEMENT REHABILITATION	WADSWORTH BROS CONST. CO. INC. GREG SEARLE	\$12,995,649 \$13,310,649	\$13,310,576 250C	99% 79%
	IM-15-5(37)195 5134203C	I-15; Millard / Juab Co Line to Sevier River Road - Concrete Pavement Rehabilitation	WADSWORTH BROS CONST. CO. INC. GREG SEARLE	\$10,914,069 \$10,914,069	\$10,706,035 180C	93% 90%
#	F-R399(20) 5246503C	REGION 3 RUMBLE STRIPS, I-15 & US-40, VARIOUS LOCATIONS RUMBLE STRIPS IN VARIOUS LOCATIONS	DIAMOND SURFACE, INC. SCOTT ANDRUS	\$222,300 \$222,300	9/25/2007 45W	11% 13%
	NH-0006(89)150 5233503C	REGION 3 CHIPSEAL, US-6 MP 131.00 TO 143.00 Chip Seal	HALES SAND & GRAVEL, INC. SCOTT ANDRUS	\$455,414 \$455,414	8/28/2007 10/31/2007	0% 20%

KANE

X	STP-0089(86)104 5115603C	SR-89 at SR-14, Long Valley Jct Intersection Improvements and Extend Passing Lane	MEL CLARK INC. LIEF CONDIE	\$1,182,982 \$1,182,982	\$648,316 70W	55% 86%
	F-R499(36) 5246903C	US-89, KANE COUNTY INTS AT MP 57.25 & MP 58.25 RSI - ADD TURN LANES	STAKER & PARSON COS DBA WESTERN F LYNDON FRIANT	\$799,893 \$799,893	60W	
X	SP-0011(3)1 7068203C	SR-11; Ranchos Road to Airport Road ADD CENTER TURNING LN @ RANCHOS RD.	INTERSTATE ROCK PRODUCTS, INC. LYNDON FRIANT	\$593,600 \$593,600	\$316,827 8/15/2007	43% 46%

MILLARD

	*BRF-9999(390) 5138103C	US-6; 3.3 Miles West of Delta Bridge Replacement C-237 and C-241	BUILD INC MIKE SENG	\$1,684,874 \$1,684,874	\$731,342 145W	55% 72%
	F-0050(18)83 5239103C	US-50; MP 83.08 TO 90.12, HINCKLEY THROUGH DELTA Rotomill & Overlay	STAKER & PARSON COS DBA WESTERN F MIKE SENG	\$842,944 \$842,944	50W	45% 12%
	IM-15-4(43)188 5138203C	I-15; Scipio to Juab County Line Road - Concrete Pavement Rehabilitation	STAKER & PARSON COS DBA STAKER PA MIKE SENG	\$9,287,062 \$9,659,974	\$9,579,532 11/15/2006	97% 107%

MORGAN

Z	BRO-LC29(6) 5108301D	Weber River 200 East in Morgan Bridge Replacement	WADSWORTH BROS CONST. CO. INC. DAVE HOLMGREN	\$1,050,721 \$1,050,721	\$1,013,371 8/1/2006	95% 95%
	STP-0066(3)0 5128301D	SR-66; East Canyon Reservoir RSI - ADD GUARDRAIL	SKYVIEW EXCAVATION AND GRADING, IN Evan Sullivan	\$338,889 \$338,889	100C	11% 44%

RICH

X	STP-0016(17)0 5201703C	SR-16; Wyoming State line to Woodruff Safety - Fix Run off Road Accidents	HIDDEN PEAK ELECTRIC CO., INC. NICK PETERSON	\$139,894 \$162,373	\$157,487 9/1/2007	91% 100%
---	---------------------------	--	---	------------------------	-----------------------	-------------

SEPTEMBER 2007

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Federal and State Projects

PROJECT NUMBER JOB / PROJECT	LOCATION CONCEPT	CONTRACTOR PROJECT ENGINEER	ORIGINAL AMT AUTHORIZED AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN EST COMPLETE	% PROJECT COMPLETE % TIME ELAPSED
SALT LAKE						
Z BRO-LC35(129) 50759	700 SOUTH & JORDAN RIVER, SALT LAKE BRIDGE, REPLACEMENT #035096F1	DRY CREEK STRUCTURES LLC DARREN ROSENSTEIN	\$1,597,685 \$1,597,685	\$1,530,932	10/4/2006 120W	97% 119%
# SP-0067(11)0 7812803C	Legacy Parkway Segment 1 Construct Parkway	A & W HIGHWAY CONTRACTORS JV SEG DARREN ROSENSTEIN	\$95,595,959 \$95,595,959	\$56,654,646	12/4/2006 9/30/2008	59% 45%
X STP-0171(15)0 5231003C	SR-171, 3500 SOUTH; 8400 WEST TO 5600 WEST ROAD - ROTOMILL & OVERLAY	GRANITE CONSTRUCTION COMPANY DARREN ROSENSTEIN	\$2,129,463 \$2,951,019	\$2,927,387	7/17/2006 45W	98% 102%
X STP-2094(1)9 50583	3200 WEST; 4100 SOUTH TO 4700 SOUTH BITUMINOUS PAVEMENT, RECONSTRUCTION	STAKER & PARSON COS DBA STAKER PA DARREN ROSENSTEIN	\$2,689,495 \$3,055,925	\$2,795,797	4/3/2006 150W	89% 94%
X *NH-215-9(115)16 5104401D	I-215; 3800 South to 4100 South Bridge Widening, Rehabilitation and Sign Structure	BUILD INC DAVID SCHWARTZ	\$3,720,658 \$3,720,658	\$1,447,876	120W	46% 101%
X CM-0089(124)352 5220303C	SR-89; 5300 South, Murray City INTERSECTION IMPROVEMENTS	GRANITE CONSTRUCTION COMPANY DAVID SCHWARTZ	\$1,682,052 \$1,682,052	\$109,026	90C	0% 0%
X F-I215(126)13 5136903C	I-215; 4500 South Bridge Replacement	RALPH L WADSWORTH CONSTR CO INC DAVID SCHWARTZ	\$3,995,048 \$3,995,048	\$3,276,109	11/5/2007	49% 62%
X IM-80-3(142)107 5222503C	I-80; MP 107 to MP 108 Road - Replace Broken Slabs	GRANITE CONSTRUCTION COMPANY DAVID SCHWARTZ	\$724,551 \$1,261,992	\$1,193,407	45W	100% 82%
X ISTEP-80-4(103)123 5208103C	I-80 at 2300 East Safety Spot Improvement Widen with in Right of Way	GERBER CONSTRUCTION, INC. DAVID SCHWARTZ	\$1,162,572 \$1,162,572	\$366,662	45C	38% 66%
X NH-0266(4)4 5137103C	SR-266, 4500 SOUTH; 700 EAST TO I-215 (EAST) ROAD - ROTOMILL & OVERLAY	GENEVA ROCK PRODUCTS, INC. DAVID SCHWARTZ	\$2,831,831 \$2,941,750	\$2,910,310	3/12/2007 90C	96% 84%
S-0266(54)3 7071301D	SR-266; 4500 South, I-15 to State Street Roadway Widening	GRANITE CONSTRUCTION COMPANY DAVID SCHWARTZ	\$5,625,726 \$5,625,726	\$5,486,286	7/9/2007 56C	81% 91%
X S-R299(30) # 9024203C	SR-112 & SR-138 Grantsville & SR-48 & Airport Rd West Jordan Two Signals in Region Two	CACHE VALLEY ELECTRIC COMPANY DAVID SCHWARTZ	\$216,954 \$216,954	\$146,165	7/10/2007 45W	67% 98%
X SP-0068(24)43 78086	REDWOOD ROAD; 12600 SOUTH TO 10600 SOUTH CONCRETE PAVEMENT, RECONSTRUCTION	GENEVA ROCK PRODUCTS, INC. DAVID SCHWARTZ	\$22,319,812 \$22,319,812	\$13,755,460	11/1/2007	59% 79%
X SP-15-7(245)311 # 7063903C	I-15; Beck Street NB On-Ramp I-15; Beck Street NB On-Ramp	STAKER & PARSON COS DBA STAKER PA DAVID SCHWARTZ	\$2,925,900 \$2,925,900	\$2,906,419	5/17/2007	95% 110%
X S-0068(47)60 # 7075703C	VARIOUS DECK SEALS IN REGION 2 Bridge Preservation	GRANITE CONSTRUCTION COMPANY DERYL MAYHEW	\$913,941 \$913,941		45C	0% 9%
X S-I-215(129)3 7075203C	I-215; BRIDGE C-545, PED. BRIDGE OVER I-215 EAST Bridge Preservation	GERBER CONSTRUCTION, INC. DERYL MAYHEW	\$174,300 \$174,300		10/1/2007	
X SP-0201(5)13 78103	2100 SOUTH; BANGERTER HWY TO JORDAN RIVER SR 201 DESIGN-BUILD	RALPH L WADSWORTH CONSTR CO INC DERYL MAYHEW	\$45,859,000 \$54,741,404	\$54,299,832	5/16/2004 821C	99% 100%
X *STP-0071(9)7 5049303C	700 EAST; CARNATION TO 9400 SOUTH BRIDGE BITUMINOUS PAVEMENT, WIDENING	GENEVA ROCK PRODUCTS, INC. JOSH VANJURA	\$10,446,718 \$10,446,718	\$10,434,828	12/9/2005 411C	0% 0%
X NH-0172(8)6 5136703C	SR-172, 5600 WEST; 2100 SOUTH TO I-80 ROAD - ASPHALT PAVEMENT RECONSTRUCTION	STAKER & PARSON COS DBA STAKER PA JOSH VANJURA	\$1,478,246 \$1,478,246	\$1,437,666	6/25/2007 40W	93% 83%

SEPTEMBER 2007

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Federal and State Projects

PROJECT NUMBER JOB / PROJECT	LOCATION CONCEPT	CONTRACTOR PROJECT ENGINEER	ORIGINAL AMT AUTHORIZED AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN EST COMPLETE	% PROJECT COMPLETE % TIME ELAPSED
SALT LAKE						
X SP-0154(18)0 7062801D	BANGETER HIGHWAY 11800 SOUTH TO JORDAN RIVER Noise Wall Construction	BUILD INC JOSH VANJURA	\$2,484,973 \$2,484,973		1/2/2007 5/18/2007	82% 141%
X SP-0171(11)6 7811301D	3500 S AT BANGETER HIGHWAY INTERSECTION IMPROVE. Intersection Improvements	WESTERN QUALITY CONCRETE, INC. JOSH VANJURA	\$3,846,143 \$3,846,143		3/5/2007 180C	87% 106%
X STP-0068(15)55 50849	REDWOOD ROAD, 2320 SOUTH TO 3500 SOUTH ROAD - Roadway Reconstruction	GRANITE CONSTRUCTION CO OF UT JOSH VANJURA	\$6,647,500 \$9,833,641		4/2/2006 257W	95% 103%
X STP-2082(6)11 50154	HIGHLAND DRIVE 4500 SOUTH TO 3300 SOUTH IN SL CO. DRAINAGE, SURFACING AND SIGNALS	GENEVA ROCK PRODUCTS, INC. LONNIE MARCHANT	\$3,699,987 \$4,216,335		11/19/2002 7/15/2003	100% 99%
X CM-2172(5)10 5113303C	3900 S 500 W Intersection&Ped Access to Light Rail Intersection Improvements	WADSWORTH BROS CONST. CO. INC. MARWAN FARAH	\$1,731,183 \$1,816,827		8/14/2006 140W	97% 99%
X F-R299(43) 5246203C	SR-190 & SR-210, BIG AND LITTLE COTTONWOOD CANYONS RSI- INSTALL GUARDRAIL, IMPOVE SIGNING, SHOULDER WORK	GENEVA ROCK PRODUCTS, INC. MARWAN FARAH	\$903,860 \$903,860			30W
X ITS-R299(17) 5228901D	ITS Commuterlink Expansion to Support Cottonwood Canyons ITS Commuterlink Expansion to Support Cottonwood Canyons	CACHE VALLEY ELECTRIC COMPANY MARWAN FARAH	\$320,375 \$320,375		11/16/2007	
X S-0071(21)5 7069301D	SR-71@ MINUTE MAN DR; ADD TURN POCKET FOR WB ADD TURN POCKET FOR WB	HIDDEN PEAK ELECTRIC CO., INC. MARWAN FARAH	\$341,421 \$341,421		10/31/2007	
X SP-15-7(249)294 7066801D	I-15; Add lane on NB I-15 under 10600 South I-15; Add lane on NB I-15 under 10600 South	GENEVA ROCK PRODUCTS, INC. MARWAN FARAH	\$1,865,338 \$1,865,338		6/29/2007	99% 50%
X STP-0068(20)50 5122803C	REDWOOD ROAD; 6400 SOUTH TO 3500 SOUTH BIT PAVEMENT; ROTOMILL & OVERLAY	STAKER & PARSON COS DBA STAKER PA' MARWAN FARAH	\$2,714,444 \$3,262,360			99% 99%
X STP-0071(18)22 5203403C	SR-71; 4800 South to 900 East Safety Signal upgrade, channelization	HIDDEN PEAK ELECTRIC CO., INC. MARWAN FARAH	\$373,624 \$375,482			96% 83%
X STP-0089(87)316 7900603C	State Street; 8000 S to 7800 S, TRAX Bridge Bridge Replacement	RALPH L WADSWORTH CONSTR CO INC MARWAN FARAH	\$16,362,270 \$16,362,270			30% 26%
X STP-2060(1)0 51031	11400 South at State Street Intersection Modifications	GRANITE CONSTRUCTION COMPANY MARWAN FARAH	\$3,333,333 \$3,976,674			99% 97%
X STP-LC35(124) 50600	JORDAN RIVER PARKWAY AT 3900 SOUTH CONSTRUCT BIKE/PED BRIDGE	WADSWORTH BROS CONST. CO. INC. MARWAN FARAH	\$573,703 \$573,703			89% 64%
X STP-LC35(125) 50648	BELL CANYON / BONNEVILLE TRAILHEAD CONSTRUCT TRAIL	WESTERN STRUCTURES & PRECAST MARWAN FARAH	\$305,031 \$305,031			0% 0%
STP-TI-0089(82)313 51038	STATE STREET; 10600 SOUTH TO 9000 SOUTH BITUMINOUS PAVEMENT, RECONSTRUCTION AND WIDEN	WESTERN QUALITY CONCRETE, INC. MARWAN FARAH	\$24,846,612 \$24,846,612		10/31/2007	62% 92%
STP-0089(69)329 50873	BECK STREET BIKE LANE COMMUTER CONNECTOR, PHASE I CONSTRUCT BIKE/PEDESTRIAN PATH	DRY CREEK STRUCTURES LLC ROB WIGHT	\$743,942 \$743,942			97% 131%
Z STP-LC35(142) 51219	Emigration Canyon, Salt Lake CITY Bike Lanes Construction of Bike / Pedestrian Facility	WESTERN QUALITY CONCRETE, INC. STEVE PARK	\$949,475 \$2,072,594		10/10/2005 140W	99% 119%
X *HPP-STP-2148(1)0 50344	COTTONWOOD STREET; 5600 SOUTH TO VINE STREET Asphalt pavement reconstrucion	EDWARD KRAEMER & SONS INC	\$13,870,889 \$13,880,889		9/21/2004 450C	0% 0%

SEPTEMBER 2007

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Federal and State Projects

	PROJECT NUMBER JOB / PROJECT	LOCATION CONCEPT	CONTRACTOR PROJECT ENGINEER	ORIGINAL AMT AUTHORIZED AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN EST COMPLETE	% PROJECT COMPLETE % TIME ELAPSED
SALT LAKE							
#	CM-0089(113)327	Beck Street Bike Lane Commuter Connector Phase II	STAKER & PARSON COS DBA STAKER PA'	\$662,195			88%
	5207103C	Bike / Pedestrian Path		\$662,195	\$578,854	45W	100%
X	SP-0172(11)2 - PHASE II	SR-172; 5600 WEST, 4450 SOUTH TO 4700 SOUTH	GENEVA ROCK PRODUCTS, INC.	\$1,714,730		4/23/2007	55%
	7066003C	WIDEN TO 5 LANES		\$1,714,730	\$947,879	9/30/2007	85%
X	SP-80-3(68)121	I-80; State Street to 1300 East	RALPH L WADSWORTH CONSTR CO INC	\$6,050,432			
	7810101D	Preliminary Engineering, Right of Way, Environmental		\$6,050,432	\$1,445,408		
	STP-HPP-LC35(123)	PARLEY'S I-215 CROSSING AND TRAIL EXTENSION	COP CONSTRUCTION LLC	\$3,389,337			96%
	50597	Construct pedestrian bridge and trail		\$3,389,337	\$3,262,551	6/22/2007	94%
X	STP-LC35(147)	Emigration Bike Lanes Phase 3, SL County	SKYVIEW EXCAVATION AND GRADING, IN	\$831,505			83%
	5214903C	Enhancement - Bike / Pedestrian Path		\$831,505	\$719,018	75C	108%
SAN JUAN							
X	*NH-0491(1)0	US-491; MONTICELLO TO COLORADO STATE LINE	W. W. CLYDE & CO	\$9,473,920			99%
	5099803C	ROAD - ASPHALT PAVEMENT RECONSTRUCTION	RUSS TANGREN	\$10,926,099	\$10,167,631	180W	94%
X	NH-0191(11)0	MONUMENT VALLEY WELCOME CENTER	CAL WADSWORTH CONSTRUCTION	\$3,198,440		3/3/2005	99%
	50359	NEW WELCOME CENTER	RUSS TANGREN	\$3,198,440	\$3,138,933	270W	100%
	NH-0491(2)17	US-491; MONTICELLO TO MP 7	LEGRAND JOHNSON CONSTRUCTION CO.	\$9,260,824			43%
	5225703C	Road - Asphalt Pavement Reconstruction	RUSS TANGREN	\$9,260,824	\$3,136,541	180W	74%
	S-R499(22)	Blanding to Moab (Passing Lanes)	FREHNER CONSTRUCTION CO., INC.	\$10,719,673			95%
	7067503C	Passing Lanes	RUSS TANGREN	\$10,719,673	\$10,237,571	200W	67%
Z	SP-0191(28)52	BLANDING TO MOAB	WEEMINUCHE CONSTRUCTION AUTHORI'	\$9,656,666			99%
	70112	CONSTRUCT PASSING LANES	RUSS TANGREN	\$10,174,002	\$10,174,002	6/1/2005	129%
SANPETE							
	STP-0089(128)217	US-89; AT PALISADE STATE PARK	FLARE CONSTRUCTION, INC. & SUBSIDIAI	\$430,000		5/31/2007	85%
	5225803C	Safety - Add South Bound Left Turn Lane	LYNDON FRIANT	\$430,000	\$375,478	45W	63%
X	STP-2496(1)0	JOES VALLEY ROAD, EAST OF 300 E, EPHRAIM	BROWN BROTHERS CONSTRUCTION CO.	\$4,399,746			0%
	50618	GRADING, DRAINAGE & SURFACING		\$4,399,746	\$4,087,124	180C	0%
SEVIER							
	F-I70-1(59)17	I-70; MP 17 to MP 48	A-CORE CONCRETE CUTTING INC.	\$1,358,782		4/16/2007	100%
	5240003C	Reseal Joints & Slab Jacking	LYNDON FRIANT	\$1,564,132	\$1,513,725	70W	100%
	IBHF-70-1(54)10	I-70; Fish Creek Mill Creek Shingle Creek	GERBER CONSTRUCTION, INC.	\$1,576,080			100%
	5120801D	Bridge Rehabilitation	LYNDON FRIANT	\$1,576,080	\$1,522,344	6/30/2007	100%
X	STP-LC41(9)	400 NORTH; 400 & 500 WEST, SALINA	HALES SAND & GRAVEL, INC.	\$2,485,361			86%
	50771	Road - Asphalt Reconstruction	LYNDON FRIANT	\$2,485,361	\$2,375,582	8/10/2007	96%
	IM-70-2(42)61	I-70; Gooseberry to Spring Canyon	FREHNER CONSTRUCTION CO., INC.	\$14,259,999			82%
	5225903C	HMA Pavement Rehabilitation Project	MIKE SENG	\$14,259,999	\$10,286,342	11/15/2007	78%

SEPTEMBER 2007

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Federal and State Projects

PROJECT NUMBER JOB / PROJECT	LOCATION CONCEPT	CONTRACTOR PROJECT ENGINEER	ORIGINAL AMT AUTHORIZED AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN EST COMPLETE	% PROJECT COMPLETE % TIME ELAPSED
---------------------------------	---------------------	--------------------------------	--------------------------------	---------------------------	----------------------------	--------------------------------------

SUMMIT

X	*IM-80-4(111)189 5228601D	I-80; Wahsatch to Wyoming State Line Pavement Markings	3M COMPANY DERYL MAYHEW	\$139,613 \$139,613		4% 43%
X	*IM-STP-80-4(93)189 5203103C	I-80; Wahsatch to Wyoming State Line ASPHALT PAVEMENT REHABILITATION, RECONSTRUCTION	LEGRAND JOHNSON CONSTRUCTION CO. DERYL MAYHEW	\$9,073,591 \$10,073,447		92% 131%
X	*IM-STP-80-4(98)186 5132601D	I-80; Castle Rock to Wahsatch Asphalt Pavement, Rehabilitation	W. W. CLYDE & CO DERYL MAYHEW	\$17,659,510 \$17,659,510		44% 77%
X	FH34(001)6 40037	SR-150; MIRROR LAKE HIGHWAY ROAD, ASPHALT PAVEMENT REHAB, BRIDGE REPLACEMENT	GRANITE CONSTRUCTION CO OF UT DERYL MAYHEW	\$3,050,050 \$4,091,654		99% 81%
X	IBHF-80-4(108)152 5222701D	I-80; SILVER CREEK CANYON BRIDGE BRIDGE - REHABILITATION #C-325	BUILD INC DERYL MAYHEW	\$2,313,191 \$2,313,191		0% 17%
X	IBRF-80-4(107)156 5222603C	I-80; Rails to Trails Silver Creek Cyn to Echo Bridge - Replacement # F-88	GRANITE CONSTRUCTION COMPANY DERYL MAYHEW	\$4,317,563 \$4,317,563		84% 81%
X	IBRF-80-4(88)154 50858	BRIDGE; I-80 .6 MILES EAST OF WANSHIP BRIDGE - Replacement #D-678	WADSWORTH BROS CONST. CO. INC. DERYL MAYHEW	\$3,154,754 \$3,784,989		97% 120%
X	STP-0224(38)16 5136203C	SR-224 S of Old Ranch Rd to N of White Pine Cyn Rd Spot Improvement - Add Rasied Median Barrier	FLARE CONSTRUCTION, INC. & SUBSIDIA DERYL MAYHEW	\$644,950 \$644,950		99% 98%
X	BRO-LC43(20) 5104103C	Brown's Canyon Road over Weber River Bridge Replacement #043003F - CR 189	WADSWORTH BROS CONST. CO. INC. MARWAN FARAH	\$820,124 \$910,296		98% 0%

TOOELE

X	S-R299(30) # 9024203C	SR-112 & SR-138 Grantsville & SR-48 & Airport Rd West Jordan Two Signals in Region Two	CACHE VALLEY ELECTRIC COMPANY DAVID SCHWARTZ	\$216,954 \$216,954		7/10/2007 45W	67% 98%
X	S-0068(47)60 # 7075703C	VARIOUS DECK SEALS IN REGION 2 Bridge Preservation	GRANITE CONSTRUCTION COMPANY DERYL MAYHEW	\$913,941 \$913,941			0% 9%
Z	ITS-ST99(11) 5231203C	Commercial Vehicle Credentials & Travel Information Commercial Vehicle Credentials & Travel Information	HIDDEN PEAK ELECTRIC CO., INC. JOSH VANJURA	\$493,650 \$493,650		8/20/2007 40W	52% 25%
X	S-I80-1(44)0 7074503C	I-80; ARIA BLVD, TOOELE COUNTY INTERCHANGE - NEW CONSTRUCTION	GRANITE CONSTRUCTION CO OF UT	\$4,402,052 \$4,402,052		7/5/2007 140C	24% 50%
X	STP-LC45(2) 5104903C	Droubay Road, Tooele City Bituminous Pavement, Reconstruction	LYNDON JONES CONSTRUCTION	\$409,150 \$409,150			0% 0%

UINTAH

	NH-0040(49)115 5133803C	US-40; East Roosevelt to Ballad E. City Limits Road - Widen to Three Lanes	BURDICK PAVING	\$2,290,890 \$2,290,890			93% 94%
	S-0040(60)136 5228303C	US-40; TWISTS TO VERNAL Road - Widen / add Passing Lanes	PNK CONSTRUCTORS LLC	\$4,297,115 \$4,297,115			94% 99%
X	SP-9999(738) 9019603C	RECONSTRUCT INTERSECTION FOR SIGNAL ON US-40 AT 500 S Reconstruct Intersection for Traffic Signal in Vernal	BURDICK PAVING	\$723,172 \$723,172		3/19/2007 40W	73% 140%

SEPTEMBER 2007

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Federal and State Projects

PROJECT NUMBER JOB / PROJECT	LOCATION CONCEPT	CONTRACTOR PROJECT ENGINEER	ORIGINAL AMT AUTHORIZED AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN EST COMPLETE	% PROJECT COMPLETE % TIME ELAPSED
UINTAH						
STP-2728(2)9 50355	DRY FORK CANYON ROAD; RP 9.2 TO 12.6 NEAR VERNAL RECONSTRUCTION	BURDICK PAVING	\$1,834,643 \$2,069,643	\$2,067,907	100W	99% 96%
X STP-2750(1)0 5113703C	Gusher to Lapoint Highway in Uintah County Bituminous Pavement, Reconstruction	BURDICK PAVING	\$1,996,573 \$2,006,573	\$2,004,016	100W	100% 96%
X STP-2794(1)0 50770	500 W; 500 S - 1500 S & 500 S - SR-40 - VERNAL AVE ROAD ASPHALT PAVEMENT REHABILITATION	BURDICK PAVING	\$913,415 \$993,415	\$992,850	80W	100% 95%
UTAH						
X STP-LC49(68) 50881	PLEASANT GROVE BLVD. TRAIL; I-15 TO STATE STREET ENHANCEMENT - BIKE / PEDESTRIAN TRAIL	WESTERN QUALITY CONCRETE, INC. CIVIL SCIENCE INC.	\$358,150 \$482,967	\$450,071	35W	99% 100%
Z NH-R499(19) 5233103C	US-6; MP 211.2 TO MP 215.5 Road - Microsurfacing	INTERMOUNTAIN SLURRY SEAL, INC. FRED JENKINS	\$390,390 \$390,390	\$350,759	7/25/2007 7W	88% 86%
*INH-IBRF-15-6(134)264 50256	I-15 AT SR-75 INTERCHANGE (IRONTON) Bridge Replacement	RALPH L WADSWORTH CONSTR CO INC GREG SEARLE	\$8,717,564 \$9,207,520	\$9,207,520	3/31/2004 10/5/2005	99% 99%
*NH-0006(32)176 5134303C	US-6; LOWER SPANISH FK CANYON TO DIAMOND FORK JCT ROAD - ASPHALT PAVEMENT RECONSTRUCTION	STAKER & PARSON COS DBA STAKER PA' GREG SEARLE	\$3,767,710 \$3,767,710	\$3,234,912	11/30/2007	92% 73%
IM-15-6(162)268 5231503C	I-15; 2000 South to 800 North, Orem Road - Asphalt Pavement Preservation	GENEVA ROCK PRODUCTS, INC. GREG SEARLE	\$1,821,346 \$2,021,346	\$1,990,623	10/31/2007	99% 93%
Z IM-9999(380) 5131103C	I-15; Various Locations in Utah County Rotomill and Open Graded Surface Course	STAKER & PARSON COS DBA STAKER PA' GREG SEARLE	\$632,526 \$1,081,539	\$671,480	10/12/2005 25W	88% 60%
ISTP-IM-15-6(154)272 5133103c	I-15; NB 800 N Orem to 500 East American Fork Auxillary Lane and Pavement Preservation	STAKER & PARSON COS DBA STAKER PA' GREG SEARLE	\$3,665,428 \$4,504,428	\$4,434,889	69C	98% 97%
S-R399(19) 7076603C	SR-75, SR-6; BRIDGES F-681 & F-722, IRONTON INTCH. & SR-6 Bridge Preservation	DRY CREEK STRUCTURES LLC GREG SEARLE	\$249,092 \$249,092		8/15/2007	0% 97%
Z SP-15-6(55)241 7058003C	Alpine Interchange to University Parkway ITS/ATMS	HIDDEN PEAK ELECTRIC CO., INC. GREG SEARLE	\$703,350 \$14,945,432	\$831,979	100W	95% 93%
STP-9999(806) 5204903C	SR-77 / 950 W & SR-51 Evergreen Rd, Springville Safety Spot Improvment Add Turn Lanes	SUNROC CORPORATION GREG SEARLE	\$986,231 \$986,231	\$945,699	45W	97% 158%
*BRF-STP-0114(4)2 5061203C	PROVO RIVER BRIDGE REPLACEMENT BRIDGE REPLACEMENT C-199	WADSWORTH BROS CONST. CO. INC. JACK LYMAN	\$3,534,512 \$3,874,108	\$3,799,126	270W	95% 66%
F-R399(18) 5245503C	US-40 and SR-189; Concrete Slab Replacement Concrete Slab Replacement	DRY CREEK STRUCTURES LLC JACK LYMAN	\$450,958 \$450,958		7/15/2007	38% 44%
Z S-0052(8)1 9023601D	Two Traffic Signals along SR-52 in Orem Construct Signal, SR-52 & I-15 NB Ramps & 400 West	SORENSEN, CRAIG F. CONSTRUCTION, IN JACK LYMAN	\$587,226 \$587,226	\$152,874	40W	44% 48%
SP-0052(6)0 7810503C	SR-52; 800 NORTH, 400 WEST TO 1000 EAST Widen and New Construction	CONDIE CONSTRUCTION COMPANY, INC. JACK LYMAN	\$17,189,866 \$17,189,866	\$4,722,364	9/30/2008	36% 25%
X STP-SP-0006(57)165 52290	SR-6 AT 2550 EAST, SPANISH FORK NEW TRAFFIC SIGNAL INSTALLATION AND INTERSECTION REAL	HAMILTON BROTHERS ELECTRIC, INC. JACK LYMAN	\$663,831 \$663,831	\$447,041	60W	67% 30%

SEPTEMBER 2007

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Federal and State Projects

PROJECT NUMBER JOB / PROJECT	LOCATION CONCEPT	CONTRACTOR PROJECT ENGINEER	ORIGINAL AMT AUTHORIZED AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN EST COMPLETE	% PROJECT COMPLETE % TIME ELAPSED
UTAH						
X ISTD-15-6(160)279 5214303C	I-15, AUXILLARY LANE SB, SR-145 AMERICAN FORK TO SR-73 LE SAFETY - ADD SB AUXILLARY LANE	STAKER & PARSON COS DBA STAKER PA' JIM GOLDEN	\$875,958 \$875,958	\$506,041	7/16/2007 45C	58% 151%
X NH-0006(89)150 # 5233503C	REGION 3 CHIPSEAL, US-6 MP 131.00 TO 143.00 Chip Seal	HALES SAND & GRAVEL, INC. SCOTT ANDRUS	\$455,414 \$455,414		8/28/2007 10/31/2007	0% 20%
X S-0089(151)332 3314503C	US-89; 900 SOUTH TO 340 SOUTH PROVO MP 332.82 TO 333.42 THIN HMA OVERLAY & OGSC	STAKER & PARSON COS DBA STAKER PA' SCOTT ANDRUS	\$542,730 \$542,730	\$307,164	7/9/2007 10/31/2007	57% 30%
X STP-LC49(94) 5211803C	Various Loctions in Orem, Utah Orem Fiber Optic interconnect / CCTV Surveillance	FIBER TEL INC SCOTT ANDRUS	\$775,253 \$775,253	\$399,101	90W	48% 90%
*STP-2907(1)0 5096501D	2000 West; Pleasant GroveState St. to PG Blvd. Road - New Construction widen to five lanes	SUNROC CORPORATION	\$4,528,576 \$4,528,576	\$1,241,000	110W	31% 39%
S-0145(2)171 6024803C	SR-145 & I-15 NB RAMPS, AMERICAN FORK CONSTRUCT NEW TRAFFIC SIGNAL & ADD LEFT TURN LANES	SORENSEN, CRAIG F. CONSTRUCTION, IN	\$953,181 \$953,181		45W	
Z STP-2932(1)0 5022203C	1200 EAST IN LEHI; 300 NORTH TO 1650 NORTH BITUMINOUS PAVEMENT, MINOR WIDENING	H. E. DAVIS CONSTRUCTION, INC.	\$2,583,095 \$2,583,095	\$2,550,091	75W	92% 95%
STP-2975(1)0 5095003C	SANDHILL ROAD; 1500 S TO 1870 S, OREM ROAD - WIDEN SHOULDERS, TURNING LANES	GENEVA ROCK PRODUCTS, INC.	\$3,659,157 \$3,659,157	\$629,448	120W	0% 0%
X STP-9999(385) 5133503C	900 E CENTER 2230 N PROVO CYN RD 900 E PRKWY, PROVO RECONSTRUCT TRAFFIC SIGNALS	HIDDEN PEAK ELECTRIC CO., INC.	\$295,551 \$385,757	\$380,734	35W	0% 0%
X STP-LC49(69) 50884	DRY CREEK TRAIL PEDESTRAIN UNDERPASS, PAYSON ENHANCEMENT - UNDERPASS	ADAMS & SMITH, INC	\$1,475,332 \$1,550,933	\$1,543,781	8/14/2006 90W	98% 104%
WASATCH						
# F-R399(18) 5245503C	US-40 and SR-189; Concrete Slab Replacement Concrete Slab Replacement	DRY CREEK STRUCTURES LLC JACK LYMAN	\$450,958 \$450,958		7/15/2007	38% 44%
X NH-0040(52)29 5134103C	US-40, Clegg Canyon to Strawberry Valley Road - Rotomill & Overlay	GRANITE CONSTRUCTION COMPANY JACK LYMAN	\$3,543,142 \$3,543,142	\$3,285,025	11/5/2007	89% 72%
*NH-0189(12)14 50801	SR-189, PROVO CYN; WILDWOOD TO DEER CREEK Road - New Construction	AMES CONSTRUCTION, INC. JIM GOLDEN	\$53,909,851 \$166,074,725	\$83,673,847	12/6/2004 831C	92% 79%
# F-R399(20) 5246503C	REGION 3 RUMBLE STRIPS, I-15 & US-40, VARIOUS LOCATIONS RUMBLE STRIPS IN VARIOUS LOCATIONS	DIAMOND SURFACE, INC. SCOTT ANDRUS	\$222,300 \$222,300		9/25/2007 45W	11% 13%
WASHINGTON						
IM-15-1(63)0 5107303C	Arizona State Line to Bluff Street MP 0-6 BIT PAVE, RECONSTRUCTION & STRUCTURES	STAKER & PARSON COS DBA WESTERN F LIEF CONDIE	\$7,472,469 \$8,149,655	\$7,931,362	120W	97% 95%
X SP-0018(38)9 7067603C	SR-18; NB to Winchester Hills SR-18; Extend Passing Lane	QUALITY EXCAVATION LIEF CONDIE	\$3,236,020 \$3,422,338	\$3,364,523	120W	96% 95%
STP-3190(4)0 5139903C	SNOW CANYON PRKWY - SR-18 (BLUFF ST) TO TUWEAP DR. Add one Lane in Each Direction	STAKER & PARSON COS DBA WESTERN F LIEF CONDIE	\$2,441,858 \$2,441,858		9/17/2007 100W	0% 11%

SEPTEMBER 2007

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Federal and State Projects

PROJECT NUMBER JOB / PROJECT	LOCATION CONCEPT	CONTRACTOR PROJECT ENGINEER	ORIGINAL AMT AUTHORIZED AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN EST COMPLETE	% PROJECT COMPLETE % TIME ELAPSED
---------------------------------	---------------------	--------------------------------	--------------------------------	---------------------------	----------------------------	--------------------------------------

WASHINGTON

X	STP-HPP-3184(2)0 5109903C	Santa Clara Drive; Streetscape improvements Bituminous Pavement, Reconstruction	SUNROC CORPORATION LIEF CONDIE	\$8,070,052 \$8,070,052	\$7,027,596 350C	90% 97%
X	STP-LC53(31) 5215603C	Leeds Main Street Improvement, Leeds Enhancement - Beautification	RAINTREE LANDSCAPING LLC	\$99,906 \$172,665	\$172,665 60W	99% 63%

WEBER

X	STP-3308(1)3 5101603C	4800 SOUTH, 1900 WEST TO 2700 WEST IN ROY CITY Road - Widen / Intersection Improvements P.E.	STAKER & PARSON COS DBA JACK B. PAF DAVE HOLMGREN	\$2,578,055 \$2,578,055	\$879,548 90W	34% 68%
X	STP-3328(1)0 50473	300 WEST; RIVERDALE ROAD TO 4400 SOUTH WIDENING	GRANITE CONSTRUCTION COMPANY DAVE HOLMGREN	\$3,709,612 \$3,749,375	\$3,749,375 9/15/2006	99% 82%
X	STP-LC11(24) # 5215901D	West Point City Emigrant Trail-Weber/Davis County Enhancement - Bike / Pedestrian Path	GENEVA ROCK PRODUCTS, INC. Evan Sullivan	\$138,159 \$138,159	30W	0% 43%
	*NH-STP-0089(73)356 50908	SR-89; WALL AVE TO 2700 NORTH, OGDEN ROAD - ASPHALT PAVEMENT REHABILITATION	STAKER & PARSON COS DBA JACK B. PAF KELLY BARRETT	\$7,173,058 \$8,062,899	\$8,018,517 12/15/2005	99% 113%
Z	IM-15-7(236)332 # 5213801D	I-15; SR-232 TO SR-26 Road - Auxillary Lanes and Ramp Improvements	GRANITE CONSTRUCTION COMPANY KELLY BARRETT	\$7,398,398 \$8,682,938	\$8,605,044 5/1/2007	98% 98%
X	SP-15-8(34)342 78114	I-15; NEW OGDEN WEBER EXPANSION (I-15 NOW) RECONSTRUCT	WEBER COUNTY CONSTRUCTORS RODNEY TERRY	\$182,885,104 \$182,885,104	\$177,729,713 9/15/2008	61% 63%
X	STP-LC57(6) 50585	WEBER RIVER PARKWAY TRAIL CONSTRUCT BIKE/PED TRAIL	WASATCH ENGINEERING CONTRACTORS WAYNE D FELIX	\$222,781 \$222,781	\$198,022 8/15/2002	100% 127%

NOTES

X - NO REPORT RECEIVED
Z - TEMPORARILY SUSPENDED
* - NON-STEWARDSHIP PROJECTS
- PROJECTS REPORTED MORE THAN ONCE IN THIS REPORT

TOTAL ORIGINAL AMOUNT	\$1,144,411,269	\$909,643,559	TOTAL PAID AMOUNT
TOTAL AUTHORIZED AMOUNT	\$1,303,499,182	\$393,855,623	BALANCE
		\$11,633,633	CONTRACTS COMPLETED THIS MONTH

SEPTEMBER 2007

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Contract Maintenance Projects

PROJECT NUMBER JOB / PROJECT	LOCATION CONCEPT	CONTRACTOR PROJECT ENGINEER	ORIGINAL AMT AUTHORIZED AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN EST COMPLETE	% PROJECT COMPLETE % TIME ELAPSED
CACHE						
SP-0237(4)0 3114903C	SR-237; FROM SR-288 TO SR-91 Chip Seal Coat	INTERMOUNTAIN SLURRY SEAL, INC. NICK PETERSON	\$482,482 \$570,156	\$564,995	45W	100% 64%
CARBON						
Z SP-0006(87)233 3449903C	US-6; MP 232.9 to 235.8 Road - Stone Matrix Asphalt Overlay	NIELSON CONSTRUCTION FRED JENKINS	\$1,277,169 \$1,277,169	\$1,052,314	6/4/2007 35W	85% 109%
DAVIS						
SP-0106(9)0 3114503C	SR-106; From 400 N in Bountiful to Lund Lane Asphalt Open Graded Surface Course	GENEVA ROCK PRODUCTS, INC. DAVE HOLMGREN	\$1,500,000 \$1,500,000	\$1,245,521	50W	87% 92%
SP-0108(9)1 3112903C	SR-108; FROM GREGORY ST. TO MAIN ST. Open Graded Surface Course	STAKER & PARSON COS DBA JACK B. PARSONS DAVE HOLMGREN	\$388,696 \$983,975	\$823,552	40W	66% 104%
Z SP-0109(2)0 3114701D	SR-109; FROM SR-126 TO FAIRFIELD Asphalt Open Graded Surface Course	STAKER & PARSON COS DBA JACK B. PARSONS DAVE HOLMGREN	\$376,368 \$397,677	\$385,702	40W	100% 103%
X SP-0232(5)0 3114103C	SR-232; FROM GORDON AVE. TO SR-193 OPEN GRADED SURFACE COURSE	STAKER & PARSON COS DBA JACK B. PARSONS STEVE NIEBERGALL	\$671,277 \$1,411,801	\$911,285	6/27/2006 40W	99% 84%
JUAB						
# SP-9999(850) 3313203C	Various Locations Region 3 Area Chip and Slurry Seal	INTERMOUNTAIN SLURRY SEAL, INC. GREG SEARLE	\$1,531,500 \$1,636,466	\$1,636,411	45W	99% 80%
Z # S-115-6(164)260 3314003C	REGION 3, I-15 REJUVENATION, JUAB & UTAH COUNTIES Rejuvenation in Var Locations Juab & Utah Counties	INTERMOUNTAIN SLURRY SEAL, INC. SCOTT ANDRUS	\$461,030 \$461,030	\$446,002	5/2/2007 10/31/2007	88% 43%
Z # SP-R399(9) 3313703C	REGION THREE MICROSURFACE ON SR-41 & SR-51 MICROSURFACE	INTERMOUNTAIN SLURRY SEAL, INC. SCOTT ANDRUS	\$825,025 \$825,025	\$727,186	6/5/2007 1/31/2007	85% 45%
SALT LAKE						
X S-0210(6)12 3217701D	SR-210; ALTA BYPASS; MP 12-13 THIN OVERLAY	GRANITE CONSTRUCTION COMPANY MARWAN FARAH	\$406,720 \$406,720		9/30/2007	
X S-R299(33) 3216503C	SR-71, MP 6 - 8 AND SR-68, MP 40-42 MICROSURFACING	INTERMOUNTAIN SLURRY SEAL, INC. MARWAN FARAH	\$518,982 \$518,982		20W	
SAN JUAN						
SP-R499(18) 3450001D	US-191; MP 72.5 TO MP 79.0 Road - HMA Overlay	FREHNER CONSTRUCTION CO., INC. RUSS TANGREN	\$944,000 \$944,000	\$830,166	8/13/2007 20W	98% 60%
SANPETE						
S-0089(140)272 3439203C	US-89; MP 272 to MP 277 Overlay and Chip Seal	STAKER & PARSON COS DBA WESTERN ROAD CONSTRUCTION LYNDON FRIANT	\$1,056,790 \$1,056,790	\$897,076	15W	97% 67%
SUMMIT						
X S-R299(34) 3216403C	SR-224 & SR-248, VARIOUS LOCATIONS OPEN GRADED SURFACE COURSE	W. W. CLYDE & CO DERYL MAYHEW	\$2,191,613 \$2,191,613	\$2,001,609	8/17/2007	88% 97%

SEPTEMBER 2007

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION BY COUNTY



Contract Maintenance Projects

PROJECT NUMBER JOB / PROJECT	LOCATION CONCEPT	CONTRACTOR PROJECT ENGINEER	ORIGINAL AMT AUTHORIZED AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN EST COMPLETE	% PROJECT COMPLETE % TIME ELAPSED
---------------------------------	---------------------	--------------------------------	--------------------------------	---------------------------	----------------------------	--------------------------------------

TOOELE

X	S-0036(22)28	SR-36; MP 27.9 TO 42.8	GENEVA ROCK PRODUCTS, INC.	\$1,641,949		6/4/2007	100%
	32176013C	THIN OVERLAY	JOSH VANJURA	\$1,820,304	\$1,779,158	25W	103%

UINTAH

Z	SP-0045(198)38	SR-45, MP 21 to MP 38	BURDICK PAVING	\$733,923			83%
	3313603C	Chip Seal	JACK LYMAN	\$733,923		10/31/2007	25%

UTAH

#	SP-9999(850)	Various Locations Region 3 Area	INTERMOUNTAIN SLURRY SEAL, INC.	\$1,531,500			99%
	3313203C	Chip and Slurry Seal	GREG SEARLE	\$1,636,466	\$1,636,411	45W	80%
X	SP-9999(851)	SR-74; SR-114, 145 & 180 VAR LOCATIONS	STAKER & PARSON COS DBA STAKER PAV	\$1,239,004		5/21/2007	88%
	3313101D	Open Graded Surface Course	JIM GOLDEN	\$1,239,004	\$1,154,364	50W	52%
Z	S-I15-6(164)260	REGION 3, I-15 REJUVENATION, JUAB & UTAH COUNTIES	INTERMOUNTAIN SLURRY SEAL, INC.	\$461,030		5/2/2007	88%
#	3314003C	Rejuvenation in Var Locations Juab & Utah Counties	SCOTT ANDRUS	\$461,030	\$446,002	10/31/2007	43%
Z	SP-R399(10)	SR-68, SR-222 & SR-314, Various Locations	INTERMOUNTAIN SLURRY SEAL, INC.	\$499,499		5/23/2007	94%
#	3313803C	Chip Seal	SCOTT ANDRUS	\$499,499	\$479,696	10/31/2007	56%
Z	SP-R399(9)	REGION THREE MICROSURFACE ON SR-41 & SR-51	INTERMOUNTAIN SLURRY SEAL, INC.	\$825,025		6/5/2007	85%
#	3313703C	MIRCOSURFACE	SCOTT ANDRUS	\$825,025	\$727,186	1/31/2007	45%

WASATCH

#	SP-9999(850)	Various Locations Region 3 Area	INTERMOUNTAIN SLURRY SEAL, INC.	\$1,531,500			99%
	3313203C	Chip and Slurry Seal	GREG SEARLE	\$1,636,466	\$1,636,411	45W	80%
Z	SP-R399(10)	SR-68, SR-222 & SR-314, Various Locations	INTERMOUNTAIN SLURRY SEAL, INC.	\$499,499		5/23/2007	94%
#	3313803C	Chip Seal	SCOTT ANDRUS	\$499,499	\$479,696	10/31/2007	56%

NOTES

X - NO REPORT RECEIVED
Z - TEMPORARILY SUSPENDED
* - NON-STEWARDSHIP PROJECTS
- PROJECTS REPORTED MORE THAN ONCE IN THIS REPORT

Progress Reports not required for Region Service Contracts (Flagging, Traffic Control, Traffic Stripping, Sweeping, etc.)

TOTAL ORIGINAL AMOUNT	\$16,746,027	\$14,935,037	TOTAL PAID AMOUNT
TOTAL AUTHORIZED AMOUNT	\$18,474,133	\$3,539,096	BALANCE
		\$2,729,855	CONTRACTS COMPLETED THIS MONTH