



# ACCELERATED BRIDGE CONSTRUCTION; RAISING THE BAR




#### ABC-PBES Technology

- Ben Sawyer Bridge, SC
- Epping Bridge, NH
- NEXT Beams
- York River Bridge, York, ME
- Rte 262/I-80 near Lincoln, NE
- UHPC
- SPMT Bridge Moves
- Folded Plate Bridges
- Mass DOT's I-93 Fast 14 Project
- Future Resources



# Ben Sawyer Bridge Construction Project Location





# Temporary Access & Supports





## Temporary Access & Supports









### Swing Span



- All machinery installed at erection site
- Control House erected and installed

- Pre-assembled at fabricators shop
- Erected at Port of Charleston





# Closure









# Video – Ben Sawyer PCL-Part 1 (59 sec.)





# Video – Ben Sawyer PCL-Part 2 (39 sec.)





#### Complete Bridge Element Prefabrication

#### New Hampshire Project

- How fast can we build a bridge?
- 115-foot span
- All components prefabricated
- Precast cantilever abutments
- Roadway open in 8 days
- Time Lapse Video on YoutubeTM
   Search "Epping Bridge Construction"



### Mill Street Bridge over Lamprey River, New Hampshire – 2004



Totally Prefabricated HPC Abutments

- 10 Footing Segments
- 11 Abutment and Wingwall Segments





Mill Street
Bridge over
Lamprey
River
– 2004

**Erection of Pretensioned** 

Concrete Box Beams

7 Pretensioned
HPC Box Beams,
Each 115-ft Long
x 4-ft Wide
x 3-ft Deep
4 Pilasters


# Mill Street Bridge over Lamprey River, Epping, NH – 2004



Totally Prefabricated Bridge, Constructed in Just 8 days!



# Accelerated Bridge Construction using NEXT Beams





#### Development of the NEXT beam



High Level RR Platform Beam



#### Development of the NEXT beam



High Level RR Platform Beam




#### Development of the NEXT beam

Precast/Prestressed Concrete Institute Northeast Covering New England and New York

### PCI Northeast Bridge Beam Sections Common Span Ranges







#### Development of the NEXT F beam

4" Top Flange = Deck Form "F"


Depth 24" - 36" in 4" increments

Typical Span Range 50 - 85'

Width will vary 8'-0" - 12'-0"

Can accommodate curves (vary flange overhang on fascia)

Can accommodate multiple utilities





#### **NEXT** Beam

- Depth 24" 36" in 4" increments
- Width Varies 8'-0" 12'-0"
- Works Well for Accelerated Bridge Construction
- Works Well for Bridges with Utilities





#### York River Bridge, York, Maine





## Bridge in York, Maine Involved 28 NEXT Beams





























### UHPC π-Girder















#### $2^{nd}$ Generation UHPC $\pi$ -Girder





#### 2nd Gen. π-Girder Bridge

- Designed for elastic behavior
- Transverse flexure frequently controls
- Testing at TFHRC
- Iowa DOT bridge
   opened in Nov. 2008





#### Initial Deployments of UHPC in U.S. Highway System

- Mars Hill Bridge Wapello County, Iowa
  - Modified 42" deep I-girder, 110 foot simple span
  - Opened Spring 2006
- Cat Point Creek Bridge Richmond County, Virginia
  - Modified 45" deep I-girder, 81 foot simple span
  - Opened in November 2008
- Jakway Park Bridge Buchanan County, Iowa
  - Optimized  $\pi$ -girder
  - Opened in December 2008

Mars Hill Bridge Wapello County, Iowa



U.S. UHPC Highway Bridges

Jakway Bridge Buchanan County, Iowa

> Cat Point Creek Bridge Richmond County, Virginia



## SPMT Bridge Moves



Supported at ends during build

Lifted and moved supported away from ends






#### SPMT Resource Providers

- Barnhart Crane & Rigging
- Bigge Crane and Rigging Co.
- Fagioli, Inc.
- Mammoet USA
- NDF (New Dafang Group)
- Sarens Group


























# Modular Steel Stringer/Girder Systems

- Continuous spans without bolted splices
  - Simple span for DL, continuous for LL
  - Pre-topped beam units
    - -single beams, double beams, box beams










#### Folded Plate Bridge

- Girder bent from single plate
- Developed by Dr. Azizinamini
- Spans up to 60 feet
- Pre-topped composite deck
- ½" or 3/8" plate thickness
- MassDOT is planning one









#### **Deck Connections**

- Pre-topped Modular Units
  - Deck Connection options
    - Closure Pours
    - Headed Reinforcing
    - UHPC







#### I-93 Medford, MA Current Project




Bridge Deck/Superstructure Replacement



#### **Project Facts**

- Traffic Volume
  - Approximately 180,000 vehicles per day
- 14 Bridges (7 Northbound and 7 Southbound)
  - All have four lanes and shoulders (some ramps)
  - All bridges carry I-93 over other features
    - 1 span bridge: 1
    - 2 span bridge: 1
    - 3 span bridges: 10
    - 4 span bridges: 2



#### Bridge Sites

Valley Street
Webster Street
Salem Street WB
Salem Street EB
Riverside Street
Mystic River

Route 16




#### Project Goals

- Replace the superstructures during the summer of 2011
- Need to replace 14 bridges in 12 weeks
- Full closure on weekends 55 hours
  - Move traffic to one side using crossovers
- No disruption to weekday rush hour traffic
- Manage weekend traffic
  - Minimize use through outreach
  - Use long-haul detours for through traffic



#### Previous work

- Virginia DOT
  - Richmond, VA








#### Construction Methods


Phase 1: Delivery of modules on a portion of the existing bridge





#### Construction Methods


Phase 2: Delivery of modules on a portion of the new bridge





#### Construction Methods

Monday Morning: 8 Lanes open to traffic





#### Project Status

- Design Build Project
  - Short listed two teams
  - Teams given stipends
  - Best Value Selection
- Bids just opened
- Notice to proceed: February 1, 2011
- First replacement: June 1, 2011



#### Mass DOT's I-93 Fast 14 Proj Riverside Draft Animation Video



RIVERSIDE AVE. BRIDGE REPLACEMENT







# Mass DOT Innovative Technologies

- Heavy Lifts/ABC
- New technology
  - Bridge-in-a-Backpack
  - Folded Steel Plate
  - Next Beam
  - Aluminum Deck

Take advantage of

existing technologies

- Inverset
- Precast elements
- Prefabricated composite elements
- Segmental Construction
- FRP Deck



# Coming Soon! ABC Manual

- Overview of ABC techniques & practices currently in use
- App. A: Design Examples
- App. B: Standard Products
- App. C: Sample ConstructionSpecifications
- App. D: Erection and Transportation Equipment

#### Accelerated Bridge Construction

Experience in Design, Fabrication and Erection of Prefabricated Bridge Elements and Systems



#### DRAFT OUTLINE

List of Revisions

Publication No. FHWA-XX-XXX







Draft Outline - 7/27/2010

# Coming in 2011! SHRP2 R04 Final Report Innovative Bridge Designs for Rapid Renewal

#### Objective:

To develop standardized approaches to designing, constructing & reusing (including future widening) complete bridge systems that address rapid renewal needs and efficiently integrate modern construction equipment



#### Questions?

## FHWA Contacts: PBES Innovation Team

- Claude Napier, Team Lead claude.napier@dot.gov
- Louis Triandafilou Structural Team Leader lou.triandafilou dot gov
- Benjamin Beerman, Structural Engineer Benjamin.Beerman@dot.gov
- •FHWA Resource Center Structures Technical Service Team
- Website Link
   www.fhwa.dot.gov/everydaycounts/index.cfm