



Community Coordination Committee Meeting Summary State Street, 9000 South to 10600 South

To: Attendees
CCC Members

Date: June 12, 2007

From: State Street Project Team

CC: File

Project: State Street, 9000 South to 10600 South

Meeting Location: Sandy City Hall
Sandy, UT

Subject: CCC Meeting #12 Summary

The following summary is the writer's interpretation of the meeting discussion. If there are any discrepancies or items that need clarification or correction, please notify Crystal Garstang.

CCC Meeting #12 was held at Sandy City Hall on Tuesday, June 12, 2007 from 8:00 am to 9:00 am. The following individuals were in attendance:*

Attendees:

- Troy Apolonio, Chick-fil-a
- Wallace Bowler, Community Coordinator
- Jim Derrick, Larry H. Miller
- Jon Daich, South Towne Expo
- Janny Herron, America First Credit Union
- Jason Lund, FedEx/Kinkos
- Celeste Neil, South Towne Center
- Terry O'Brien, Deseret Book
- David Oviatt, Sandy City
- Joe Woolley, Western Quality Concrete
- Adan Carillo, UDOT Communications
- Marwan Farah, UDOT Region 2 Resident Engineer
- Mark Parry, UDOT Region 2 Project Manager
- Kim Clark, Public Involvement (Lochner)
- Crystal Garstang, Public Involvement (Lochner)

*All attendees may not be accounted for. If you were at the meeting, but your name is not on the list, please contact Crystal Garstang.

I. Welcome/Introductions

- The meeting attendees were welcomed and introduced themselves and the business/organization they represent.

II. Update on Other Projects in the Area

- Updates on other projects in the area as follows:
 - **I-15 Lane Addition under 10600 South:** The outside right lane was closed last weekend to allow for pavement placement on the northbound off-ramp. Weather permitting, work will move to the northbound on-ramp next week. The project is anticipated to be complete by the Fourth of July holiday weekend.
 - **State Street TRAX Bridge:** Crews are pouring concrete support columns for the bridge. The project will construct a second TRAX line, replace the existing bridge, improve the drainage and grade of State Street, and widen State Street. The project will be underway through early 2009. For more

information regarding this project visit <http://www.udot.utah.gov/TRAXBridge/>, call (801) 673-0774 or email traxbridge@comcast.net.

- **700 East, 9400 South to Carnation:** Crews are working on finishing up the project. Small operations such as landscaping and sign placement are currently underway. All lanes are open to traffic. For more information on this project, please call (801) 904-4022 or email 700eastproject@urscorp.com. You can also visit the project website at: <http://www.udot.utah.gov/700east.com>.
- **Sandy City Projects:** Many hotel and office building projects are underway in Sandy City. Sandy City is celebrating the Fourth of July with a parade that will require a closure on 10000 South. Sandy City will coordinate with Western Quality for traffic control on that day and a notice will be sent to the project database regarding the closure.

III. Public Involvement Activities

- The project team has been answering phone calls, emails and attending stakeholder meetings as necessary.

IV. Construction Activities

Current construction activities include:

- 10600 South
 - Questar Gas crews are almost complete with installation at the intersection of 10600 South.
 - Traffic control will stay in place for storm drain placement and roadway widening. This is expected to last approximately two months.
- Asphalt has been placed on the east lanes of State Street between 9000 south and 9400 South. Curb and gutter has been placed between 9400 South and 9620 South on the east side of the roadway. Rotomilling, roadway excavation, storm drain work, joint utility trench installation and roadway reconstruction is underway on the west side of State between 9000 South and 9400 South. Paving is scheduled for the end of June for this portion of roadway. The permanent pavement will be completed from 9000 South to 10000 South this construction season, however the final seal coat of asphalt will be placed next year after the intersection at 9000 South is complete.
- Roadway operations between 10000 South and 10600 South are anticipated to be complete by the end of this construction season—October, 2007. Rotomill is scheduled to begin in mid-August for this portion of the project.
- Sandy City has requested additional pavement rotomill and overlay on the east and west side of the State Street and 10600 South intersection. This work will be completed as the rotomill and overlay operation is underway later this summer.
- Questar Gas will be working in the 9400 South intersection to tie-in the new high pressure line. They will be at this location beginning next week for approximately 2 weeks.
- Irrigation water is in all six newly constructed box culverts. Shoring is still present at the box near 9270 South to allow for two water lines to be moved. The Sandy City water line has been moved, the other line is a welded pipe and a fabricator should be on site this week to weld in the custom angle pieces. Crews will be back in October once the water has been drained from the canals to finish small tasks such as wing wall construction and tie-ins. These activities may have minor traffic impacts.

V. Next Meeting

- The next meeting will be held on July 10, at 8:00 am in the Multi-Purpose Room on the third floor of the Sandy City Offices at 10000 South Centennial Parkway.