



## Community Coordination Committee Meeting Summary State Street, 9000 South to 10600 South

To: Attendees  
CCC Members

Date: July 10, 2007

From: State Street Project Team

CC: File

Project: State Street, 9000 South to 10600 South

Meeting Location: Sandy City Hall  
Sandy, UT

Subject: CCC Meeting #13 Summary

The following summary is the writer's interpretation of the meeting discussion. If there are any discrepancies or items that need clarification or correction, please notify Crystal Garstang.

CCC Meeting #13 was held at Sandy City Hall on Tuesday, July 10, 2007 from 8:00 am to 9:00 am. The following individuals were in attendance:\*

### Attendees:

- Wallace Bowler, Community Coordinator
- Jim Derrick, Larry H. Miller
- Janny Herron, America First Credit Union
- Trina Klinger, Sandy City
- Eric Wells, BD Medical
- Joe Woolley, Western Quality Concrete
- Adan Carillo, UDOT Communications
- Marwan Farah, UDOT Region 2 Resident Engineer
- Evelyn Tuddenham, UDOT Region 2 Public Involvement Coordinator
- Crystal Garstang, Public Involvement (Lochner)

\*All attendees may not be accounted for. If you were at the meeting, but your name is not on the list, please contact Crystal Garstang.

### I. Welcome/Introductions

- The meeting attendees were welcomed and introduced themselves and the business/organization they represent.

### II. Update on Other Projects in the Area

- Updates on other projects in the area as follows:
  - **I-15 Lane Addition under 10600 South:** The lane addition project is substantially complete. Seeding and pavement grinding are tasks that will be completed in the next few weeks. Minor traffic impacts may be necessary to complete this work.
  - **State Street TRAX Bridge:** Crews are tying rebar and placing concrete for the new bridge. The project will construct a second TRAX line, replace the existing bridge, improve the drainage and grade of State Street, and widen State Street. The project will be underway through early 2009. For more information regarding this project visit <http://www.udot.utah.gov/TRAXBridge/>, call (801) 673-0774 or email [traxbridge@comcast.net](mailto:traxbridge@comcast.net).

- **700 East, 9400 South to Carnation:** The project is substantially complete. Crews are finishing the punch list items. All lanes are open to traffic. For more information on this project, please call (801) 904-4022 or email [700eastproject@urscorp.com](mailto:700eastproject@urscorp.com). You can also visit the project website at: <http://www.udot.utah.gov/700east.com>.
- **Sandy City Projects:** Many hotel and office building projects are underway in Sandy City.

### III. Public Involvement Activities

- The project team has been answering phone calls, emails and attending stakeholder meetings as necessary.

### IV. Construction Activities

Current construction activities include:

- 10600 South
  - Traffic control will stay in place for storm drain placement and roadway widening. This is expected to last approximately two months.
  - Two lanes are open westbound on 10600 South at the State Street intersection.
- Curb and gutter will be placed next week from 10000 South to the South Towne Expo Center. Pavement will be placed from 9000 South to 10000 South beginning Wednesday. A traffic switch will follow once crews have painted the new traffic lanes. Curb and gutter and sidewalk placement will follow on both sides of State Street between 9000 South and 10000 South.
- The joint utility trench construction is underway between 9400 South and 9000 South. The trench will be constructed on the west side of the roadway. The trench is anticipated to be complete by the end of July.
- Rotomill and overlay between 10000 South and 10600 South will begin in mid to late August. This construction is expected to last approximately four weeks. Sandy City has requested additional pavement rotomill and overlay on the east and west side of the State Street and 10600 South intersection.
- Questar Gas crews are mostly complete with the new high pressure gas line within the project limits. Rocky Mountain Power is working to install new utility lines in the joint utility trench between 10000 South and 10600 South. Crews have begun to remove the utility poles along the corridor. Comcast, Qwest, and Questar are also working to install services in the joint utility trench between 10000 South and 10600 South.

### V. Incentive

- The CCC members voted on the incentive. The votes will happen again in August and October to adjust for the construction schedule. The votes will take place every other month after October and will last through the end of the project.

### VI. Next Meeting

- The next meeting will be held on August 14, at 8:00 am in the Multi-Purpose Room on the third floor of the Sandy City Offices at 10000 South Centennial Parkway.