



Community Coordination Committee Meeting Summary State Street, 9000 South to 10600 South

To: Attendees
CCC Members

Date: August 14, 2007

From: State Street Project Team

CC: File

Project: State Street, 9000 South to 10600 South

Meeting Location: Sandy City Hall
Sandy, UT

Subject: CCC Meeting #14 Summary

The following summary is the writer's interpretation of the meeting discussion. If there are any discrepancies or items that need clarification or correction, please notify Crystal Garstang.

CCC Meeting #14 was held at Sandy City Hall on Tuesday, August 14, 2007 from 8:00 am to 9:00 am. The following individuals were in attendance:*

Attendees:

- Troy Apolonio, Chick-fil-A
- Wallace Bowler, Community Coordinator
- Jon Daich, South Towne Expo Center
- Nick Duerksen, Sandy City
- Janny Herron, America First Credit Union
- Eric Wells, BD Medical
- Joe Woolley, Western Quality Concrete
- Marwan Farah, UDOT Region 2 Resident Engineer
- Mark Parry, UDOT Region 2 Project Manager
- Evelyn Tuddenham, UDOT Region 2 Public Involvement Coordinator
- Carlye Sommers, Public Involvement (Lochner)
- Crystal Garstang, Public Involvement (Lochner)

*All attendees may not be accounted for. If you were at the meeting, but your name is not on the list, please contact Crystal Garstang.

I. Welcome/Introductions

II. Update on Other Projects in the Area

- Updates on other projects in the area as follows:
 - **I-15 Lane Addition under 10600 South:** The lane addition project is substantially complete. Seeding activities will take place in September to meet the temperature requirements for the seed mix. Minor traffic impacts may be necessary to complete this work.
 - **State Street TRAX Bridge:** The work is ongoing on the new bridge structure. The project will construct a second TRAX line, replace the existing bridge, improve the drainage and grade of State Street, and widen State Street. The project will be underway through early 2009. For more information regarding this project visit <http://www.udot.utah.gov/TRAXBridge/>, call (801) 673-0774 or email traxbridge@comcast.net.
 - **REAL Stadium:** Crews have are placing concrete for the seating structures. The project is on schedule and no impacts to the State Street project are anticipated.

- **Sandy City Projects:** Many hotel and office building projects are underway in Sandy City. New retail pad locations are under construction at 10400 South.
- **Upcoming Projects in the Area:** Projects that are planned for the area beginning as soon as next spring include:
 - **700 East, Phase II:** This project will continue the previous 700 East project and will reconstruct the roadway and add capacity. The project is anticipated to begin in early 2009.
 - **1300 East Corridor, Creek Road to Draper:** This project is currently in design and will resurface the pavement, add medians, walls, and sidewalk improvements. The anticipated construction start date is Spring 2008. For more information regarding this project, please visit the project website at: www.udot.utah.gov/1300east or call (801) 904-4075.
 - **Minuteman Drive and 12300 South Right Turn Pocket:** Crews will begin work on an additional right turn lane from westbound 12300 South to northbound Minuteman Drive. The project is anticipated to be complete this fall.

III. Public Involvement Activities

- The project team has been answering phone calls, emails and attending stakeholder meetings as necessary.
- Phone calls regarding loss of phone service have been made to UDOT and the project team. Crews have been having difficulty with hitting unidentified utility lines in the construction area, however, no major loss of services have resulted from this. Should stakeholders experience a loss of phone service, they should contact the phone service provider to solve the issue.

IV. Construction Activities

Current construction activities include:

- Final pavement is complete over approximately 2/3 of the roadway between 9000 South and 9400 South. Crews will be working to finish the rest of the paving on the west side in the coming weeks.
- Roadway excavation will be underway between the South Towne Expo and 10000 South. Asphalt paving is anticipated to be complete in six to seven weeks.
- Sidewalk construction is underway throughout the project.
- Roadway widening and curb and gutter placement is underway at the south end of the project.
- Rotomill and overlay between 10000 South and 10600 South will begin in early September, following the Labor Day Holiday. This construction is expected to last approximately four to five weeks. Sandy City has requested additional pavement rotomill and overlay on the east and west side of the State Street and 10600 South intersection. The work on 10600 South will most likely take place at night.

V. Incentive

- The CCC members voted on the incentive. The will take again in October and will take place every other month after October through the end of the project.

VI. Next Meeting

- The next meeting will be held on September 11, at 8:00 am in the Multi-Purpose Room on the third floor of the Sandy City Offices at 10000 South Centennial Parkway.