



Community Coordination Committee Meeting Summary State Street, 9000 South to 10600 South

To: Attendees
CCC Members

Date: April 08, 2008

From: State Street Project Team

CC: File

Project: State Street, 9000 South to 10600 South

Meeting Location: Sandy City Hall
Sandy, UT

Subject: CCC Meeting #18 Summary

The following summary is the writer's interpretation of the meeting discussion. If there are any discrepancies or items that need clarification or correction, please notify Crystal Garstang at (801) 262-8700.

CCC Meeting #18 was held at Sandy City Offices on Tuesday, April 08, 2008 from 8:00 am to 9:00 am. The following individuals were in attendance:*

Attendees:

- Wally Bowler, Alta View Estates
- Jim Derrick, Jordan Commons
- Janny Herron, America First Credit Union
- Celeste Neil, South Towne Center
- Trina Duerksen, Sandy City
- Darwin Sorensen, Holiday Oil
- Nick Duerksen, Sandy City
- Eric Wells, BD Medical
- Joe Woolley, Geneva Rock Project Manager
- Justin Smart, UDOT Public Involvement
- Evelyn Tuddenham, UDOT Public Involvement Coordinator
- Carlye Sommers, Lochner Public Involvement
- Crystal Garstang, Lochner Public Involvement

*All attendees may not be accounted for. If you were at the meeting, but your name is not on the list, please contact Crystal Garstang.

I. Welcome/Introductions

II. Update on Other Projects in the Area

- **State Street TRAX Bridge:** Demolition activities on the bridge will close State Street this week (April 7-10) from 8:00 p.m. until 6:00 a.m. The project will construct a second TRAX line, replace the existing bridge, improve the drainage and grade of State Street, and widen State Street. The project will be underway through early 2009. For more information regarding this project visit <http://www.udot.utah.gov/TRAXBridge/>, call (801) 673-0774 or email traxbridge@comcast.net.
- **I-15, 9000 South to 10600 South:** This project began yesterday with the night time installation of movable barrier. This project will add a southbound auxiliary lane on I-15 and widen the 10000 South bridge for the southbound lane and a future northbound auxiliary lane. Single lane closures are anticipated on 10000 South for pile driving activities for the bridge widening. Most of the work on I-15 will be in the shoulder areas and no major peak hour traffic impacts are anticipated. Night and weekend closures are anticipated for overhead sign structure installation and pavement overlays. The project is

anticipated to be complete in October 2008. For further project information, please contact Carlye Sommers at (801) 907-0895 or email i-15@hwlochner.com.

- **Monroe Street & 9000 South Intersection:** Work at the Monroe Street intersection will be included with improvements at 450 West and 9000 South and 700 East and 9000 South to create one project late this summer. This project would begin at the completion of the 9000 South project (anticipated for mid Summer) and be finished by October in time for the REAL Stadium completion.
- **Sandy City Projects:** The new Sandy City Center renderings were presented. This development will include apartments and a Broadway style theatre. This project also includes 3 30-story towers. The roadway work on 9400 South includes canal reconstruction, storm drain installation and a total reconstruction of 9400 South with a vertical grade correction. The curb, gutter and sidewalk are going to be installed around the first of May.
- **Sandy City Events:** Sandy City is hosting a Junior Olympic Volleyball tournament between July 1-10. This international tournament is for boys ages 13-18. The event is expecting about 460 teams and about 10,000 participants. Any businesses that would like to be on a committee for this event, please contact Trina Duerksen at Sandy City (801) 568-7100.

III. Project Update

- **State Street**
 - Topsoil will be placed in the islands along State Street between 10600 South and 9400 South beginning tomorrow. Other landscaping work and tasks will be ongoing on the south end of the project through May. UDOT specifications will allow the placement of the final asphalt seal coat after May 15th. Geneva Rock is planning on paving the final seal coat on State Street as close to this date as possible and completing the final striping right after the final paving.
- **9000 South**
 - Crews have excavated the south half of 9000 South and are working around numerous Qwest utility lines. Geneva and its subcontractors have brought in extra equipment in order to work around these lines. Curb and gutter will be placed as soon as the Qwest utilities have been relocated. Pavement is scheduled for April 21st in this area.

IV. Public Involvement Activities

- A door-to-door visit took place two weeks ago to hand out the latest information sheet for the project.
- Phone calls and emails are answered as they come in.

V. Next Meeting

- The next CCC meeting will be held on **May 13, 2008** at 8:00 am in the Multi-Purpose Room on the third floor of the Sandy City Offices at 10000 South Centennial Parkway.