

# Logan 10<sup>th</sup> West

SR 252

October 25, 2009

To: 10<sup>th</sup> West Affected Property Owners  
Local Government Representatives  
Technical Advisory Committee Members

From: K. Michael Pepper, KMP Planning  
Kyle Comer, P.E., Civil Science Project Manager

Re: 10<sup>th</sup> West / SR 252 Project Status

Greetings All,

It's been a while since we've communicated, so we're sending a short note to let you know the status of the 10<sup>th</sup> West/SR 252 Project. We are still proceeding with the same design and layout as we last presented at the final public meeting and Local Government and TAC meetings. We have been conducting numerous additional site visits with property owners to resolve specific access and driveway issues necessary to complete the design. Also, the schedule has been extended a bit as a result of adding the 10<sup>th</sup> West / US 91 acceleration lane into the environmental document.

**Environmental Document:** The draft environmental document is currently being reviewed internally by UDOT. Once the draft is approved, we will make it available on the project web site and announce its availability for review and comment.

**Right of Way Acquisition:** As we have noted previously, completion of the environmental process is a prerequisite for proceeding with the right of way process. Based on the current status, we now anticipate that the right of way process will begin after the first of the year, as compared to the November time frame we had anticipated earlier. So, for property owners, whose properties are being acquired, please plan on a contact from UDOT right of way personnel early in the new year. We are sorry for the delay.

**Overall Schedule:** The overall schedule for project schedule remains unchanged. We anticipate beginning Phase I late in the summer and early fall of 2010 and Phase II in the spring of 2011. Phase I includes the sections of the corridor on 10<sup>th</sup> West in the area of the Logan River Bridge and on 2500 North from 600 West to US 91. Phase II includes the completion of sections begun in Phase I as well as improvements on 10<sup>th</sup> West from 1000 South to 200 North and intersection improvements at 1000 North and 1400 North.

We wanted you to be aware of the minor shift in schedule, but please note that in spite of this slight delay, we are working as quickly as possible to complete the tasks at hand and the overall construction period has not changed. If you have any questions or concerns, please contact Kyle Comer at (801) 768-7200 Ext. #139 / [kcomer@civilscience.com](mailto:kcomer@civilscience.com) or Mike Pepper at (208) 734-6208 / [kmpplanning@cablone.net](mailto:kmpplanning@cablone.net) at your convenience. Thanks for your patience and ongoing support of this important project.