

OCTOBER 2003

UTAH DEPARTMENT OF TRANSPORTATION

STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	DESCRIPTION	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
BEAVER						
BRO-LC01(2)	MINERSVILLE FAIR GROUND ROAD	RALPH L WADSWORTH CONSTR CO INC	\$323,889		9/26/2003	25%
50623	BRIDGE REPLACEMENT		\$323,889	\$25,169	5/1/2004	32%
SP-0153(3)17	SR-153; MERCHANT VALLEY TO MOUNT HOLLY, BEAVER CO.	CHATFIELD CONSTRUCTION, INC.	\$139,975			99%
98205	SAFETY/GUARDRAIL	JIM MCCONNELL	\$139,975	\$135,082	8/1/2003	132%
BOX ELDER						
SP-15-8(38)392	I-15; NEAR RIVERSIDE, 3 LOCATIONS	GRANITE CONSTRUCTION CO OF UT	\$315,315		9/15/2003	68%
70355	RESURFACING	DARIN FRISTRIP	\$315,315	\$239,625	10/1/2003	100%
STP-1100(2)0	WATERY LANE; SR-13 TO 600 NORTH IN BRIGHAM CITY	FLARE CONSTR INC	\$973,461		2/17/2003	84%
05157	RECONSTRUCTION	SCOTT NUSSBAUM	\$973,461	\$911,828	4/1/2004	39%
IM-15-8(103)379	I-15; ELWOOD TO WEST TREMONTON INTERCHANGE	GRANITE CONSTRUCTION CO OF UT	\$8,270,437			96%
50634	BITUMINOUS PAVEMENT, ROTOMILLING & RESURFACE	WAYNE D FELIX	\$8,270,437	\$8,618,469	9/1/2003	97%
CACHE						
*NH-0089(29)393	LOGAN CANYON, TONY GROVE TO FRANKLIN BASIN ROAD	GILBERT WESTERN CORP	\$9,747,000		6/21/2001	97%
50145	RECONSTRUCT ROAD AND REPLACE UPPER TWIN BRIDGE	LUKE MILDON	\$9,747,000	\$13,701,375	6/1/2003	103%
HPP-0091(13)19	CACHE VALLEY HWY; US-91 CORRIDOR	HIDDEN PEAK ELECTRIC CO INC	\$481,147		7/10/2002	66%
50591	SIGNAL COORDINATION	LUKE MILDON	\$481,147	\$421,625	11/15/2002	104%
HPP-0091(9)28	CACHE VALLEY HWY; US-91 AT 1400 & 400 NORTH	CACHE VALLEY ELECTRIC CO	\$671,213		8/7/2002	91%
50581	INTERSECTION IMPROVEMENTS	LUKE MILDON	\$671,213	\$742,767	3/2/2004	73%
NH-0089(62)372	SR-89; FROM SR-91 TO RH FORK	STAKER & PARSON COS INC DBA JACK B	\$1,488,147		6/2/2003	92%
50791	ROTOMILL, OVERLAY, & PLANT MIX SEAL COAT	LUKE MILDON	\$1,488,147	\$1,483,355	9/1/2002	100%
NH-0091(12)19	SR-91, HYRUM TO LOGAN & SR-89, LOWER TWIN BRIDGE TO LOGAN	INTERMOUNTAIN SLURRY SEAL INC	\$888,888		8/16/2003	89%
50911	RESURFACING	LUKE MILDON	\$888,888	\$827,498	8/31/2003	51%
SP-0091(18)26	SR-91; 600 SOUTH MAIN STREET, LOGAN	CODY EKKER	\$276,152			100%
70262	MINOR BRIDGE REHAB	LUKE MILDON	\$276,152	\$344,673	7/15/2003	88%
STP-0165(1)4	SR-165; HYRUM TO NIBLEY	STAKER & PARSON COS INC DBA JACK B	\$1,988,658		12/6/2002	89%
50418	RECONSTRUCT, WIDEN TO FOUR LANES	LUKE MILDON	\$1,988,658	\$2,305,088	10/1/2003	59%
STP-1192(1)0	CENTER ST; 400 EAST TO MOUNTAIN ROAD, LOGAN	LEGRAND JOHNSON CONST CO	\$1,284,220		1/23/2001	100%
50353	ROADWAY IMPROVEMENTS	LUKE MILDON	\$1,284,220	\$1,565,682	9/29/2001	87%
CARBON						
NH-0006(20)202	SR-6, THREE LOCATIONS, SKYVIEW TO WEST PRICE	GENEVA ROCK PRODUCTS INC	\$3,292,993		8/5/2002	84%
50809	OVERLAY, CHIP SEAL COAT, PAVEMENT MARKING TAPE	FRED JENKINS	\$3,292,993	\$3,173,461	9/15/2002	127%
SP-0006(29)229	SR-6; PRICE TO WELLINGTON	NIELSON CONSTRUCTION	\$6,384,132			0%
78025	RECONSTRUCTION	FRED JENKINS	\$6,384,132		11/1/2004	0%
SP-0010(9)0	I-70 TO PRICE	NIELSON CONSTRUCTION	\$2,288,868		6/25/2002	97%
78028	SR-10, PASSING LANES & WIDENING FOR TURN LANES	FRED JENKINS	\$2,288,868	\$2,733,869	6/8/2003	106%
STP-0006(28)177	SR-6, RUMBLE STRIP	STAKER & PARSON COS INC DBA STAKER	\$79,581		10/2/2003	96%
50975	SAFETY IMPROVEMENT (RUMBLE STRIP)	FRED JENKINS	\$79,581	\$93,802	8/31/2003	35%

OCTOBER 2003

UTAH DEPARTMENT OF TRANSPORTATION

STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	DESCRIPTION	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
DAGGETT						
STP-9999(331)	REGION THREE VARIOUS LOCATIONS	FREHNER CONSTR CO INC	\$969,700			99%
# 50937	REJUVENATION	JIM GOLDEN	\$969,700	\$933,814	7/1/2003	97%
DAVIS						
SP-0108(7)7	SR-108 @ 800 NORTH, WEST POINT	GRANITE CONSTRUCTION CO OF UT	\$283,133			99%
90131	SAFETY SIGNAL		\$283,133	\$271,352	10/15/2003	80%
SP-0067(1)0	LEGACY PARKWAY	FLUOR AMES KRAEMER, LLC	\$312,523,488			27%
X # 70004	NEW ROAD CONSTRUCTION	BYRON PARKER	\$312,523,488	\$98,510,674	11/1/2004	0%
IM-15-7(206)312	I-15, 600 NORTH TO I-215	STAKER & PARSON COS INC DBA STAKEF	\$3,183,160			68%
# 50641	ROTOMILL AND OVERLAY	DARREN ROSENSTEIN	\$3,183,160	\$2,564,204	10/31/2003	75%
IM-15-7(208)318	I-15; MP 318 TO 321.7	GRANITE CONSTRUCTION CO OF UT	\$1,198,000			0%
50917	RESURFACING	DARREN ROSENSTEIN	\$1,198,000		7/15/2004	0%
SP-15-7(170)320	I-15 NB OFF RAMP AT PARRISH LANE	STAKER & PARSON COS INC DBA STAKEF	\$251,211			46%
98209	SPOT IMPROVEMENT PROJECT	DARREN ROSENSTEIN	\$251,211	\$116,700	9/15/2003	122%
SP-215-9(46)28	I-215 TO I-15 INTERCHANGE	J D MCNEIL CONST INC	\$467,549			41%
70272	DECK REPAIR AND ASPHALT OVERLAY	DARREN ROSENSTEIN	\$467,549	\$193,985	10/15/2003	78%
STP-9999(245)	VARIOUS LOCATIONS IN REGION TWO	J D MCNEIL CONST INC	\$297,202		5/6/2002	100%
# 50524	SIDEWALK ENHANCEMENTS	DARREN ROSENSTEIN	\$297,202	\$288,673	11/1/2002	100%
STP-LC11(18)	UTAH BOTANICAL CENTER, PHASE I	GRANITE CONSTRUCTION CO OF UT	\$369,369			87%
50584	CONSTRUCT TRAIL	L. SCOTT NUSSBAUM	\$369,369	\$420,978	5/15/2003	94%
CM-9999(233)	LAYTON AREA SIGNAL COORDINATION	HIDDEN PEAK ELECTRIC CO INC	\$622,678			93%
50479	SIGNAL COORDINATION	NICK PETERSON	\$622,678	\$725,994	9/15/2003	100%
NH-0089(72)345	SR-89; SR-60 TO SR-203	STAKER & PARSON COS INC DBA JACK B	\$219,142		8/19/2003	100%
# 50914	RESURFACING	NICK PETERSON	\$219,142	\$223,253	5/15/2003	37%
SP-0107(2)2	SR-107 AT JCT SR-108, WESTPOINT	GRANITE CONSTRUCTION CO OF UT	\$307,308		9/16/2002	99%
98119	SAFETY SPOT IMPROVEMENTS	NICK PETERSON	\$307,308	\$368,245	10/15/2002	99%
STP-0106(4)9	600 NO. & MAIN OVER FARMINGTON CREEK, FARMINGTON	WADSWORTH BROS CONST CO INC	\$681,746			0%
50948	WIDENING BRIDGE, PED CROSSING	NICK PETERSON	\$681,746		5/15/2004	0%
STP-0108(7)3	SYRACUSE ROAD; MAIN STREET TO 1000 W, CLEARFIELD	C E BUTTERS CONSTRUCTION & TOWERS	\$2,932,177		5/8/2003	55%
50474	MAJOR WIDENING	NICK PETERSON	\$2,932,177	\$1,756,219	10/31/2003	99%
STP-0126(6)6	SR-126; MAIN ST. AT 300 NORTH, CLEARFIELD	J D MCNEIL CONST INC	\$695,138		6/15/2003	70%
50782	SAFETY/TRAFFIC OPERATIONS	NICK PETERSON	\$695,138	\$498,762	8/15/2003	100%
SP-9999(658)	TWO SIGNALS IN REGION ONE	HIDDEN PEAK ELECTRIC CO INC	\$146,043			0%
# 90128	SAFETY/TRAFFIC OPERATIONS	SCOTT NUSSBAUM	\$146,043		12/1/2003	0%
SP-9999(669)	THREE INTERSECTION IN REGION ONE	SORENSEN (CRAIG F) CONSTRUCTION IN	\$246,846		10/8/2003	0%
# 90142	SAFETY/TRAFFIC OPERATIONS	SCOTT NUSSBAUM	\$246,846	\$66,772	150C	31%
STP-1482(1)2	200 SOUTH AND UNION PACIFIC RAILROAD, CLEARFIELD, UTAH	WADSWORTH BROS CONST CO INC	\$4,670,781		1/19/2000	99%
5038503C	EARTHWORK, STRUCTURES, SIGNALS, AND SURFACING	SCOTT NUSSBAUM	\$4,670,781	\$4,209,563	10/17/2000	1%

OCTOBER 2003

UTAH DEPARTMENT OF TRANSPORTATION

STATUS OF ROAD CONSTRUCTION



Federal and State Projects

	PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID	WORK BEGAN	% PROJECT COMPLETE
	JOB / PROJECT	DESCRIPTION	PROJECT ENGINEER	AUTHORIZED AMT	TO DATE	EST COMPLETE	% TIME ELAPSED
	DUCHESNE						
	NH-0040(40)86	US-40, 300 EAST DUCHESNE. TO ANTELOPE CREEK	BURDICK PAVING	\$2,288,097			100%
	50765	RESTORATION AND REHAB	JACK LYMAN	\$2,288,097	\$2,382,705	7/1/2003	79%
Z	NH-0040(41)99	US-40, ANTELOPE CREEK TO RP 110.33	W W CLYDE & CO	\$2,352,703			100%
	50816	RESTORATION AND REHAB	JACK LYMAN	\$2,352,703	\$2,409,750	7/1/2003	89%
	NH-BRF-0040(30)99	US-40; BRIDGELAND - MYTON, ANTELOPE CRK BDG & CULV	J D MCNEIL CONST INC	\$1,218,973			0%
	50443	BRIDGE REPLACEMENT	JACK LYMAN	\$1,218,973		7/1/2003	0%
	STP-9999(330)	SR-45, SR-121, SR-191, REGION THREE CHIP SEAL	BURDICK PAVING	\$837,007		7/7/2003	100%
#	50939	RESURFACING	JACK LYMAN	\$837,007	\$796,149	6/1/2003	100%
	SP-0040(51)81	US-40 BRIDGES; STARVATION RES. & JENSEN BRIDGES	WADSWORTH BROS CONST CO INC	\$644,848			97%
#	70348	MINOR BRIDGE REHAB	JIM GOLDEN	\$644,848	\$647,871	8/15/2003	72%
	STP-9999(331)	REGION THREE VARIOUS LOCATIONS	FREHNER CONSTR CO INC	\$969,700			99%
#	50937	REJUVENATION	JIM GOLDEN	\$969,700	\$933,814	7/1/2003	97%
	EMERY						
	STP-1612(1)0	SOUTH MOORE CUTOFF	BROWN BROTHERS CONSTRUCTION CO.	\$1,358,913		9/17/2003	29%
	50555	GRADING, DRAINAGE, AND SURFACING		\$1,358,913	\$462,428	6/1/2003	33%
	SP-0010(9)0	I-70 TO PRICE	NIELSON CONSTRUCTION	\$2,288,868		6/25/2002	97%
#	78028	SR-10, PASSING LANES & WIDENING FOR TURN LANES	FRED JENKINS	\$2,288,868	\$2,733,869	6/8/2003	106%
	STP-0006(28)177	SR-6, RUMBLE STRIP	STAKER & PARSON COS INC DBA STAKEF	\$79,581		10/2/2003	96%
#	50975	SAFETY IMPROVEMENT (RUMBLE STRIP)	FRED JENKINS	\$79,581	\$93,802	8/31/2003	35%
	STP-0010(2)48	HUNTINGTON TO POISON SPRINGS BENCH	NIELSON CONSTRUCTION	\$7,523,021		5/7/2003	71%
	50666	MAJOR WIDENING	FRED JENKINS	\$7,523,021	\$5,737,815	11/22/2003	69%
	STP-0010(29)26	SR-10; MP 26.1 TO 48.6	NIELSON CONSTRUCTION	\$1,210,190			92%
	50928	RESURFACING	FRED JENKINS	\$1,210,190	\$1,119,436	9/15/2003	123%
Z	IM-ISTP-70-3(42)160	I-70; RP 160 TO 174	W W CLYDE & CO	\$2,038,953			0%
#	50812	ROTOMILL, LANE LEVEL, CHIP SEAL, WATERPROOF MEMBRANE	RUSS TANGREN	\$2,038,953		10/3/2003	0%
	GARFIELD						
	SP-0020(1)0	SR-20, I-15 TO SR-89	AMES CONSTRUCTION INC	\$13,264,000		2/4/2003	92%
#	78001	PASSING LANES, GRADING, DRAINAGE & SURFACING	RANDALL TAYLOR	\$13,264,000	\$12,755,384	8/15/2005	29%
	STP-0012(6)59	ESCALANTE CITY MAIN STREET IMPROVEMENTS	HIDDEN PEAK ELECTRIC CO INC	\$527,295			71%
X	50726	CURB & GUTTER, SIDEWALK, LANDSCAPING AND LIGHTING	RANDALL TAYLOR	\$527,295	\$539,350	10/15/2002	113%
	STP-0089(66)115	SR-89 AT MAMMOTH CREEK ROAD	ZZZWESTERN ROCK PRODUCTS (STAKEF	\$239,575		7/28/2003	82%
	50820	SAFETY SPOT IMPROVEMENT	RANDALL TAYLOR	\$239,575	\$156,673	8/1/2003	195%
	GRAND						
	BHF-0191(13)129	SR-191 OVER COLORADO RIVER NEAR MOAB	GERBER CONST INC	\$561,250		10/6/2003	2%
	50714	MINOR BRIDGE REHAB	RUSS TANGREN	\$561,250	\$13,250	12/15/2003	42%
	IM-ISTP-70-3(42)160	I-70; RP 160 TO 174	W W CLYDE & CO	\$2,038,953			0%
Z	50812	ROTOMILL, LANE LEVEL, CHIP SEAL, WATERPROOF MEMBRANE	RUSS TANGREN	\$2,038,953		10/3/2003	0%

OCTOBER 2003

UTAH DEPARTMENT OF TRANSPORTATION

STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	DESCRIPTION	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
GRAND						
Z NPS-0191(31)131	ARCHES NATIONAL PARK ENTRANCE	LEGRAND JOHNSON CONST CO	\$1,327,103		5/14/2003	84%
40012	NEW PARK ENTRANCE AND TURN LANES ON SR-191	RUSS TANGREN	\$1,327,103	\$1,274,137	7/1/2003	97%
SP-0191(30)125	MOAB TO I-70 AT CRESENT JCT.	W W CLYDE & CO	\$9,754,223		7/14/2003	15%
78037	MAJOR WIDENING	RUSS TANGREN	\$9,754,223	\$1,496,251	4/1/2004	35%
IRON						
*IM-15-2(38)61	NORTH CEDAR CITY INTERCHANGE	MEADOW VALLEY CONTRACTORS	\$9,047,908		8/6/2001	96%
50046	RESURFACING, DRAINAGE, DETENTION BASIN, RECONSTRUCT	JIM MCCONNELL	\$9,047,908	\$9,531,714	12/1/2001	95%
SP-0056(3)56	I-15 TO IRON SPRINGS	INTERSTATE ROCK PRODUCTS INC	\$5,892,384			67%
78003	GRADING, DRAINAGE, & SURFACING (WATER & SEWER LINE)	JIM MCCONNELL	\$5,892,384	\$4,077,322	4/1/2004	93%
SP-0289(2)2	SR-289; 200 SO. AT 300 WEST, CEDAR CITY, NEAR SUU	HAMILTON BROS ELECTRIC INC	\$396,354			98%
98180	SAFETY/TRAFFIC OPERATIONS	JIM MCCONNELL	\$396,354	\$462,203	9/15/2002	92%
SP-9999(619)	SR-56 & I-15 ON/OFF RAMPs, CEDAR CITY	HIDDEN PEAK ELECTRIC CO INC	\$573,450			99%
90108	EARTHWORK, PAVING & SIGNALS	JIM MCCONNELL	\$573,450	\$759,735	10/2/2002	96%
SP-0020(1)0	SR-20, I-15 TO SR-89	AMES CONSTRUCTION INC	\$13,264,000		2/4/2003	92%
# 78001	PASSING LANES, GRADING, DRAINAGE & SURFACING	RANDALL TAYLOR	\$13,264,000	\$12,755,384	8/15/2005	29%
JUAB						
*IM-NH-15-5(31)200	I-15, SEVIER RIVER NORTHWARD	LAFARGE NORTH AMERICA INC	\$19,853,655		5/8/2002	98%
50445	RECONSTRUCTION	GREG SEARLE	\$19,853,655	\$17,517,541	7/1/2003	129%
SP-15-5(36)223	I-15; VARIOUS BRIDGES NEAR NEPHI	J D MCNEIL CONST INC	\$482,568			97%
70281	MINOR BRIDGE REHAB	GREG SEARLE	\$482,568	\$480,217	6/30/2003	32%
STP-0132(7)9	SR-132; MILLARD/JUAB CO LINE TO SAND DUNES CUTOFF	STAKER & PARSON COS INC DBA STAKER	\$2,346,000		2/10/2003	92%
50767	RESTORATION AND REHAB	GREG SEARLE	\$2,346,000	\$2,246,616	7/15/2003	114%
STP-9999(331)	REGION THREE VARIOUS LOCATIONS	FREHNER CONSTR CO INC	\$969,700			99%
# 50937	REJUVENATION	JIM GOLDEN	\$969,700	\$933,814	7/1/2003	97%
KANE						
Z NH-0089(74)38	SR-89; MP 38 TO 46 & 97.3 TO 104	STAKER & PARSON COS INC DBA WESTEI	\$2,109,235			77%
50930	RESURFACING	RANDALL TAYLOR	\$2,109,235	\$1,782,964	8/31/2003	100%
X NH-STP-0089(11)90ER	NORTH GLENDALE TO LONG VALLEY JCT.	GERBER CONST INC	\$20,254			
05344	EMERGENCY CULVERT REPAIR (YELLOW BOOK INSURANCE PR	RANDALL TAYLOR	\$20,254		9/16/2003	
Z STP-0089(60)0	SR-89, NORTH OF THE ARIZONA STATE LINE	STAKER & PARSON COS INC DBA WESTEI	\$274,977		6/17/2003	95%
50751	SAFETY/TRAFFIC OPERATIONS	RANDALL TAYLOR	\$274,977	\$243,934	6/1/2003	100%
MILLARD						
IM-15-4(40)169	I-15, FILMORE TO NORTH HOLDEN	GRANITE CONSTRUCTION CO OF UT	\$2,412,412		8/5/2002	100%
50806	RESURFACING	REX FRIANT	\$2,412,412	\$2,395,961	7/1/2002	100%
Z STP-0257(4)14	SR-257, RP 14 TO 33, OVERLAY AND CHIP SEAL	STAKER & PARSON COS INC DBA JACK B	\$1,167,603			99%
50796	RESURFACING	REX FRIANT	\$1,167,603	\$1,296,728	7/31/2002	96%

OCTOBER 2003

UTAH DEPARTMENT OF TRANSPORTATION

STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	DESCRIPTION	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
MORGAN						
BHF-9999(321)	EAST CYN BRIDGES; SR-66 F-424 & SR-65 D-536	FLARE CONSTR INC	\$61,600			0%
50868	MINOR BRIDGE REHAB	NICK PETERSON	\$61,600	\$2,150	12/31/2003	30%
Z SP-84-6(33)72	I-84; STRUCTURE F-114; I-15 OVER BEAR RIVER	J D MCNEIL CONST INC	\$238,490			94%
70266	BRIDGE PRESERVATION	WAYNE D FELIX	\$238,490	\$646,668	5/1/2002	96%
SALT LAKE						
SP-0201(8)17	SR-201 TO I-80	RESTRUCTION CORPORATION	\$23,130		9/24/2003	100%
63780	C-845 BRIDGE COLLISION REPAIR		\$23,130	\$23,130	9/30/2003	0%
STP-2328(1)0	SOUTH TEMPLE STREET; MAIN STREET TO VIRGINIA STREET	RALPH L WADSWORTH CONSTR CO INC	\$11,202,793		5/20/2002	88%
50231	RECONSTRUCTION		\$11,202,793	\$12,895,994	5/15/2004	73%
*IM-NH-215-9(102)10	I-215; REDWOOD ROAD TO 300 EAST	MEADOW VALLEY CONTRACTORS	\$16,127,629			95%
05298	CRACK & SEAT, OVERLAY, WIDENING, STRUCTURES & NOISE W	BRANDON SQUIRE	\$16,127,629	\$17,310,869	10/10/2003	104%
BRF-0210(1)13	LITTLE COTTONWOOD CYN, ALTA BYPASS ROAD	RALPH L WADSWORTH CONSTR CO INC	\$277,652		5/12/2003	96%
50601	BRIDGE REPLACEMENT	BRANDON SQUIRE	\$277,652	\$276,682	10/15/2003	100%
X IBHF-80-3(133)129	WB I-80 TO SB I-215 AT MOUTH OF PARLEYS	FREHNER CONSTR CO INC	\$1,583,321		8/2/2001	99%
50535	MAJOR BRIDGE REHAB	BRANDON SQUIRE	\$1,583,321	\$1,580,982	8/27/2001	186%
SP-0068(14)47	REDWOOD ROAD; 10400 SOUTH TO 9000 SOUTH	WESTERN QUALITY CONCRETE INC	\$7,810,280		10/15/2002	81%
78036	GRADING, SURFACING, DRAINAGE, STRUCTURE, SIGNING & SIG	BRANDON SQUIRE	\$7,810,280	\$6,743,193	10/1/2003	109%
*IBHF-80-3(134)102	I-80 OVER UPRR, NORTH OF BLACKROCK	GRANITE CONSTRUCTION CO OF UT	\$1,677,677		11/11/2002	99%
50639	BRIDGE REHABILITATION C-438	BRETT HADLEY	\$1,677,677	\$1,945,931	12/4/2003	92%
X CM-2188(1)0	OLD MILL PARK & RIDE LOT	WADSWORTH BROS CONST CO INC	\$709,435			98%
50071	EARTHWORK, RTNNG WALLS, SURFACING, LIGHTING, & LANDSCAF	BRETT HADLEY	\$709,435	\$818,267	4/15/2002	100%
X HPP-0172(2)3	5600 WEST; 3300 SOUTH TO 2100 SOUTH	J D MCNEIL CONST INC	\$3,587,679		11/1/2000	100%
50317	GRADING, SURFACING, DRAINAGE, STRUCTURES, SIGNALIZATI	BRETT HADLEY	\$5,119,634	\$4,747,970	10/1/2001	100%
NH-BRF-0201(4)2	SR-201, SR-202 TO 9000 W. & KCC HAUL RD BRIDGE	WADSWORTH BROS CONST CO INC	\$2,696,018		5/5/2003	94%
50425	BRIDGE REPLACEMENT, RESURFACING	BRETT HADLEY	\$2,696,018	\$2,889,255	5/15/2003	86%
X STP-2120(1)2	6200 SOUTH; 4000 WEST TO 2700 WEST	J D MCNEIL CONST INC	\$2,686,834		12/30/2002	82%
50487	ROAD WIDENING	BRETT HADLEY	\$2,686,834	\$2,292,113	4/1/2003	155%
Z STP-LC35(115)	JORDAN RIVER BIKE PATH CALIFORNIA AVE. TO 2100 S. PHASE I	WESTERN QUALITY CONCRETE INC	\$237,414		12/8/2000	39%
50349	GRADING, SURFACING, STRUCTURE AND LANDSCAPING	BRETT HADLEY	\$277,414	\$296,706		9%
X SP-0067(1)0	LEGACY PARKWAY	FLUOR AMES KRAEMER, LLC	\$312,523,488			27%
# 70004	NEW ROAD CONSTRUCTION	BYRON PARKER	\$312,523,488	\$98,510,674	11/1/2004	0%
IM-15-7(206)312	I-15, 600 NORTH TO I-215	STAKER & PARSON COS INC DBA STAKEF	\$3,183,160			68%
# 50641	ROTOMILL AND OVERLAY	DARREN ROSENSTEIN	\$3,183,160	\$2,564,204	10/31/2003	75%
SP-0068(22)50	SR-68, REDWOOD ROAD; 6200 SOUTH TO I-215	MEADOW VALLEY CONTRACTORS	\$638,400			74%
79001	SAFETY/TRAFFIC OPERATIONS	DARREN ROSENSTEIN	\$638,400	\$531,758	10/15/2003	82%
SP-9999(668)	DESIGN-BUILD TRAFFIC SIGNAL SYSTEM IMPROVEMENTS - REG	WASATCH ELECTRIC	\$335,009		8/26/2003	21%
90141	TRAFFIC SIGNAL SYSTEM IMPROVEMENTS - THREE LOCATIONS	DARREN ROSENSTEIN	\$335,009	\$69,883	1/31/2004	39%

OCTOBER 2003

UTAH DEPARTMENT OF TRANSPORTATION

STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	DESCRIPTION	PROJECT ENGINEER	AUTHORIZED AMT	TO DATE	EST COMPLETE	% TIME ELAPSED
SALT LAKE						
STP-9999(245)	VARIOUS LOCATIONS IN REGION TWO	J D MCNEIL CONST INC	\$297,202		5/6/2002	100%
50524	SIDEWALK ENHANCEMENTS	DARREN ROSENSTEIN	\$297,202	\$288,673	11/1/2002	100%
*SP-15-7(135)296	I-15,10800 SO TO 500 N	WASATCH CONSTRUCTORS	\$1,325,043,000		4/16/1997	99%
8900201D	RECONSTRUCTION	JOHN BOURNE	\$1,334,666,548	\$1,329,635,240	10/15/2001	100%
*HPP-STP-0071(12)0	SR-71, 12300 SOUTH; BANGERTER HWY TO 700 EAST	GRW DESIGN BUILDERS	\$65,553,000		7/20/2002	47%
50817	DESIGN-BUILD RECONSTRUCTION	KRIS PETERSON	\$65,553,000	\$35,493,359	12/1/2004	54%
SP-0151(1)0	10600 SOUTH; I-15 TO REDWOOD ROAD	MEADOW VALLEY CONTRACTORS	\$10,439,095		6/26/2001	97%
78005	GRADING, DRAIN., SURFACING, SIGNALS, SIGNING, STRUCTURE	KRIS PETERSON	\$10,439,095	\$11,280,883	11/16/2002	100%
SP-9999(622)	THREE SIGNALS IN REGION TWO	CACHE VALLEY ELECTRIC CO	\$243,752			95%
90110	SAFETY/TRAFFIC OPERATIONS	KRIS PETERSON	\$243,752	\$269,374	5/15/2002	74%
STP-0089(78)315	STATE STREET 9000 SOUTH TO I-215	GENEVA ROCK PRODUCTS INC	\$1,893,576			82%
50986	ROTOMILL & OVERLAY	KRIS PETERSON	\$1,893,576	\$1,635,441	10/31/2003	98%
SP-9999(634)	THREE INTERSECTIONS IN REGION TWO	HIDDEN PEAK ELECTRIC CO INC	\$307,537		3/13/2003	100%
90118	SAFETY/TRAFFIC OPERATIONS	LONNIE MARCHANT	\$307,537	\$445,587	6/1/2003	100%
STP-2082(6)11	HIGHLAND DRIVE 4500 SOUTH TO 3300 SOUTH IN SL CO.	GENEVA ROCK PRODUCTS INC	\$3,699,987		11/19/2002	74%
50154	DRAINAGE, SURFACING AND SIGNALS	LONNIE MARCHANT	\$3,699,987	\$3,027,796	7/15/2003	87%
STP-2240(1)3	4700 SOUTH; 2700 WEST TO 2200 WEST	J D MCNEIL CONST INC	\$1,047,183		2/19/2003	88%
50490	WIDENING, SIGNALS, SURFACING 1.8 KM	LONNIE MARCHANT	\$1,047,183	\$1,121,760	7/15/2002	155%
STP-9999(325)	REG 2 SURFACE REJUVENATION VARIOUS LOCATIONS	INTERMOUNTAIN SLURRY SEAL INC	\$485,000		6/5/2003	100%
50921	RESTORATION AND REHAB	LONNIE MARCHANT	\$485,000	\$455,326	8/1/2003	51%
SAN JUAN						
NH-0191(26)21	SR-191; MP 21.2 TO 36	LEGRAND JOHNSON CONST CO	\$425,850			99%
50927	RESURFACING	RUSS TANGREN	\$425,850	\$369,022	7/31/2003	60%
SP-0191(38)63	SR-191; SOUTH OF MONTICELLO	LEGRAND JOHNSON CONST CO	\$210,662		5/22/2003	97%
98184	SAFETY/TRAFFIC OPERATIONS	RUSS TANGREN	\$210,662	\$208,519	6/15/2003	100%
SANPETE						
NH-0028(3)0	SR-28; MP 0 TO 7.5	STAKER & PARSON COS INC DBA WESTEI	\$778,496		7/28/2003	99%
50931	RESURFACING	RANDALL TAYLOR	\$778,496	\$929,910	8/31/2003	95%
NH-0089(43)206	CENTERFIELD TO GUNNISON	STAKER & PARSON COS INC DBA WESTEI	\$4,269,785		4/14/2003	90%
50388	RECONSTRUCTION	REX FRIANT	\$4,269,785	\$4,669,881	11/15/2003	90%
SP-0028(60)16	SR-28; NORTH OF GUNNISON	H E DAVIS CONSTRUCTION, INC	\$227,044			92%
98177	SAFETY/TRAFFIC OPERATIONS	REX FRIANT	\$227,044	\$212,307	6/15/2003	103%
SEVIER						
STP-2536(1)0	RICHFIELD TO ANNABELLA	HALES SAND & GRAVEL INC	\$2,388,384			11%
50772	ROADWAY RESURFACING, BRIDGE REPLACEMENT & DRAINAGE		\$2,388,384	\$361,639	11/30/2003	39%
IM-ISTP-70-1(49)7	I-70 CONCRETE SLAP JACKING; MP 7 TO 47	WADSWORTH BROS CONST CO INC	\$314,500		9/16/2003	99%
50932	CONCRETE SLAP JACKING, GUARDRAIL	RANDALL TAYLOR	\$314,500	\$321,917	10/1/2003	70%

OCTOBER 2003

UTAH DEPARTMENT OF TRANSPORTATION

STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	DESCRIPTION	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED

SEVIER

X	SP-70-1(33)57	I-70 OVER SR-89, SALINA INTERCHANGE	GERBER CONST INC	\$164,567		99%
	70284	MINOR BRIDGE REHAB	REX FRIANT	\$164,567	\$117,589	88%
	SP-70-1(34)15	I-70; SIX BRIDGES FROM MILL CREEK TO CLEAR CREEK INTERC	GERBER CONST INC	\$397,249		0%
	70285	BRIDGE PRESERVATION; POLYMER OVERLAY	REX FRIANT	\$397,249	4/1/2003	0%

SUMMIT

	BHF-0302(2)0	SR-302; ROCKPORT BRIDGE NEAR ENTRANCE TO ST PARK	S & L LANDSCAPING & EXCAVATING	\$139,641		0%
	50842	MINOR BRIDGE REHAB.	LONNIE MARCHANT	\$139,641	12/1/2003	5%
Z	IM-80-3(136)145	I-80, HIGH UTE RANCH TO EAST OF KIMBALLS JCT	GRANITE CONSTRUCTION CO OF UT	\$1,128,746		0%
	50856	ROTOMILL AND OVERLAY	LONNIE MARCHANT	\$1,128,746	9/30/2003	0%
	IM-80-4(91)138	I-80; MP 138.2 TO 144.6	STAKER & PARSON COS INC DBA STAKEF	\$1,583,556		100%
	50916	RESURFACING	LONNIE MARCHANT	\$1,583,556	\$1,789,968	54%
#	SP-9999(634)	THREE INTERSECTIONS IN REGION TWO	HIDDEN PEAK ELECTRIC CO INC	\$307,537		100%
	90118	SAFETY/TRAFFIC OPERATIONS	LONNIE MARCHANT	\$307,537	\$445,587	100%
#	STP-9999(325)	REG 2 SURFACE REJUVENATION VARIOUS LOCATIONS	INTERMOUNTAIN SLURRY SEAL INC	\$485,000		100%
	50921	RESTORATION AND REHAB	LONNIE MARCHANT	\$485,000	\$455,326	51%

TOOELE

X	IM-80-1(34)30	I-80, OGSC; MP 30 TO MP 40	GRANITE CONSTRUCTION CO OF UT	\$1,528,528		100%
	50962	OPEN GRADED SURFACE COURSE	BRETT HADLEY	\$1,528,528	\$1,871,547	56%
Z	IM-80-2(49)40	I-80; MILEPOST 40 TO MILEPOST 51	GRANITE CONSTRUCTION CO OF UT	\$5,232,180		0%
	50857	RESURFACING	BRETT HADLEY	\$5,232,180	5/1/2004	0%
	STP-9999(324)	I-80 & SR-58, MICROSURFACING	INTERMOUNTAIN SLURRY SEAL INC	\$1,444,555		100%
	50920	RESURFACING	BRETT HADLEY	\$1,444,555	\$1,530,385	69%
#	STP-9999(245)	VARIOUS LOCATIONS IN REGION TWO	J D MCNEIL CONST INC	\$297,202		100%
	50524	SIDEWALK ENHANCEMENTS	DARREN ROSENSTEIN	\$297,202	\$288,673	100%
#	STP-9999(325)	REG 2 SURFACE REJUVENATION VARIOUS LOCATIONS	INTERMOUNTAIN SLURRY SEAL INC	\$485,000		100%
	50921	RESTORATION AND REHAB	LONNIE MARCHANT	\$485,000	\$455,326	51%

UINTAH

	BRO-LC47(2)	BRIDGE AT 1500 SOUTH 3000 EAST IN NAPLES CITY	FLARE CONSTR INC	\$443,088		0%
	05363	BRIDGE REPLACEMENT		\$443,088	10/15/2003	25%
	BRO-LC47(7)	ASHLEY CREEK BRIDGES; MASSEY BRIDGE	RALPH L WADSWORTH CONSTR CO INC	\$544,246		95%
	50736	BRIDGE REPLACEMENT		\$544,246	\$522,283	100%
	NH-0040(45)140	US-40; VAR LOC, WEST VERNAL TO COLO. ST. LINE	INTERMOUNTAIN SLURRY SEAL INC	\$540,500		93%
	50938	RESURFACING	GREG SEARLE	\$540,500	\$502,839	64%
Z	STP-0040(35)150	US-40, NAPLES ONE MILE EASTERLY	BURDICK PAVING	\$1,763,120		88%
	50610	MINOR WIDENING	JACK LYMAN	\$1,763,120	\$754,699	90%
#	STP-9999(330)	SR-45, SR-121, SR-191, REGION THREE CHIP SEAL	BURDICK PAVING	\$837,007		100%
	50939	RESURFACING	JACK LYMAN	\$837,007	\$796,149	100%

OCTOBER 2003

UTAH DEPARTMENT OF TRANSPORTATION

STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	DESCRIPTION	PROJECT ENGINEER	AUTHORIZED AMT	TO DATE	EST COMPLETE	% TIME ELAPSED
UINTAH						
SP-0040(51)81	US-40 BRIDGES; STARVATION RES. & JENSEN BRIDGES	WADSWORTH BROS CONST CO INC	\$644,848			97%
70348	MINOR BRIDGE REHAB	JIM GOLDEN	\$644,848	\$647,871	8/15/2003	72%
STP-9999(331)	REGION THREE VARIOUS LOCATIONS	FREHNER CONSTR CO INC	\$969,700			99%
50937	REJUVENATION	JIM GOLDEN	\$969,700	\$933,814	7/1/2003	97%
UTAH						
BRO-LC49(27)	SP. FK. RIV. POWERHOUSE RD. SE OF SP. FK.	BUILD INC	\$843,482		3/10/2003	99%
50164	BRIDGE REPLACEMENT		\$843,482	\$882,564	6/1/2003	93%
CM-LC49(46)	TRAFFIC SIGNAL IMPROVEMENTS AT 7 LOCATIONS, PROVO	HAMILTON BROS ELECTRIC INC	\$700,997		5/12/2003	98%
50506	INTERSECTION IMPROVEMENTS		\$700,997	\$737,715	7/1/2003	119%
SP-0156(1)1	SR-156 AT I-15 NB OFF RAMP, SPANISH FORK	HAMILTON BROS ELECTRIC INC	\$43,755			
90139	SAFETY/TRAFFIC OPERATIONS		\$43,755		12/1/2003	
STP-2846(1)0	MAIN ST; 1700 NORTH TO 3000 NORTH, SPANISH FORK	H E DAVIS CONSTRUCTION, INC	\$390,821			98%
50235	RECONSTRUCTION		\$390,821	\$454,906	8/1/2002	95%
NH-0006(20)202	SR-6, THREE LOCATIONS, SKYVIEW TO WEST PRICE	GENEVA ROCK PRODUCTS INC	\$3,292,993		8/5/2002	84%
50809	OVERLAY, CHIP SEAL COAT, PAVEMENT MARKING TAPE	FRED JENKINS	\$3,292,993	\$3,173,461	9/15/2002	127%
STP-0006(28)177	SR-6, RUMBLE STRIP	STAKER & PARSON COS INC DBA STAKER	\$79,581		10/2/2003	96%
50975	SAFETY IMPROVEMENT (RUMBLE STRIP)	FRED JENKINS	\$79,581	\$93,802	8/31/2003	35%
*IM-15-6(140)286	I-15; NORTH LEHI INTERCHANGE TO UTAH CO. LINE	STAKER & PARSON COS INC DBA STAKER	\$4,325,418			84%
50776	ROAD, CONCRETE PAVEMENT REHABILITATION	GREG SEARLE	\$4,325,418	\$4,055,225	10/15/2003	118%
*NH-HPP-15-6(135)266	I-15 WIDENING/UNIVERSITY AVENUE INTERCHANGE MODIFICATI	GRANITE CONSTRUCTION CO OF UT	\$26,181,181		3/16/2000	99%
5036703c	NEW INTERCHANGE AND WIDENING	GREG SEARLE	\$28,008,968	\$27,981,033	10/1/2001	101%
ISTP-15-6(147)267	I-15; MEDIAN BARRIER BETWEEN PROVO & AM. FORK	MEADOW VALLEY CONTRACTORS	\$997,627			4%
50973	SAFETY	GREG SEARLE	\$997,627		12/1/2003	20%
NH-BRF-0006(10)178	SR-6, UPRR 0.5 MILES SE OF MOARK JCT	WADSWORTH BROS CONST CO INC	\$1,557,895			90%
50333	BRIDGE REPLACEMENT	GREG SEARLE	\$1,557,895	\$1,552,593	11/1/2002	95%
SP-0241(1)1	SR-241 AT I-15 SB RAMPS (LINDON EXIT), OREM	HAMILTON BROS ELECTRIC INC	\$262,688		3/10/2003	99%
90101	CONSTRUCT NEW TRAFFIC SIGNAL	GREG SEARLE	\$262,688	\$257,345	6/15/2003	76%
SP-15-6(49)244	I-15; 13 BRIDGES, SANTAQUIN TO SPANISH FORK	J D MCNEIL CONST INC	\$695,815			75%
70360	BRIDGE PRESERVATION ASPHALT OVERLAYS	GREG SEARLE	\$695,815	\$617,566	10/15/2003	131%
SP-9999(621)	THREE LOCATIONS IN REGION THREE	HIDDEN PEAK ELECTRIC CO INC	\$175,237			18%
90109	SAFETY/TRAFFIC OPERATIONS	GREG SEARLE	\$175,237	\$52,788	12/15/2003	42%
STP-0089(41)278	US-89; SOUTH TO NORTH MAPLETON CITY LIMITS	MEADOW VALLEY CONTRACTORS	\$2,698,274		1/2/2002	93%
50341	RESURFACING	GREG SEARLE	\$2,698,274	\$2,922,846	5/1/2002	106%
STP-0198(3)166	SR-198; PAYSON TO SPANISH FORK, PHASE TWO	COP CONSTRUCTION CO	\$1,373,014			0%
50788	RESURFACING	GREG SEARLE	\$1,373,014		6/15/2004	0%
STP-CM-9999(317)	VARIOUS LOCATIONS IN UTAH COUNTY	HAMILTON BROS ELECTRIC INC	\$236,985		4/23/2003	98%
50824	INSTALLATION OF CCTV AND TMS	GREG SEARLE	\$236,985	\$449,861	5/1/2002	101%

OCTOBER 2003

UTAH DEPARTMENT OF TRANSPORTATION

STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	DESCRIPTION	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
UTAH						
*SP-15-6(32)276	I-15 - PLEASANT GROVE INTERCHANGE	STAKER & PARSON COS INC DBA STAKEF	\$10,887,447		12/11/2000	98%
50547	CONSTRUCT NEW INTERCHANGE	JACK LYMAN	\$12,100,060	\$11,726,262	9/15/2002	99%
*SP-15-6(31)270	UNIVERSITY PARKWAY INTERCHANGE	RALPH L WADSWORTH CONSTR CO INC	\$14,178,730		9/14/2000	93%
78009	GRAD., DRAIN., STR., SURF., SIGN., LIGHT., SIGNAL, WETLANDS,	JEFF BAIRD	\$15,678,730	\$15,214,745	10/30/2000	92%
NH-0089(63)297	SR-89, 800 NORTH OREM TO 1100 WEST LEHI	GENEVA ROCK PRODUCTS INC	\$1,846,958			97%
50795	RESURFACING	JEFF BAIRD	\$1,846,958	\$1,963,020	5/15/2003	86%
X SP-0006(41)199,NH-0006(15)1	SR-6; SPANISH FORK CANYON	GILBERT WESTERN CORP	\$10,831,653		4/12/2002	96%
50705	SAFETY IMPROVEMENTS	JEFF BAIRD	\$10,831,653	\$12,492,834	9/26/2002	97%
X STP-0198(1)166	SR-198, PAYSON TO SPANISH FORK	WESTERN QUALITY CONCRETE INC	\$3,763,092		1/23/2002	89%
50332	RESURFACING	JEFF BAIRD	\$3,763,092	\$4,337,737	11/15/2002	104%
SP-0073(8)34	SR-73; RP 34 TO RP 36, UTAH CO.	J D MCNEIL CONST INC	\$663,648			14%
98202	MINOR WIDENING	JIM GOLDEN	\$663,648	\$90,482	11/15/2003	58%
SP-15-6(37)246	I-15; SANTAQUIN TO SPANISH FORK, BARRIER END TREATMENT	HIKIAU, INC.	\$130,350			
90148	BARRIER END TREATMENT	JIM GOLDEN	\$130,350		6/30/2004	
STP-9999(331)	REGION THREE VARIOUS LOCATIONS	FREHNER CONSTR CO INC	\$969,700			99%
# 50937	REJUVENATION	JIM GOLDEN	\$969,700	\$933,814	7/1/2003	97%
STP-9999(332)	SR-6, SR-89, SR-198, & SR-241, REGION THREE OVERLAY	GENEVA ROCK PRODUCTS INC	\$1,545,349			89%
50940	RESURFACING	JIM GOLDEN	\$1,545,349	\$1,298,569	7/1/2003	98%
X STP-2906(3)0	4800 WEST; CEDAR HILLS DR. TO ALPINE CITY LIMITS	STAKER & PARSON COS INC DBA STAKEF	\$1,270,207		12/9/2002	92%
50327	RECONSTRUCTION	ROBERT WESTOVER	\$1,270,207	\$1,319,040	6/1/2003	97%
WASATCH						
STP-0040(47)16	HEBER CITY MAIN STREET PHASE II	J D MCNEIL CONST INC	\$459,699			13%
50987	BEAUTIFICATION ENCHANCEMENT PROJECT		\$459,699	\$60,112	12/1/2003	21%
Z STP-3116(1)0	DANIELS ROAD; SR-40 TO SR-189 & WALLSBURG ROAD	GRANITE CONSTRUCTION CO OF UT	\$1,268,268		7/7/2003	87%
50607	RECONSTRUCTION		\$1,268,268	\$1,514,771	9/15/2003	89%
STP-9999(331)	REGION THREE VARIOUS LOCATIONS	FREHNER CONSTR CO INC	\$969,700			99%
# 50937	REJUVENATION	JIM GOLDEN	\$969,700	\$933,814	7/1/2003	97%
WASHINGTON						
STP-3190(1)0	HIGHLAND DRIVE; 1000 E TO CITY LIMITS, ST GEORGE	INTERSTATE ROCK PRODUCTS INC	\$1,037,568			36%
50621	RECONSTRUCTION		\$1,037,568	\$374,318	8/15/2003	69%
*STP-BRF-0009(3)11	BRIDGE OVER VIRGIN RIVER EAST OF HURRICANE	WADSWORTH BROS CONST CO INC	\$11,107,156		5/28/2002	81%
05748	BRIDGE REPLACEMENT	JIM MCCONNELL	\$11,107,156	\$9,851,624	1/1/2004	52%
X BRO-LC53(15)	MAN O'WAR BRIDGE, BLOOMINGTON	GERBER CONST INC	\$771,363			99%
50537	BRIDGE REPLACEMENT	JIM MCCONNELL	\$771,363	\$796,382	7/15/2002	88%
*SP-15-1(13)10	WASHINGTON INTERCHANGE AT RP 10	ADAMS & SMITH INC	\$9,803,834		3/27/2002	98%
78010	CONSTRUCT NEW INTERCHANGE	REX FRIANT	\$9,803,834	\$12,310,776	9/15/2003	93%

OCTOBER 2003

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	DESCRIPTION	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
WEBER						
HPP-3462(1)3	NORTH OGDEN DIVIDE ROAD	COP CONSTRUCTION CO	\$1,236,700			40%
50678	SAFETY IMPROVEMENTS		\$1,236,700	\$556,088	6/1/2004	31%
NH-0089(72)345	SR-89; SR-60 TO SR-203	STAKER & PARSON COS INC DBA JACK B	\$219,142		8/19/2003	100%
# 50914	RESURFACING	NICK PETERSON	\$219,142	\$223,253	5/15/2003	37%
SP-84-6(32)50	I-84 OVER WEBER RIVER	J D MCNEIL CONST INC	\$186,781		6/11/2003	76%
70264	MINOR BRIDGE REHAB	NICK PETERSON	\$186,781	\$137,242	5/15/2003	127%
STP-BRF-0126(3)14	SR-126; 1800 SOUTH TO 12TH STREET, OGDEN	RALPH L WADSWORTH CONSTR CO INC	\$11,106,562		1/3/2002	96%
50338	RECONSTRUCTION & BRIDGE REPLACEMENTS	NICK PETERSON	\$11,106,562	\$11,059,084	9/15/2003	97%
SP-9999(658)	TWO SIGNALS IN REGION ONE	HIDDEN PEAK ELECTRIC CO INC	\$146,043			0%
# 90128	SAFETY/TRAFFIC OPERATIONS	SCOTT NUSSBAUM	\$146,043		12/1/2003	0%
SP-9999(669)	THREE INTERSECTION IN REGION ONE	SORENSEN (CRAIG F) CONSTRUCTION IN	\$246,846		10/8/2003	0%
# 90142	SAFETY/TRAFFIC OPERATIONS	SCOTT NUSSBAUM	\$246,846	\$66,772	150C	31%
Z STP-3354(2)1	40TH STREET; GRAMERCY TO HARRISON, OGDEN	STAKER & PARSON COS INC DBA JACK B	\$767,137			89%
05368	GRADING, SURFACING, DRAINAGE, SIGNING & SIGNALIZATION	SCOTT NUSSBAUM	\$767,137	\$1,022,606	6/30/2002	89%
X SP-0053(2)0	24TH STREET; B AVENUE TO I-15 IN OGDEN	GRANITE CONSTRUCTION CO OF UT	\$1,464,464			96%
70068	RECONSTRUCTION	WAYNE D FELIX	\$1,464,464	\$1,806,079	6/15/2002	103%
X SP-0079(3)3	WALL, 30TH & 31ST IN OGDEN	WADSWORTH BROS CONST CO INC	\$14,294,148		11/14/2001	95%
78012	RECONSTRUCTION, GRADING, DRAINAGE, AND WIDENING	WAYNE D FELIX	\$14,294,148	\$17,678,640	10/31/2003	75%
X SP-0134(2)11	2700 NORTH; I-15 TO WASHINGTON, OGDEN	STAKER & PARSON COS INC DBA JACK B	\$9,587,524		8/26/2003	12%
78049	MAJOR WIDENING	WAYNE D FELIX	\$9,587,524	\$1,168,559	8/15/2003	25%
Z STP-0039(8)19	SR-39 AT 100 SOUTH, MONTE CRISTO	STAKER & PARSON COS INC DBA JACK B	\$231,222			65%
50741	SPOT IMPROVEMENT, TURNING LANES	WAYNE D FELIX	\$231,222	\$190,674	6/1/2003	99%
X STP-0039(9)0	SR-39: 0.0 TO 3.3	STAKER & PARSON COS INC DBA JACK B	\$518,349		6/2/2003	78%
50912	ROTOMILL, OVERLAY AND CHIP SEAL	WAYNE D FELIX	\$518,349	\$420,786	5/15/2003	99%

NOTES

X - NO REPORT RECEIVED
 Z - TEMPORARILY SUSPENDED
 * - NON-STEWARDSHIP PROJECTS
 # - PROJECTS REPORTED MORE THAN ONCE IN THIS REPORT

TOTAL ORIGINAL AMOUNT	\$2,090,253,280	\$1,817,012,383	TOTAL PAID AMOUNT
TOTAL AUTHORIZED AMOUNT	\$2,105,989,183	\$288,976,800	BALANCE
		\$21,270,761	CONTRACTS COMPLETED THIS MONTH