

FEBRUARY 2005

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

	PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
	JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
BEAVER							
Z #	STP-1002(2)1	MINERSVILLE TO MILFORD, BEAVER COUNTY, PHASE II	MEL CLARK INC	\$1,918,498			
	50893	GRADING, DRAINAGE, SURFACING		\$1,918,498		90C	
	ISTP-15-2(49)27	I-15; RP 27 TO RP 167	HIKIAU, INC.	\$370,360			79%
	51149	GUARDRAIL END TREATMENTS	JIM MCCONNELL	\$370,360	\$295,058	70W	0%
X	*IM-NH-15-3(26)121	I-15; WILDCAT INTERCHANGE TO JCT I-70	FREHNER CONSTR CO INC	\$17,190,556		4/8/2004	88%
	50465	ASPHALT PAVEMENT REHABILITATION	RANDALL TAYLOR	\$17,190,556	\$16,136,791	575C	57%
BOX ELDER							
X	IM-15-8(105)365	I-15; BRIGHAM CITY TO CORINNE	STAKER & PARSON COS INC DBA JACK B	\$2,401,809			0%
	50936	ROAD - ASPHALT PAVEMENT REHABILITATION	KELLY BARRETT	\$2,401,809		50C	0%
	IM-15-8(109)393	I-15 From SR-13 to Idaho Line	A-CORE CONCRETE CUTTING INC	\$641,168			
	5131601D	SEAL CONCRETE JOINTS	KELLY BARRETT	\$641,168		40C	
Z	IM-84-5(36)0	I-84; IDAHO STATE LINE TO SNOWVILLE	GRANITE CONSTRUCTION CO OF UT	\$5,284,200		4/13/2004	99%
	50845	RESTORATION AND REHAB	KELLY BARRETT	\$6,087,162	\$6,087,162	9/20/2004	99%
Z	NH-STP-0091(19)0	SR-91; FROM I-15 TO SR-90	GRANITE CONSTRUCTION CO OF UT	\$1,164,461			0%
	51243	ROTOMILL AND STONE MATRIX ASPHALT OVERLAY	KELLY BARRETT	\$1,164,461		30C	0%
	NH-0091(15)3	SR-91: FROM SR-90 TO CACHE COUNTY LINE	STAKER & PARSON COS INC DBA JACK B	\$1,242,185			100%
	5110101D	Bituminous Pavement, Open Graded Seal	NICK PETERSON	\$1,432,610	\$1,351,404	40C	30%
CACHE							
Z	HPP-0091(13)19	CACHE VALLEY HWY; US-91 CORRIDOR	HIDDEN PEAK ELECTRIC CO INC	\$481,147		7/10/2002	99%
	50591	SIGNAL COORDINATION	LUKE MILDON	\$699,760	\$621,981	11/15/2002	100%
X	BHF-9999(378)	SR-91& SR-101; OVER LITTLE BEAR & BLACKSMITH FORK	SKY VIEW EXCAVATION & GRADING INC	\$156,800			11%
	51308	BRIDGE SCOUR, STRUCTURES D-500 & D-626	NICK PETERSON	\$156,800	\$17,150	9/1/2005	0%
X #	BRF-0023(5)19	SR-23, EAST EDGE OF NEWTON & SR-30; 2.3 MILES WEST OF W'	FLARE CONSTR INC	\$603,600			98%
	50754	Bridge Replacement	NICK PETERSON	\$657,098	\$636,423	50W	68%
X	NH-0091(14)10	SR-91; BOX ELDER COUNTY LINE TO SR-23	STAKER & PARSON COS INC DBA JACK B	\$1,416,176			99%
	50915	RESTORATION AND REHAB	NICK PETERSON	\$1,585,720	\$1,568,386	45C	29%
X #	SP-0089(50)409	LOGAN CANYON; SUMMIT TO GARDEN CITY	FREHNER CONSTR CO INC	\$16,762,637			
	78040	BITUMINOUS PAVEMENT, RECONSTRUCTION & WIDEN	NICK PETERSON	\$16,762,637		8/31/2006	
X	SP-0091(9)32	SR-91; SMITHFIELD TO IDAHO LINE & SR-23; NEWTON TO IDAHO	STAKER & PARSON COS INC DBA JACK B	\$14,623,324			56%
	78024	ROAD - WIDEN TO FOUR LANES & RESURFACING	NICK PETERSON	\$14,623,324	\$10,889,139	8/15/2005	58%
Z	STP-0030(16)108	SR-30 AT 1900 WEST, LOGAN	LEGRAND JOHNSON CONST CO	\$438,391			89%
	50968	SAFETY IMPROVEMENT, (HES)	NICK PETERSON	\$438,391	\$407,497	6/30/2004	98%
X	STP-0030(17)106	SR-30; at 2200 North	STAKER & PARSON COS INC DBA JACK B	\$692,799			
	5114001D	Realign Intersection, add Turning Lanes	NICK PETERSON	\$692,799		60W	
Z	SP-0091(21)33	Five Signals in Cache Valley	HIDDEN PEAK ELECTRIC CO INC	\$248,273			0%
	90160	New Traffic Signal Installation and Signal Upgrades	WAYNE D FELIX	\$248,273		45C	0%

FEBRUARY 2005

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
CARBON						
NH-BRF-0006(60)256	US-6 AT SUNNYSIDE JCT.	BUILD INC	\$1,958,699		1/18/2005	4%
5125001D	WIDEN BRIDGE, RECONSTRUCT INTERCHANGE	FRED JENKINS	\$1,958,699	\$164,625	80W	0%
X SP-0006(29)229	SR-6; PRICE TO WELLINGTON	NIELSON CONSTRUCTION	\$6,384,132			82%
78025	RECONSTRUCTION	FRED JENKINS	\$6,384,132	\$5,474,814	11/1/2004	65%
X SP-0006(59)227	US-6; RP 226.5 TO RP 228, SAFETY	NIELSON CONSTRUCTION	\$2,984,067			39%
78092	CONSTRUCT DOWNHILL EASTBOUND PASSING LANES	FRED JENKINS	\$2,984,067	\$1,202,119	140W	19%
Z STP-0010(25)66	SR-10 SOUTH OF PRICE	LYNDON JONES CONSTRUCTION INC	\$255,000		7/8/2004	100%
50749	SPOT IMPROVEMENT, IMPROVE SIGHT DISTANCE	FRED JENKINS	\$286,688	\$286,688	25C	44%
X STP-9999(338)	CLIMBING LANES ON US-6, RP 258 TO 261	NIELSON CONSTRUCTION	\$1,856,132		8/30/2004	47%
50974	CLIMBING LANES	FRED JENKINS	\$1,856,132	\$906,727	120W	41%
X SP-9999(656)	MOAB & PRICE SIGNALS IN REGION 4	HIDDEN PEAK ELECTRIC CO INC	\$229,300		2/9/2004	100%
# 90127	SAFETY/TRAFFIC OPERATIONS	RUSS TANGREN	\$249,633	\$249,327	45W	99%
DAVIS						
X SP-0067(1)0	LEGACY PARKWAY	FLUOR AMES KRAEMER, LLC	\$312,523,488			25%
# 70004	NEW ROAD CONSTRUCTION	BYRON PARKER	\$312,523,488	\$94,725,809	11/1/2004	0%
*NH-15-7(215)314	I-15; BECK STREET OVERPASS	GRANITE CONSTRUCTION CO OF UT	\$3,156,156			92%
# 51121	ROADWAY WIDENING	KRIS PETERSON	\$3,566,870	\$3,322,287	90C	87%
CM-9999(233)	LAYTON AREA SIGNAL COORDINATION	HIDDEN PEAK ELECTRIC CO INC	\$622,678			99%
50479	SIGNAL COORDINATION	NICK PETERSON	\$622,678	\$725,994	9/15/2003	103%
STP-0106(4)9	600 NO. & MAIN OVER FARMINGTON CREEK, FARMINGTON	WADSWORTH BROS CONST CO INC	\$681,746		11/17/2003	97%
50948	WIDENING BRIDGE, PED CROSSING	NICK PETERSON	\$681,746	\$674,865	5/15/2004	293%
STP-0108(7)3	SYRACUSE ROAD; MAIN STREET TO 1000 W, CLEARFIELD	C E BUTTERS CONSTRUCTION & TOWER	\$2,932,177		5/8/2003	97%
50474	MAJOR WIDENING	NICK PETERSON	\$3,293,592	\$3,280,259	10/31/2003	178%
STP-0126(6)6	SR-126; MAIN ST. AT 300 NORTH, CLEARFIELD	J D MCNEIL CONST INC	\$695,138		6/15/2003	86%
50782	SAFETY/TRAFFIC OPERATIONS	NICK PETERSON	\$695,138	\$621,286	8/15/2003	213%
Z IM-15-7(214)332	I-15 RAMPS; SR-126 TO SR-97	INTERMOUNTAIN SLURRY SEAL INC	\$855,000			0%
# 51120	Microsurfacing or Alternate OGSC	STEVE NIEBERGALL	\$855,000		40C	0%
Z SP-0107(4)4	SR-107 MP4 SR-107 at Barlow Street, Clearfield	GRANITE CONSTRUCTION CO OF UT	\$152,152			1%
98211	Construct Turning Lanes	STEVE NIEBERGALL	\$152,152	\$12,611	30W	0%
SP-9999(699)	Two Intersections In Region One	LIGHT SPEED CONSTRUCTION	\$157,578			98%
# 90168	New Traffic Signal Installation	WAYNE D FELIX	\$185,427	\$185,007	45C	84%
X STP-1482(1)2	200 SOUTH AND UNION PACIFIC RAILROAD, CLEARFIELD, UTAH	WADSWORTH BROS CONST CO INC	\$4,670,781		1/19/2000	99%
5038503C	EARTHWORK, STRUCTURES, SIGNALS, AND SURFACING	WAYNE D FELIX	\$4,670,781	\$4,209,563	10/17/2000	1%
DUCHESNE						
BRO-LC13(5)	LAKE FORK BRIDGE, 4 MILES NW OF MYTON	BUILD INC	\$658,561			97%
50747	BRIDGE REPLACEMENT		\$658,561	\$634,841	80W	98%

FEBRUARY 2005

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

	PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
	JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
DUCHESNE							
X	SP-0121(7)0	SR-121 Roosevelt City at 200 North	BURDICK PAVING	\$344,039			
	70416	Intersection Safety Improvements	JACK LYMAN	\$344,039		30W	
EMERY							
X	BHF-9999(322)	BRIDGE REHAB: REGION 4, 2 LOCATIONS ON SR-24	WADSWORTH BROS CONST CO INC	\$856,171			
	50869	BRIDGE SCOUR MITIGATION, 2 LOCATIONS ON SR-24	FRED JENKINS	\$856,171		60W	
X	STP-0010(2)48	HUNTINGTON TO POISON SPRINGS BENCH	NIELSON CONSTRUCTION	\$7,523,021		5/7/2003	98%
	50666	MAJOR WIDENING	FRED JENKINS	\$9,273,021	\$9,174,378	11/22/2003	138%
	SP-0010(20)0	SR-10; Fremont Jct to Quitchupah Hill	STAKER & PARSON COS INC DBA WESTE	\$1,910,000			89%
#	70418	Bituminous Pavement, Rehabilitation	REX FRIANT	\$1,910,000	\$1,873,560	45W	92%
X	IM-ISTP-70-3(42)160	I-70; RP 160 TO 174	W W CLYDE & CO	\$2,038,953			99%
#	50812	ROTOMILL, LANE LEVEL, CHIP SEAL, WATERPROOF MEMBRANE	RUSS TANGREN	\$2,516,899	\$2,515,665	10/3/2003	126%
GARFIELD							
	STP-0089(66)115	SR-89 AT MAMMOTH CREEK ROAD	ZZZWESTERN ROCK PRODUCTS (STAKEF	\$239,575		7/28/2003	99%
	50820	SAFETY SPOT IMPROVEMENT	RANDALL TAYLOR	\$286,564	\$252,400	8/1/2003	138%
GRAND							
X	BHF-0191(13)129	SR-191 OVER COLORADO RIVER NEAR MOAB	GERBER CONST INC	\$561,250		10/6/2003	89%
	50714	MINOR BRIDGE REHAB	RUSS TANGREN	\$638,607	\$570,027	12/15/2003	82%
Z	IM-70-4(43)214	I-70; MP 214.33 to 221.33	LEGRAND JOHNSON CONST CO	\$847,009		7/12/2004	27%
	51114	Rotomill, Chip Seal Coat	RUSS TANGREN	\$3,128,649	\$1,377,155	30W	49%
X	IM-ISTP-70-3(42)160	I-70; RP 160 TO 174	W W CLYDE & CO	\$2,038,953			99%
#	50812	ROTOMILL, LANE LEVEL, CHIP SEAL, WATERPROOF MEMBRANE	RUSS TANGREN	\$2,516,899	\$2,515,665	10/3/2003	126%
Z	SP-0191(30)125	MOAB TO I-70 AT CRESENT JCT.	W W CLYDE & CO	\$9,754,223		7/14/2003	96%
	78037	MAJOR WIDENING	RUSS TANGREN	\$10,200,111	\$9,864,887	4/1/2004	106%
X	SP-9999(656)	MOAB & PRICE SIGNALS IN REGION 4	HIDDEN PEAK ELECTRIC CO INC	\$229,300		2/9/2004	100%
#	90127	SAFETY/TRAFFIC OPERATIONS	RUSS TANGREN	\$249,633	\$249,327	45W	99%
Z	STP-0313(2)7	SR-313; MP 7.1 to 22.52	INTERMOUNTAIN SLURRY SEAL INC	\$411,444			0%
	51242	Chip Seal Coat	RUSS TANGREN	\$411,444		15W	0%
IRON							
	*IM-15-2(45)82	I-15; PARAGONAH TO SR-20 OFF RAMP	STAKER & PARSON COS INC DBA STAKEF	\$10,993,023		6/15/2004	56%
	50904	RESTORATION AND REHAB	JIM MCCONNELL	\$10,993,023	\$8,116,361	360C	64%
Z	IBHF-IM-15-2(43)62	BRIDGE; I-15 OVER SR-130 NEAR CEDAR CITY	STAKER & PARSON COS INC DBA WESTE	\$2,378,659		7/20/2004	96%
	50774	BRIDGE REHABILITATION, ROTOMILL, OVERLAY AND SEAL COAT	JIM MCCONNELL	\$2,622,235	\$2,456,174	40W	79%
Z	ISTP-15-2(49)27	I-15; RP 27 TO RP 167	HIKIAU, INC.	\$370,360			79%
#	51149	GUARDRAIL END TREATMENTS	JIM MCCONNELL	\$370,360	\$295,058	70W	0%
Z	SP-0056(3)56	I-15 TO IRON SPRINGS	INTERSTATE ROCK PRODUCTS INC	\$5,892,384			96%
	78003	GRADING, DRAINAGE, & SURFACING (WATER & SEWER LINE)	JIM MCCONNELL	\$6,316,543	\$5,982,710	4/1/2004	134%

FEBRUARY 2005

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

	PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
	JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
	JUAB						
Z	STP-1826(1)0	OLD HWY 91; MONA TO N. JUAB CO. LINE	STAKER & PARSON COS INC DBA STAKER	\$1,594,887			0%
	50533	RECONSTRUCTION		\$1,594,887		80W	0%
	*IM-NH-15-5(31)200	I-15, SEVIER RIVER NORTHWARD	LAFARGE NORTH AMERICA INC	\$19,853,655		5/8/2002	99%
	50445	RECONSTRUCTION	GREG SEARLE	\$19,853,655	\$18,456,315	7/1/2003	158%
	IM-15-5(34)230	I-15; OGSC NEPHI TO MONA	STAKER & PARSON COS INC DBA STAKER	\$639,055			99%
	51109	OGSC Overlay	GREG SEARLE	\$840,710	\$837,796	30W	94%
	SP-0041(2)5	Bridge Preservation, SR-41 Over I-15 Near Nephi	GERBER CONST INC	\$235,933			99%
	70379	Seal Coats / Preservation	GREG SEARLE	\$235,933	\$212,999	30W	67%
	KANE						
Z	BRF-0014(22)35	SR-14; SWAINS CREEK PIPE CULVERT REPLACEMENT	STAKER & PARSON COS INC DBA WESTEI	\$378,415		7/12/2004	94%
	50990	REPLACE CONCRETE BOX CULVERT	JIM MCCONNELL	\$378,415	\$364,590	40W	101%
	NH-0089(74)38	SR-89; MP 38 TO 46 & 97.3 TO 104	STAKER & PARSON COS INC DBA WESTEI	\$2,109,235			99%
	50930	RESURFACING	RANDALL TAYLOR	\$2,260,123	\$2,169,861	8/31/2003	112%
	NH-0089(84)77	SR-89; MP 77 to MP 81.5	STAKER & PARSON COS INC DBA WESTEI	\$859,483		7/19/2004	70%
	5111901D	Lanelevel, Overlay, Chip Seal Coat	REX FRIANT	\$859,483	\$682,870	4/1/2004	63%
	MILLARD						
	SP-0006(69)25	SR-6 West of Delta in Millard County	GENEVA ROCK PRODUCTS INC	\$299,060			0%
	98237	Safety Superelevate Curves	JIM MCCONNELL	\$299,060		20W	0%
	MORGAN						
	IM-84-6(79)55	MTN GREEN INTERCHANGE TO MORGAN	GRANITE CONSTRUCTION CO OF UT	\$18,074,049		5/17/2004	49%
	50592	BITUMINOUS PAVEMENT, REHABILITATION & DRAINAGE, BRIDGE	STEVE NIEBERGALL	\$18,074,049	\$10,831,139	11/15/2005	60%
	RICH						
X #	BRF-0023(5)19	SR-23, EAST EDGE OF NEWTON & SR-30; 2.3 MILES WEST OF W'	FLARE CONSTR INC	\$603,600			98%
	50754	Bridge Replacement	NICK PETERSON	\$657,098	\$636,423	50W	68%
X #	SP-0089(50)409	LOGAN CANYON; SUMMIT TO GARDEN CITY	FREHNER CONSTR CO INC	\$16,762,637			
	78040	BITUMINOUS PAVEMENT, RECONSTRUCTION & WIDEN	NICK PETERSON	\$16,762,637		8/31/2006	
	SALT LAKE						
X	*HPP-STP-2148(1)0	COTTONWOOD STREET; 5600 SOUTH TO VINE STREET	EDWARD KRAEMER & SONS INC	\$13,870,889		9/21/2004	31%
	50344	Asphalt pavement reconstruction		\$13,870,889	\$4,448,227	450C	36%
Z	CM-0209(12)11	9400 SOUTH AT 1300 EAST	STAKER & PARSON COS INC DBA STAKER	\$1,984,719		9/18/2004	24%
	50486	INTERSECTION IMPROVEMENTS		\$1,984,719	\$465,740	6/30/2005	58%
	STP-2082(8)10	2000 EAST AT BENGAL BLVD. & FORT UNION BLVD.	WESTERN QUALITY CONCRETE INC	\$1,494,896			97%
	50484	INTERSECTION IMPROVEMENTS		\$1,603,079	\$1,557,361	11/30/2004	100%
	STP-2328(1)0	SOUTH TEMPLE STREET; MAIN STREET TO VIRGINIA STREET	RALPH L WADSWORTH CONSTR CO INC	\$11,202,793		5/20/2002	98%
	50231	RECONSTRUCTION		\$14,285,810	\$13,500,511	5/15/2004	100%
X	STP-LC35(127)	JORDAN RIVER PARKWAY AT WINCHESTER ST.	BUILD INC	\$387,390			98%
	50650	NEW CONSTRUCTION		\$411,267	\$397,221	5/1/2004	96%

FEBRUARY 2005

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
SALT LAKE						
*IM-NH-215-9(102)10	I-215; REDWOOD ROAD TO 300 EAST	MEADOW VALLEY CONTRACTORS INC	\$16,127,629			95%
05298	CRACK & SEAT, OVERLAY, WIDENING, STRUCTURES & NOISE W	BRANDON SQUIRE	\$24,854,709	\$17,885,287	10/10/2003	100%
*NH-BHF-215-9(112)14	I-215; REDWOOD ROAD TO 4700 SOUTH, WEST SIDE	JV WADSWORTH BROTHERS & MCNEIL BI	\$21,509,404			98%
50853	GRAD. WIDEN., SURFACING, DRAIN., STR., STRIP., NOISE WALLS	BRANDON SQUIRE	\$23,592,524	\$23,513,905	290C	94%
Z IM-215-9(117)20	I-215; 2100 South to North Temple	AMERICAN CIVIL CONSTRUCTORS INC	\$1,562,224			0%
5116601D	Concrete Grind	BRANDON SQUIRE	\$1,562,224		100C	0%
Z IM-9999(353)	I-80 & I-215, Various Locations	STAKER & PARSON COS INC DBA STAKEF	\$692,457			2%
5110201D	Open Graded Surface Course	BRANDON SQUIRE	\$692,457		40C	0%
Z NH-0154(13)11	SR-154	A-CORE CONCRETE CUTTING INC	\$151,657			0%
51104	Concrete Joint Repair	BRANDON SQUIRE	\$151,657		30C	0%
SP-0068(14)47	REDWOOD ROAD; 10400 SOUTH TO 9000 SOUTH	WESTERN QUALITY CONCRETE INC	\$7,810,280		10/15/2002	97%
78036	GRADING, SURFACING, DRAINAGE, STRUCTURE, SIGNING & SIG	BRANDON SQUIRE	\$10,951,172	\$8,903,284	10/1/2003	101%
Z SP-9999(682)	FOUR SIGNALS IN REGION 2	SORENSEN (CRAIG F) CONSTRUCTION IN	\$389,309			0%
90156	New Traffic Signal Installation	BRANDON SQUIRE	\$389,309		80W	0%
STP-0071(17)14	SR-71	STAKER & PARSON COS INC DBA STAKEF	\$858,580			90%
51224	Open Graded Surface Course	BRANDON SQUIRE	\$858,580	\$797,122	45C	100%
X STP-2164(1)1	3600 WEST; 4700 SOUTH TO 4100 SOUTH	STAKER & PARSON COS INC DBA STAKEF	\$2,309,081			97%
50488	PAVEMENT RECONSTRUCTION	BRANDON SQUIRE	\$2,512,988	\$2,449,782	165C	99%
X STP-2120(1)2	6200 SOUTH; 4000 WEST TO 2700 WEST	J D MCNEIL CONST INC	\$2,686,834		12/30/2002	85%
50487	ROAD WIDENING	BRETT HADLEY	\$2,686,834	\$2,676,018	4/1/2003	131%
X SP-0067(1)0	LEGACY PARKWAY	FLUOR AMES KRAEMER, LLC	\$312,523,488			25%
# 70004	NEW ROAD CONSTRUCTION	BYRON PARKER	\$312,523,488	\$94,725,809	11/1/2004	0%
IBRC-IBRF-IBHF-215-9(110)2	I-215 EAST OVER 3760 SOUTH & 3900 SOUTH	WADSWORTH BROS CONST CO INC	\$5,508,683			99%
50851	BRIDGE REPLACEMENT	DARREN ROSENSTEIN	\$5,757,711	\$5,752,202	140C	176%
IM-215-9(116)0	I-215 Concrete Grind	MULTIPLE CONCRETE ENTR INC	\$620,093			100%
5109303C	Resurfacing	DARREN ROSENSTEIN	\$673,685	\$661,547	50W	99%
SP-0181(2)6	UPGRADE SIGNAL ON SR-181	SORENSEN (CRAIG F) CONSTRUCTION IN	\$162,616			99%
90159	Traffic Signal Modernization	DARREN ROSENSTEIN	\$162,616	\$143,919	9/30/2004	84%
Z SP-0266(3)3	4500 SOUTH FRONTAGE ROAD NEAR 300 WEST	GRANITE CONSTRUCTION CO OF UT	\$210,210			17%
70310	RESTORE BUSINESS ACCESS GRADING, SURFACING, STRIPING	DARREN ROSENSTEIN	\$210,210	\$36,730	45C	116%
SP-15-7(167)288	I-15; UTAH CO. LINE TO 10600 SOUTH	GENEVA ROCK PRODUCTS INC	\$25,502,550			97%
79002	WIDENING, DRAINAGE, STRUCTURES, RETAINING WALLS, ATMS	DARREN ROSENSTEIN	\$27,526,851	\$27,425,925	7/1/2005	69%
SP-15-7(173)294	SIX OFF RAMP ON I-15 IN SALT LAKE COUNTY	HIDDEN PEAK ELECTRIC CO INC	\$773,454			0%
9015101D	SAFETY OPERATIONS, DRAINAGE, SURFACING, SIGNING, AND S	DARREN ROSENSTEIN	\$773,454		100W	0%
Z SP-9999(659)	TWO LOCATIONS IN REGION 2	CACHE VALLEY ELECTRIC	\$135,083			96%
# 90129	SAFETY/TRAFFIC OPERATIONS	DARREN ROSENSTEIN	\$140,393	\$138,934	11/30/2003	100%
SP-9999(668)	DESIGN-BUILD TRAFFIC SIGNAL SYSTEM IMPROVEMENTS - REG	WASATCH ELECTRIC	\$335,009		8/26/2003	99%
90141	TRAFFIC SIGNAL SYSTEM IMPROVEMENTS - THREE LOCATIONS	DARREN ROSENSTEIN	\$363,801	\$363,801	1/31/2004	100%

FEBRUARY 2005

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
SALT LAKE						
SP-9999(690)	3 Design Build Signals on SR-71 in S.L. County	HIDDEN PEAK ELECTRIC CO INC	\$280,603			99%
9016303C	New Traffic Signal Installation / Improvements	DARREN ROSENSTEIN	\$286,624	\$286,624	8/31/2004	96%
STP-0071(13)16	SR-71, 700 EAST; 3300 SOUTH TO 400 SOUTH	STAKER & PARSON COS INC DBA STAKER	\$2,618,164			99%
50883	ROTOMILL AND OVERLAY	DARREN ROSENSTEIN	\$3,294,526	\$3,278,029	8/1/2004	189%
X STP-BRO-0201(5)17	2100 SOUTH; 900 WEST TO REDWOOD ROAD	RALPH L WADSWORTH CONSTR CO INC	\$5,963,563		4/12/2004	73%
50482	EARTHWORK, PAVEMENT RECONSTRUCTION, BRIDGE REPLACE	ED ROCK	\$5,963,563	\$4,870,684	370C	74%
Z STP-HPP-0048(14)9	7800 SOUTH; BANGERTER TO 1300 WEST	GRANITE CONSTRUCTION CO OF UT	\$6,636,656		11/14/2003	95%
50342	MINOR WIDENING	ED ROCK	\$8,438,198	\$8,398,894	9/1/2004	92%
*NH-15-7(215)314	I-15; BECK STREET OVERPASS	GRANITE CONSTRUCTION CO OF UT	\$3,156,156			92%
# 51121	ROADWAY WIDENING	KRIS PETERSON	\$3,566,870	\$3,322,287	90C	87%
X CM-LC35(121)	LIGHT RAIL TRAIL, 11400 SOUTH TO 8400 SOUTH	COP CONSTRUCTION CO	\$598,673		6/3/2004	97%
50452	EARTHWORK, PAVING AND STRUCTURES	KRIS PETERSON	\$884,398	\$880,862	60W	97%
Z SP-80-3(66)116	I-80 Airport Corridor	GATEWAY COMPANY THE	\$560,310			83%
70375	PAINTING OVERLAYS ON C-703, C-692. C-702	KRIS PETERSON	\$705,310	\$705,310	8/15/2004	78%
Z SP-9999(681)	EARLY WARNING SIGNAL LIGHTS ON BANGERTER AND SR-201	CACHE VALLEY ELECTRIC	\$188,628			99%
90154	New Traffic Signal Installation	KRIS PETERSON	\$188,628	\$183,866	60C	97%
X STP-0068(20)50	REDWOOD ROAD; 6400 SOUTH TO 3500 SOUTH	STAKER & PARSON COS INC DBA STAKER	\$2,714,444			0%
5122801D	BIT PAVEMENT; ROTOMILL & OVERLAY	KRIS PETERSON	\$2,714,444		105C	0%
STP-0111(6)6	SR-111 AT SR-173	HARPER CONTRACTING INC	\$1,399,716			25%
50744	SPOT IMPROVEMENT, IMPROVE SIGHT DISTANCE	KRIS PETERSON	\$1,399,716	\$355,324	5/15/2005	65%
Z STP-0190(1)0	SR-190 at I-215 / 3000 East	CACHE VALLEY ELECTRIC	\$180,918			94%
50972	SAFETY IMPROVEMENTS	KRIS PETERSON	\$180,918	\$61,253	65W	25%
X STP-NH-0071(11)10	900 EAST; 6000 SOUTH TO 6300 SOUTH	WESTERN QUALITY CONCRETE INC	\$480,515			93%
50737	BITUMINOUS PAVEMENT, MINOR WIDENING	KRIS PETERSON	\$529,170	\$493,689	6/18/2004	97%
SP-0201(5)13	2100 SOUTH; BANGERTER HWY TO JORDAN RIVER	RALPH L WADSWORTH CONSTR CO INC	\$45,859,000		5/16/2004	24%
78056	SR 201 DESIGN-BUILD	LONNIE MARCHANT	\$45,859,000	\$11,285,790	829C	35%
Z STP-2082(6)11	HIGHLAND DRIVE 4500 SOUTH TO 3300 SOUTH IN SL CO.	GENEVA ROCK PRODUCTS INC	\$3,699,987		11/19/2002	92%
50154	DRAINAGE, SURFACING AND SIGNALS	LONNIE MARCHANT	\$4,073,837	\$3,573,428	7/15/2003	99%
STP-2240(1)3	4700 SOUTH; 2700 WEST TO 2200 WEST	J D MCNEIL CONST INC	\$1,047,183		2/19/2003	99%
50490	WIDENING, SIGNALS, SURFACING 1.8 KM	LONNIE MARCHANT	\$1,243,738	\$1,191,160	7/15/2002	155%
SAN JUAN						
X NH-0191(11)0	MONUMENT VALLEY WELCOME CENTER	CALVIN L. WADSWORTH CONSTR	\$3,198,440			2%
50359	NEW WELCOME CENTER	RUSS TANGREN	\$3,198,440		270W	0%
Z NH-0191(44)96	US-191; MP 96 TO MP 99	PAVEOVER INC	\$293,115			49%
51115	HOT IN PLACE RECYCLE	RUSS TANGREN	\$293,115	\$142,394	15W	80%
SP-0191(28)52	BLANDING TO MOAB	WEEMINUCHE CONSTRUCTION AUTHORI'	\$9,656,666			15%
70112	CONSTRUCT PASSING LANES	RUSS TANGREN	\$9,656,666	\$1,702,859	6/1/2005	45%

FEBRUARY 2005

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

	PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
	JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
	SANPETE						
Z	STP-2496(1)0	JOES VALLEY ROAD, EAST OF 300 E, EPHRAIM	BROWN BROTHERS CONSTRUCTION CO.	\$4,399,746			38%
	50618	GRADING, DRAINAGE & SURFACING		\$4,399,746	\$1,862,999	180C	54%
	SEVIER						
	BRO-LC41(12)	Joseph Town Bridge 200 N. Over Sevier Valley Canal	CARLISLE EXCAVATING	\$140,985			
	5107701D	Bridge Replacement		\$140,985		30C	
X	ISTP-70-2(40)37	I-70 LANDSCAPE SOUTH RICHFIELD INTERCHANGE	INTERMOUNTAIN SPRAYING & LANDSCAP	\$266,576			52%
	50896	ENHANCE - BEAUTIFICATION		\$266,576	\$147,407	50W	0%
	STP-LC41(7)	MARYSVALE CANYON BIKE PATH, SEVIER	CROWLEY CONST.	\$1,281,636			27%
	50459	DEVELOP BIKE PATH		\$1,281,636	\$352,145	6/1/2005	67%
Z	IM-70-1(51)7	I-70; CLEAR CREEK CANYON, MP 7 TO MP 17	PENHALL COMPANY AND SUBSIDIARIES	\$2,185,435			51%
	50967	Road - Asphalt Pavement Rehabilitation	REX FRIANT	\$2,185,435	\$1,644,471	10/15/2004	43%
#	SP-0010(20)0	SR-10; Fremont Jct to Quitchupah Hill	STAKER & PARSON COS INC DBA WESTEI	\$1,910,000			89%
	70418	Bituminous Pavement, Rehabilitation	REX FRIANT	\$1,910,000	\$1,873,560	45W	92%
	SUMMIT						
	FH34(001)6	SR-150; MIRROR LAKE HIGHWAY	GRANITE CONSTRUCTION CO OF UT	\$3,050,050			0%
	40037	ROAD, ASPHALT PAVEMENT REHAB, BRIDGE REPLACEMENT	LONNIE MARCHANT	\$3,050,050		100W	0%
	IBHF-IBRC-80-4(90)160	BRIDGE; CO. RD. OVER I-80, 1.9 MILE E. OF WANSHIP	RALPH L WADSWORTH CONSTR CO INC	\$1,018,824		6/9/2004	96%
	50901	MAJOR BRIDGE REHAB	LONNIE MARCHANT	\$1,519,485	\$1,439,448	50W	89%
Z	STP-0032(16)21	SR-32; PEOA TO WANSHIP	STAKER & PARSON COS INC DBA STAKER	\$1,788,580			0%
	5085901D	ROAD - ROTOMILL & OVERLAY	LONNIE MARCHANT	\$1,788,580		90W	0%
Z	STP-0035(2)0	SR-35; FRANCIS TO DIAMOND BAR RANCH	STAKER & PARSON COS INC DBA STAKER	\$1,519,078			0%
	5090001D	ROAD, ASPHALT PAVEMENT PRESERVATION	LONNIE MARCHANT	\$1,519,078		80W	0%
	TOOELE						
	SP-9999(705)	3 TRAFFIC SIGNAL SYSTEM IMRPOVEMENTS	HIDDEN PEAK ELECTRIC CO INC	\$312,000		9/3/2004	94%
	9017403C	DESIGN AND CONSTRUCT THREE SIGNALS ON SR-36	BRANDON SQUIRE	\$332,622	\$312,357	100C	100%
Z	SP-9999(659)	TWO LOCATIONS IN REGION 2	CACHE VALLEY ELECTRIC	\$135,083			96%
	# 90129	SAFETY/TRAFFIC OPERATIONS	DARREN ROSENSTEIN	\$140,393	\$138,934	11/30/2003	100%
Z	IM-80-1(36)50	I-80; Milepost 53 to Milepost 60	GRANITE CONSTRUCTION CO OF UT	\$3,828,862			0%
	5104601D	Bituminous Pavement, Rotomilll and Overlay	ED ROCK	\$3,828,862	\$275,998	60W	0%
	SP-0036(14)56	TOOELE TO MILLS JCT	STAKER & PARSON COS INC DBA STAKER	\$15,856,858			46%
	78006	WIDEN TO FOUR LANES	ED ROCK	\$15,856,858	\$8,491,655	470C	53%
	UINTAH						
	BRO-LC47(6)	MTN FUEL BRIDGE OVER WHITE RIVER 12.5 MI SE OUARY	WADSWORTH BROS CONST CO INC	\$843,236			99%
	50660	BRIDGE REPLACEMENT		\$888,749	\$875,779	120W	87%
Z	STP-2728(2)9	DRY FORK CANYON ROAD; RP 9.2 TO 12.6 NEAR VERNAL	BURDICK PAVING	\$1,834,643			20%
	50355	RECONSTRUCTION		\$1,834,643	\$363,733	100W	40%

FEBRUARY 2005

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
UINTAH						
BRF-0191(18)202	US-191 OVER ASHLEY CREEK NORTH OF VERNAL	WADSWORTH BROS CONST CO INC	\$1,247,744			95%
50768	BRIDGE REPLACEMENT	JACK LYMAN	\$1,327,901	\$1,255,451	180C	88%
STP-0040(35)150	US-40, NAPLES ONE MILE EASTERLY	BURDICK PAVING	\$1,763,120		8/11/2003	100%
50610	MINOR WIDENING	JACK LYMAN	\$1,870,119	\$1,856,738	9/15/2003	95%
X STP-0191(22)212	US-191; STAUFFER CHEM. ENTR. TO RED CLOUD LOOP RD	BURDICK PAVING	\$2,315,300			99%
50769	RESTORATION AND REHAB	JACK LYMAN	\$2,469,737	\$2,451,965	9/1/2004	100%
UTAH						
BRO-LC49(27)	SP. FK. RIV. POWERHOUSE RD. SE OF SP. FK.	BUILD INC	\$843,482		3/10/2003	99%
50164	BRIDGE REPLACEMENT		\$1,096,954	\$1,020,340	6/1/2003	93%
STP-0089(70)287	US-89 & SR-51; LANDSCAPE INTERCHANGE, SPRINGVILLE	BECO CONSTR CO INC	\$391,493		7/15/2004	97%
50888	ENHANCEMENT - BEAUTIFICATION		\$391,493	\$386,984	45W	162%
STP-2846(1)0	MAIN ST; 1700 NORTH TO 3000 NORTH, SPANISH FORK	H E DAVIS CONSTRUCTION, INC	\$390,821			99%
50235	RECONSTRUCTION		\$390,821	\$451,254	8/1/2002	95%
Z STP-CM-LC49(42)	MAIN STREET @ I-15 IN AMERICAN FORK	STAKER & PARSON COS INC DBA STAKEF	\$484,089			99%
50438	PARK & RIDE & ENHANCEMENTS		\$571,183	\$546,773	60C	99%
*INH-IBRF-15-6(134)264	I-15 AT SR-75 INTERCHANGE (IRONTON)	RALPH L WADSWORTH CONSTR CO INC	\$8,717,564		3/31/2004	53%
50256	Bridge Replacement	GREG SEARLE	\$8,717,564	\$5,216,583	9/30/2005	61%
X *NH-HPP-15-6(135)266	I-15 WIDENING/UNIVERSITY AVENUE INTERCHANGE MODIFICATI	GRANITE CONSTRUCTION CO OF UT	\$26,181,181		3/16/2000	99%
5036703c	NEW INTERCHANGE AND WIDENING	GREG SEARLE	\$29,170,075	\$24,477,500	10/1/2001	101%
BRF-0006(25)159	US-6 OVER UPRR WEST OF SANTAQUIN	RALPH L WADSWORTH CONSTR CO INC	\$1,606,906			8%
50902	BRIDGE REPLACEMENT	GREG SEARLE	\$1,606,906		100W	0%
IM-15-4(42)269	I-15; Provo River to 800 North in Orem	INTERMOUNTAIN SLURRY SEAL INC	\$204,400		7/28/2004	99%
51108	Bituminous Pavement, Rejuvenation	GREG SEARLE	\$220,081	\$209,389	8W	63%
IM-15-6(146)286	I-15; NO. LEHI INTERCHANGE TO UT. CO. LINE, PMS	STAKER & PARSON COS INC DBA STAKEF	\$793,941			99%
50951	RESURFACING	GREG SEARLE	\$933,261	\$920,757	21W	67%
ISTP-15-6(147)267	I-15; MEDIAN BARRIER BETWEEN PROVO & AM. FORK	MEADOW VALLEY CONTRACTORS INC	\$997,627			96%
50973	SAFETY	GREG SEARLE	\$1,108,845	\$1,022,734	12/1/2003	100%
ISTP-15-6(150)277	I-15; Pleasant Grove Interchange to 1200 W. Lehi	MEADOW VALLEY CONTRACTORS INC	\$1,648,000			93%
51145	Add median barrier treatment	GREG SEARLE	\$1,648,000	\$1,411,958	80C	131%
NH-BRF-0006(10)178	SR-6, UPRR 0.5 MILES SE OF MOARK JCT	WADSWORTH BROS CONST CO INC	\$1,557,895			98%
50333	BRIDGE REPLACEMENT	GREG SEARLE	\$1,740,253	\$1,598,837	11/1/2002	95%
SP-0089(63)310	SR-89 AT 300 WEST, LEHI	SORENSEN (CRAIG F) CONSTRUCTION IN	\$188,558			99%
90104	SAFETY/TRAFFIC OPERATIONS	GREG SEARLE	\$188,558	\$139,243	30W	95%
X STP-0089(41)278	US-89; SOUTH TO NORTH MAPLETON CITY LIMITS	MEADOW VALLEY CONTRACTORS INC	\$2,698,274		1/2/2002	100%
50341	RESURFACING	GREG SEARLE	\$3,058,045	\$2,953,729	5/1/2002	106%
STP-0198(3)166	SR-198; PAYSON TO SPANISH FORK, PHASE TWO	COP CONSTRUCTION CO	\$1,373,014			99%
50788	RESURFACING	GREG SEARLE	\$1,926,542	\$1,897,308	6/15/2004	93%

FEBRUARY 2005

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

	PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
	JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
	UTAH						
	SP-0189(13)3	US-189; Univ. Ave & 1450 North, Provo	SORENSEN (CRAIG F) CONSTRUCTION IN	\$106,833			100%
	9017201D	SAFETY/TRAFFIC OPERATIONS	JACK LYMAN	\$115,863	\$114,496	25W	100%
	STP-0198(1)166	SR-198, PAYSON TO SPANISH FORK	WESTERN QUALITY CONCRETE INC	\$3,763,092		1/23/2002	95%
	50332	RESURFACING	JEFF BAIRD	\$4,460,568	\$4,387,017	11/15/2002	97%
	NH-0265(5)2	SR-265 - UNIVERSITY PARKWAY AT UVSC	GENEVA ROCK PRODUCTS INC	\$1,395,000			100%
	51209	DESIGN BUILD	JIM GOLDEN	\$1,400,272	\$1,400,272	8/21/2004	100%
	STP-2906(3)0	4800 WEST; CEDAR HILLS DR. TO ALPINE CITY LIMITS	STAKER & PARSON COS INC DBA STAKEF	\$1,270,207		12/9/2002	100%
	50327	RECONSTRUCTION	ROBERT WESTOVER	\$1,436,264	\$1,337,019	6/1/2003	97%
X	SP-9999(718)	I-15 SB RAMP & MAIN ST AM. FK; 100 E & CENTER ST, PL GROVE	HAMILTON BROS ELECTRIC INC	\$178,783			0%
	90182	Design & Construct New Traffic Signals	STEVE POULSEN	\$178,783		75C	0%
	WASATCH						
	STP-0040(47)16	HEBER CITY MAIN STREET PHASE II	J D MCNEIL CONST INC	\$459,699			100%
	50987	BEAUTIFICATION ENCHANCEMENT PROJECT		\$459,699	\$392,256	12/1/2003	100%
	STP-3116(1)0	DANIELS ROAD; SR-40 TO SR-189 & WALLSBURG ROAD	GRANITE CONSTRUCTION CO OF UT	\$1,268,268		7/7/2003	100%
	50607	RECONSTRUCTION		\$1,843,709	\$1,799,262	9/15/2003	91%
	BHF-0113(2)1	SR-113 over Provo River, Charleston	COP CONSTRUCTION CO	\$79,990			
	51129	BRIDGE REHAB. (SCOUR) F-513	JACK LYMAN	\$79,990		30C	
X	NH-0189(13)15	US-189 in Wasatch County	COP CONSTRUCTION CO	\$2,089,481			18%
	51051	Intersection Improvements	JACK LYMAN	\$2,089,481	\$480,966	60W	0%
	*NH-0189(12)14	SR-189, PROVO CYN; WILDWOOD TO DEER CREEK	AMES CONSTRUCTION INC	\$53,909,851		12/6/2004	5%
	50801	Road - New Construction	JIM GOLDEN	\$53,909,851	\$3,038,788	831C	10%
	SB-UT02(005)	SR-189; PROVO CANYON SCENIC BYWAY	S & L LANDSCAPING & EXCAVATING	\$650,917			
	50837	NON-MOTORIZED TRAIL EXTENSION	SCOTT ANDRUS	\$650,917		60W	
	WASHINGTON						
X	STP-3190(1)0	HIGHLAND DRIVE; 1000 E TO CITY LIMITS, ST GEORGE	INTERSTATE ROCK PRODUCTS INC	\$1,037,568			95%
	50621	RECONSTRUCTION		\$1,194,736	\$1,154,448	8/15/2003	81%
	*SP-15-1(20)13	WASHINGTON INTERCHANGE AT RP 13	INTERSTATE ROCK PRODUCTS INC	\$6,407,341		3/18/2004	78%
	78045	NEW INTERCHANGE CONSTRUCTION	JIM MCCONNELL	\$6,407,341	\$5,177,000	240W	68%
	*STP-BRF-0009(3)11	BRIDGE OVER VIRGIN RIVER EAST OF HURRICANE	WADSWORTH BROS CONST CO INC	\$11,107,156		5/28/2002	97%
	05748	BRIDGE REPLACEMENT	JIM MCCONNELL	\$12,537,265	\$12,438,069	1/1/2004	100%
X	BRO-LC53(15)	MAN O'WAR BRIDGE, BLOOMINGTON	GERBER CONST INC	\$771,363			99%
	50537	BRIDGE REPLACEMENT	JIM MCCONNELL	\$771,363	\$796,382	7/15/2002	88%
	ISTP-15-1(64)36	I-15; RP. 36 to RP 38	MEADOW VALLEY CONTRACTORS INC	\$395,000			91%
	51148	Median Barrier	JIM MCCONNELL	\$395,000	\$274,363	30W	33%
Z	ISTP-15-2(49)27	I-15; RP 27 TO RP 167	HIKIAU, INC.	\$370,360			79%
#	51149	GUARDRAIL END TREATMENTS	JIM MCCONNELL	\$370,360	\$295,058	70W	0%

FEBRUARY 2005

UTAH DEPARTMENT OF TRANSPORTATION STATUS OF ROAD CONSTRUCTION



Federal and State Projects

PROJECT NUMBER	LOCATION	CONTRACTOR	ORIGINAL AMT	\$ AMOUNT PAID TO DATE	WORK BEGAN	% PROJECT COMPLETE
JOB / PROJECT	CONCEPT	PROJECT ENGINEER	AUTHORIZED AMT		EST COMPLETE	% TIME ELAPSED
WASHINGTON						
SP-0018(32)2	SR-18; North of St. George	SKY VIEW EXCAVATION & GRADING INC	\$370,274			70%
70419	Extend / Add Passing Lanes	JIM MCCONNELL	\$370,274	\$288,557	90C	52%
WEBER						
Z SP-0079(3)3	WALL, 30TH & 31ST IN OGDEN	WADSWORTH BROS CONST CO INC	\$14,294,148		11/14/2001	98%
78012	RECONSTRUCTION, GRADING, DRAINAGE, AND WIDENING	KELLY BARRETT	\$18,823,893	\$18,823,893	10/31/2003	79%
Z SP-0134(2)11	2700 NORTH; I-15 TO WASHINGTON, OGDEN	STAKER & PARSON COS INC DBA JACK B	\$9,587,524		8/26/2003	99%
78049	MAJOR WIDENING	KELLY BARRETT	\$10,523,582	\$10,523,582	8/15/2003	108%
X SP-0134(4)3	SR-134; Martini's Slough MP 3.2	LYNDON JONES CONSTRUCTION INC	\$206,999			
70434	Bridge; Repair Box Culvert	KELLY BARRETT	\$206,999		40W	
Z SP-0203(3)0	SR-203; FROM SR-89 TO SR-39	GRANITE CONSTRUCTION CO OF UT	\$1,665,566			94%
31117	Open Graded Surface Course	KELLY BARRETT	\$1,763,307	\$1,763,307	40W	92%
Z STP-0039(10)19	SR-39 AT 500 SOUTH AND SR-167 BRAKE CHECK AREA	GRANITE CONSTRUCTION CO OF UT	\$423,423			0%
50970	Safety Improvements, (HES)	KELLY BARRETT	\$423,423		45C	0%
SP-9999(638)	3 SIGNALS IN REGION ONE	CACHE VALLEY ELECTRIC	\$317,941			100%
90120	SAFETY/TRAFFIC OPERATIONS	NICK PETERSON	\$329,314	\$327,751	45W	93%
X SP-9999(703)	VARIOUS LOCATIONS ON SR-126 AND SR-39	RESTRUCTION CORPORATION	\$317,024			99%
70435	Bridge Polymer Overlays and Parapet Sealing	NICK PETERSON	\$345,084	\$342,972	25W	68%
Z IM-15-7(214)332	I-15 RAMPS; SR-126 TO SR-97	INTERMOUNTAIN SLURRY SEAL INC	\$855,000			0%
# 51120	Microsurfacing or Alternate OGSC	STEVE NIEBERGALL	\$855,000		40C	0%
Z ISTEP-15-8(107)339	I-15; 5600 SOUTH TO OGDEN SOUTHWEST CITY LIMITS	SKY VIEW EXCAVATION & GRADING INC	\$586,971			2%
51141	Add Median Barrier	STEVE NIEBERGALL	\$586,971	\$165,650	35C	0%
STP-BRF-0060(1)1	SR-60 AT UP & L PENSTOCK	J D MCNEIL CONST INC	\$434,652		8/30/2004	43%
50245	BRIDGE REPLACEMENT (NO. D-499)	STEVE NIEBERGALL	\$434,652	\$187,060	40W	133%
X HPP-3462(1)3	NORTH OGDEN DIVIDE ROAD	COP CONSTRUCTION CO	\$1,236,700			92%
50678	SAFETY IMPROVEMENTS	WAYNE D FELIX	\$1,749,723	\$1,730,727	6/1/2004	93%
SP-0235(1)1	SR-235 AT 2000 NORTH, NORTH OGDEN	CACHE VALLEY ELECTRIC	\$71,319			96%
90140	NEW TRAFFIC SIGNAL INSTALLATION	WAYNE D FELIX	\$83,482	\$73,468	40C	80%
SP-9999(699)	Two Intersections In Region One	LIGHT SPEED CONSTRUCTION	\$157,578			98%
# 90168	New Traffic Signal Installation	WAYNE D FELIX	\$185,427	\$185,007	45C	84%
STP-3354(2)1	40TH STREET; GRAMERCY TO HARRISON, OGDEN	STAKER & PARSON COS INC DBA JACK B	\$767,137			96%
05368	GRADING, SURFACING, DRAINAGE, SIGNING & SIGNALIZATION	WAYNE D FELIX	\$1,540,472	\$1,130,069	6/30/2002	91%

NOTES

X - NO REPORT RECEIVED
Z - TEMPORARILY SUSPENDED
* - NON-STEWARDSHIP PROJECTS
- PROJECTS REPORTED MORE THAN ONCE IN THIS REPORT

TOTAL ORIGINAL AMOUNT

\$902,765,261

TOTAL AUTHORIZED AMOUNT

\$949,958,985

\$510,685,289 TOTAL PAID AMOUNT

\$439,273,697 BALANCE

\$12,730,489 CONTRACTS COMPLETED THIS MONTH