

# Accelerated Bridge Construction

James McMinimee


Applied Research Associates; Principal Engineer

Carmen Swanwick


UDOT; Chief Structural Engineer

Paul Blackham

Stanley Consultants;  
Principal Structural Engineer




# Reduce the Impact to Traveling Public




# What is ABC?

- Innovative methods to decrease bridge construction time
- Prefabricated bridge elements and systems
- Self Propelled Modular Transporters (SPMT)



# Family of Innovative ABC

## *Elements and Methods*





# Precast Concrete Elements

*I-80; Wanship Bridge*

- First project constructed in 2003
- Full depth precast panels



# Modular Construction

## *I-215 over 3670 South*

- Second project constructed in 2004
- Deck precast on steel girders
- Crane placement
- Post tensioned transversely





# Structure Placement Methods

- Self Propelled Modular Transporters (SPMT)
- Slide-in/skidding
- Launching
- Crane placement



# Structure Placement Methods

## *Staging Areas*





# Accelerated Geotechnical


## *Geofoam Embankment*






# Innovative Contracting

- Design-Build
- Construction Manager General Contractor (CMGC)




# Benefits of ABC

- Minimized traffic disruption – from months to days
- Improved work zone safety – improved worker safety
- Improved product quality – controlled environment, cure times, easier access




# Market Direction to Policy Makers


- Paradigm shift
- Strategy for implementation
- Communication/messaging plan



# Traditional Cost Curve for Construction Projects




# User Costs vs. Time in Work Zones






# New Business Model

- New paradigm
- Lowest construction cost → lowest project cost
- Societal costs minimized
- Public support
- Political capital



# Strategy for Implementation

*Program Delivery*



# Strategy for Implementation


## *Project Delivery*

- Prescriptive projects – gain experience
  - Design-Bid-Build
  - CMGC
- Performance projects – innovations led by contractor
  - Design-Build



# Implementation Ideas

- Scanning tours
- Pilot project
- Lessons learned
- Best practices



# Scanning Tours With Industry


- Market internal and external
- Conduct workshops
- Perform scanning tours with industry






# Pilot Project

- Obtain senior leadership involvement
- Promote marketing and media plan
- Develop messaging
- Prepare visual animation




# Lessons Learned

- Perform program review
- Find program flaws
- Repair flaws
- Review design decisions
- Measure design assumptions vs. reality




# Best Practices

- Identify a program of projects
- Perform scanning tours
- Get involved nationally
- Implement standardization
- Educate and communicate within the industry




# Cultural Shift

- Regions and contractors are using and improving innovation without central prompting
- ABC techniques are standard practice in projects



# Utah's ABC Program and Projects


- UDOT Themes
- Timeline / History
- Structures Program
- ABC Program
- Projects
- ABC Costs / Value






# UDOT Themes

- Accelerate project delivery
- Minimize impacts to traffic/public
- Encourage innovation
- Get a good price



# Timeline of ABC




# UDOT ABC History

ABC Method/Element	Bridges
Self Propelled Modular Transporters (SPMT)	18
Slide-in	5
Heavy Lift Cranes	3
Half Depth Precast Deck Panels	64 (+)
Full Depth Precast Deck Panels	32
Precast Voided Slabs	2
Approach Slab Panels	17
Precast Sleeper Slabs	17
Precast Abutments	5
Precast Bent Caps	3
Precast Columns	1
Prefabricated Pedestrian Bridge	4
Precast Box Culvert	41



# Structures Program

- Implement an ABC program with project delivery
- Develop guidelines for ABC project inclusion
- Develop typical details and manuals
- Include user costs in analysis
- Encourage innovation
- Track lessons learned
- Provide training and educate




# ABC Program

Utah Department of Transportation 4501 South 2700 West Salt Lake City, UT 84114				Project: <b>Hypothetical Bridge Project</b> By: <b>MPC</b> Checked: <b>BLB</b> Date: <b>5/11/2010</b> <b>5/11/2010</b> Sheet No. <b>1</b> of <b>3</b>	
<b>Utah ABC Decision Chart</b> <span style="float: right;">May 2010</span>					
Enter values for each aspect of the project. Attach back-up data if applicable					
<b>Average Daily Traffic</b>	<b>5</b>	1	Less than 5000		
Combined on and under		2	5000 to 10000		
Enter 5 for Interstate Highways		3	10000 to 15000		
		4	15000 to 20000		
		5	More than 20000		
<b>Detour Time</b>	<b>2</b>	1	Less than 5 minutes		
		2	5-10 minutes		
		3	10-15 minutes		
		4	15-20 minutes		
		5	More than 20 minutes		
<b>Evacuation Route?</b>	<b>0</b>	0	No		
		5	Yes		
<b>User Costs</b>	<b>4</b>	1	Less than \$5000 per day		
		2	\$5000 to \$7000		
		3	\$7000 to \$10000		
		4	\$10000 to \$12000		
		5	More than \$12000		
<b>Economy of Scale</b> (total number of spans)	<b>2</b>	1	1 span		
		2	2 to 3 spans		
		3	4 to 5 spans		
		4	6 to 7 spans		
		5	More than 7 spans		
<b>Use of Standards</b>	<b>1</b>	1	Custom Bridge		
		2	25% of elements are applicable to standards		
		3	50% of elements are applicable to standards		
		4	75% of elements are applicable to standards		
		5	Majority of elements are applicable to Standards		
<b>Worker Safety</b>	<b>5</b>	1	Majority of work behind concrete barriers (out of traffic)		
		2	25% of work behind signs/barrels/cones (exposed to traffic)		
		3	50% of work behind signs/barrels/cones (exposed to traffic)		
		4	75% of work behind signs/barrels/cones (exposed to traffic)		
		5	Majority of work behind signs/barrels/cones (exposed to traffic)		
<b>Environmental Issues</b>	<b>1</b>	1	Minimal to no environmental impacts		
		2			
		3	Moderate impact site		
		4			
		5	High Value Site		

Utah Department of Transportation 4501 South 2700 West Salt Lake City, UT 84114				Project: <b>Hypothetical Bridge Project</b> By: <b>MPC</b> Checked: <b>BLB</b> Date: <b>5/11/2010</b> <b>5/11/2010</b> Sheet No. <b>2</b> of <b>3</b>																																																													
<b>Utah ABC Decision Calculation</b> <span style="float: right;">May 2010</span>																																																																	
<b>Railroad Impacts</b>	<b>0</b>	0	No Railroad																																																														
		1	Freight Siding (Less than 1 train per week)																																																														
		2	Light Freight (1 Train per week to 1 Train per day)																																																														
		3	Heavy Freight (More than 1 Train per day)																																																														
		4	Commuter rail																																																														
		5	Electrified Commuter Rail																																																														
<b>Weather Limitations</b>	<b>1</b>	1	Arid environment																																																														
		2																																																															
		3	Normal weather (valleys)																																																														
		4																																																															
		5	Extreme weather (mountains, limited construction season)																																																														
<b>ABC Rating</b> <table border="1" style="margin: 10px auto; width: 80%; border-collapse: collapse;"> <thead> <tr> <th></th> <th style="text-align: center;">Score</th> <th style="text-align: center;">Weight Factor</th> <th style="text-align: center;">Adjusted Score</th> </tr> </thead> <tbody> <tr><td>Average Daily Traffic</td><td style="text-align: center;">5</td><td style="text-align: center;">10</td><td style="text-align: center;">50</td></tr> <tr><td>Detour Time</td><td style="text-align: center;">2</td><td style="text-align: center;">10</td><td style="text-align: center;">20</td></tr> <tr><td>Evacuation Route?</td><td style="text-align: center;">0</td><td style="text-align: center;">4</td><td style="text-align: center;">0</td></tr> <tr><td>User Costs</td><td style="text-align: center;">4</td><td style="text-align: center;">10</td><td style="text-align: center;">40</td></tr> <tr><td>Economy of Scale</td><td style="text-align: center;">2</td><td style="text-align: center;">3</td><td style="text-align: center;">6</td></tr> <tr><td>Use of Standards</td><td style="text-align: center;">1</td><td style="text-align: center;">3</td><td style="text-align: center;">3</td></tr> <tr><td>Worker Safety</td><td style="text-align: center;">5</td><td style="text-align: center;">8</td><td style="text-align: center;">40</td></tr> <tr><td>Environmental Issues</td><td style="text-align: center;">1</td><td style="text-align: center;">3</td><td style="text-align: center;">3</td></tr> <tr><td>Railroad Impacts</td><td style="text-align: center;">0</td><td style="text-align: center;">5</td><td style="text-align: center;">0</td></tr> <tr><td>Weather Limitations</td><td style="text-align: center;">1</td><td style="text-align: center;">3</td><td style="text-align: center;">3</td></tr> <tr><td colspan="3" style="text-align: right;">Total Score</td><td style="text-align: center;">165</td></tr> <tr><td colspan="3" style="text-align: right;">Maximum Score</td><td style="text-align: center;">295</td></tr> </tbody> </table> <div style="margin-top: 10px;"> <b>ABC Rating</b> <span style="border: 1px solid black; padding: 2px 10px;">56</span> </div> <div style="margin-top: 10px;"> <table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <th colspan="2" style="padding: 5px;">ABC Rating Scale</th> </tr> <tr> <td style="padding: 5px; text-align: center;">60-100</td> <td style="padding: 5px;">ABC should be used</td> </tr> <tr> <td style="padding: 5px; text-align: center;">20-60</td> <td style="padding: 5px;">ABC should be considered</td> </tr> <tr> <td style="padding: 5px; text-align: center;">0-20</td> <td style="padding: 5px;">ABC not recommended</td> </tr> </table> </div>							Score	Weight Factor	Adjusted Score	Average Daily Traffic	5	10	50	Detour Time	2	10	20	Evacuation Route?	0	4	0	User Costs	4	10	40	Economy of Scale	2	3	6	Use of Standards	1	3	3	Worker Safety	5	8	40	Environmental Issues	1	3	3	Railroad Impacts	0	5	0	Weather Limitations	1	3	3	Total Score			165	Maximum Score			295	ABC Rating Scale		60-100	ABC should be used	20-60	ABC should be considered	0-20	ABC not recommended
	Score	Weight Factor	Adjusted Score																																																														
Average Daily Traffic	5	10	50																																																														
Detour Time	2	10	20																																																														
Evacuation Route?	0	4	0																																																														
User Costs	4	10	40																																																														
Economy of Scale	2	3	6																																																														
Use of Standards	1	3	3																																																														
Worker Safety	5	8	40																																																														
Environmental Issues	1	3	3																																																														
Railroad Impacts	0	5	0																																																														
Weather Limitations	1	3	3																																																														
Total Score			165																																																														
Maximum Score			295																																																														
ABC Rating Scale																																																																	
60-100	ABC should be used																																																																
20-60	ABC should be considered																																																																
0-20	ABC not recommended																																																																
Note: Weight factors determined by UDOT. Do not adjust factors without prior consultation																																																																	


# ABC Program





# ABC Program

- Design manuals
- Typical details
- Specifications
- SPMT process manual
- Training
- Innovative contracting



# Projects

*800 North over I-15; Precast Deck Panels; CMGC*



# Projects


*Riverdale Road over I-84 ; Lego Bridge; CMGC*





# Projects

*4500 South over I-215; SPMT; CMGC*





# Projects

*I-80; State Street to 1300 East; SPMT; CMGC*





# Projects


*Eagle Canyon Bridge; Precast Deck Panels; CMGC*





# Projects

*Echo Canyon Bridge; Slide-in; Design-Build*



# Projects

*I-80 over 2300 East; Slide-in; Design-Build*





# Projects

*U.S. 89 over I-15; SPMT; Design-Build*



# Upcoming Projects


*South Layton Interchange; Launch; Design-Build*






# Upcoming Projects

- US-6 Tucker; Lego Bridge; Design-Bid-Build
- I-80 Atkinson Canyon; Slide-in; Design-Bid-Build
- I-80 at Summit Park; ABC; CMGC
- I-15 CORE; SPMT; Design-Build



# Utah ABC Costs


Precast Concrete Panel Deck Cost  
(Deck Cost Per Square Foot)



# Utah ABC Costs

## *SPMT*


Valued Added (includes user cost savings)



# Utah ABC Costs

*Slide-in*


Valued Added (includes user cost savings)





# Public Support

Stakeholder Satisfaction with Overall Results (1=not satisfied, 7=very satisfied)



# Bridges on the Move

*I-80 Parleys Canyon Bridges*  
*SR-66 over the Weber River*






# Structural Engineering

“Structural Engineering is the Art of molding materials we do not wholly understand into shapes we cannot precisely analyze, so as to withstand forces we cannot really assess, in such a way that the community at large has no reason to suspect the extent of our ignorance”

Dr. A. R. Dykes


# Bridges on the Move Outline

- I-80; Mountain Dell to Lambs Canyon
  - Design-Build 4 bridges with SPMT's
  - Interstate Grade Separation Structures
- SR-66 over the Weber River
  - Design-Bid Build 1 bridge using rollers



# Common Project Goals

- Mitigate impacts
- Avoid move related damage
- Balance costs versus benefits









# Project Differences


- Interstate vs. rural main street
- River crossing vs. grade separation
- Contract closure time allowance
- SPMT vs. Horizontal Skid (Hilman Rollers)
- Design-Build (I-80) vs. Design-Bid-Build (SR-66)

# I-80; Mountain Dell to Lambs Canyon



# I-80; Mountain Dell to Lambs Canyon

- Without detour:  
Mileage from Jct I-84 / I-80 to Jct I-15 / I-80 = 45 miles
- With detour:  
Mileage from Jct I-84 / I-80 to Jct I-15 / I-80 = 74 miles






# Setting the Stage for Design-Build Project

- Traffic between Salt Lake City and Parleys Summit > 25,000 vehicles per day
- Peak hourly traffic - 2079 vehicles per hour (WB), 2393 vehicles per hour (EB)
- Mountain grades between bridges are approximately 6%
- RFP allowed 16 hour full directional closure at each bridge location
- Two 24 hour full closures allowed (negotiated)
- Project scope: Replace the bridge decks
- Park City Arts Festival in August
- Utah Symphony Concert on August 17
- 70-day closures allowed of surface streets

# Unique Structural Approach

- Construction Staging at Pick Points
- Deck and parapet never see tension





# Mountain Dell





# Mountain Dell





# Mountain Dell




# Mountain Dell and Lambs Canyon





# Mountain Dell

## *New Bridge In Foreground*





# Mountain Dell

*SPMT Staged Under Existing Bridge*





# Mountain Dell

*Grading Design Was Tight*



# Lambs Canyon

## *SPMT Precision Moving*





# Lambs Canyon

## *SPMT Operators*





# Travel Path



# Lambs Canyon

*In With The New!!*





# Lambs Canyon

*Close Fit!!!*



# Lambs Canyon

## *Move In Progress*





# Lambs Canyon

## *Move Completed*



# Lambs Canyon

## *Precast Approach Slab Elements*





# Lambs Canyon

## *Clean Up Before Opening*



# Lambs Canyon


## *Time Lapse Photography*





# Contractor's Contract Performance

- Replace entire superstructure
- Closure time August 10, 2008 – 21 hours 20 minutes
- Closure time August 17, 2008 – 16 hours
- Closure time of cross streets < 3 weeks




# SR-66 Over Weber River





# SR-66 Over Weber River







# SR-66 Over Weber River

## *Timeline/Constraints*

- Advertisement: January 2009
- Construction activities restricted between May 15 and July 15
- 30 days closure of SR-66 allowed
- School traffic
- County Fair
- \$10,000 per day user costs
- Existing Bridge closed on August 3
- New Bridge moved on August 7
- Traffic Restored on August 10
- Constrained structure depth

# SR-66 Over Weber River


## *Detour Route*



# SR-66 Over Weber River

## *ABC Methods Considered*

- Full-depth precast deck panels
- Bridge staging area with lifting by crane
- Precast approach slab elements
- Horizontal skid





# SR-66 Over Weber River

## *Before Construction*





# SR-66 Over Weber River

## *Exposed Reinforcing*





# SR-66 Over Weber River


## *Maintenance of Traffic*





# SR-66 Over Weber River

## *The Pull*





# SR-66 Over Weber River

## *The Pull*



# SR-66 Over Weber River

## *Communications*





# SR-66 Over Weber River

## *Finished Bridge*








# SR-66 Over Weber River

## *Estimate vs. Construction Cost*

- Engineer's Estimate = \$2.991 Million
- Contractor's Bid Price = \$1.991 Million





# SR-66 Over Weber River

## *Time Lapse Photography*



Questions?

