CMGC Process Report – Design Phase -

For

500 South; 1100 West to I-15 STP-0068(16)68; Bountiful, Utah



Prepared by WCEC Engineers, Inc.

For

Reuel Alder, Engineering Manager Innovative Contracting Of

Utah Department of Transportation 4501 South 2700 West Salt Lake City, Utah 84114-1200

June 30, 2010

Table of Contents

Purpose	3
Project Overview	3
Design costs	5
Construction Costs	5
Project Goals	6
Price Component	6
Cost Model	7
Applicability of the CM/GC Process	8
Design and Constructability	8
Innovative Process	g
Innovation Used	g
Money Saved by Innovation	g
Impact to Schedule	g
Impact to Quality	10
Benefit to Public	10
Risk	10
Learning Opportunities	11
Environmental Stewardship	12
Procurement	12
Project Milestones	12
Selection of Committee Members	12
Evaluation/Selection Criteria	13
Project Team/Capability of the Contractor	13
Project Approach	13
Project Innovations	14
Contractor Price Proposal	14

Approach to Price Proposal	15
Selection Results	
Analysis of Performance	15
Schedule Timeline	
Cost Comparison	
Lessons Learned	
Conclusion	

Purpose

In accordance with the Memorandum of Understanding SEP 14 (MOU) for Alternative Contracting Process, the CMGC Phase I report is to provide "a detailed comparison of the Utah Department of Transportation (UDOT) prepared Independent Cost Estimate (ICE) and the negotiated price for construction as well discussion of each of the evaluation criteria". The following Evaluation Criteria are outlined in the MOU:

- A. Design and Constructability
- B. Innovation
- C. Project Schedule
- D. Risk
- E. Learning opportunities
- F. Environmental Stewardship
- G. Benefit to the Public

In accordance with the Project Justification guidelines this report will only focus on those items that are outlined in the Justification report, which was approved March 4, 2008. A copy of this report is included in the appendix.

Furthermore, the UDOT has required that this report provide additional information for internal evaluation. This information includes an assessment of schedule performance, and observations of how team members successfully addressed difficulties associated with the CMGC process.

This report focuses on the 500 South; 1100 West to I-15; Bountiful, project number STP-0068(16)68, located in UDOT Region 1 area. This project has been identified as an "Urban Reconstruction" project.

Project Overview

This project, located in Bountiful and West Bountiful, Utah, involves correcting existing roadway geometric design deficiencies, and widening the existing two-lane roadway to five lanes, with two lanes in each direction, and a center turn lane. Shoulders with bike lanes and curb, gutter, and sidewalk are also included. The project includes new pavement, storm drain, utility relocations, curb and gutter, and sidewalks. The project was divided into three phases. The first phase was for utilities, early procurement, and some demolition. Phase two covered the north half of the roadway, and phase three covered the southern half.

Some of the issues that contribute to the risk and complexity of this project include:

- Three at-grade railroad crossings, owned by a variety of entities: Union Pacific Railroad, UTA, and Holly Oil added complexity and risk due to the inflexibility of dealing with railroads.
- 500 South serves as a major utility corridor in the area, carrying culinary and secondary
 water, storm and sanitary sewers, overhead and underground power, natural gas,
 communication lines, petroleum pipelines, box culverts, canals, and open ditches. The
 risks associated with these utilities ranges from minor construction delays to
 catastrophic damage.
- There is uncertainty regarding the location and severity of contaminated groundwater plumes and soils in the construction area.
- Maintenance of traffic near refineries and I-15 could result in project delays if not addressed properly.






Figure 1 – Railroad Crossings, Oil Refineries, and Utilities Contribute to Complexity of Project

Table 1 shows a summary of the project.

TABLE 1 – Project Overview Information Summary

Project Type:	Roadway Widening/Reconstruction
Project Number:	STP-0068(16)68
PIN:	4178, 7437, 7658, 8218
Funding:	Federal and State
Justification Report Approval:	March 4, 2008
Preliminary Cost Estimate:	\$20,000,000

Design costs

Table 2 shows a summary of the firms that provided preconstruction services and the fee associated with those services.

TABLE 2 – Design Services Summary

Firm	Service	Cost of Services
URS Corporation	Preparation of final construction plans	\$1,538,126
Geneva Rock	Constructability reviews, design input, risk minimization	\$205,905
JUB Engineers	Independent Cost Estimation	\$202,060
Total Design Services		\$1,946,091

As shown in Table 2, \$205,905 was paid to the contractor for their design services, which is approximately 11% of the design fee.

Construction Costs

The project construction was divided into three phases, which were bid separately. A summary of the final bid price for these phases is shown in Table 3.

TΔRI	F 3	COST	COMP	ARISONIS	OF FINAL	RIDe
IADL	.L 3	COSI	COIVIE	41130113	OF FINAL	DIDS

Phase	Bid Price
Phase 1- Utilities and Early Procurement	\$839,398.00
Phase 2- North Half	\$8,834,794.00
Phase 3- South Half	\$5,028,377.50
Phase 4 – Final Segment	\$532,809.90
Total- All Phases	\$15,235,379.40

As shown in Table 3, UDOT contracted with Geneva Rock Company to provide construction services for \$15,235,379.40, which was \$328,547.46 more than the engineer's estimate for the project, and \$503,018.15 more than the ICE.

Project Goals

UDOT determined that success on this project required a balance of the following outcomes:

- A high level of safety for motorists, pedestrians, and workers.
- A high level of public satisfaction with the business and property owners, motorists, and other stakeholders through minimizing impacts to traffic.
- Safe disposal of contaminated ground water and soils encountered during construction.
- Construction of a new storm drain system and relocation of utilities associated with the project completed by February 2009.
- Completion of overall project by December 2009.

Key project elements affecting the achievement of these goals include: the level of coordination with business and homeowners, impacts to motorists, coordination with railroad operations (Union Pacific, UTA, and Holly Oil); utility relocations, right-of-way clearance, traffic control (especially routing of tanker trucks to the filling station near 800 West); overall constructability, and project construction phasing.

Price Component

To establish standard pricing comparisons, UDOT included in the RFP a Contractor Price Submittal (RFP-Appendix D) which identifies standardized services or supplies and set quantities for a few selected bid items. As part of the review of the procurement process these costs were compared. Items on the lists included:

- HMA Pavement
- Concrete Curb and Gutter Type B1
- Concrete Sidewalk

These prices were not only used in the selection process, but UDOT also used them to compare to the contractor's bid prices later on.

Cost Model

The RFP provided instructions for preparing an Approach to Price Proposal (RFP-Appendix E) which explains the cost of bid items. As part of the proposal, a breakdown of the unit price was required for each of the price component items listed in Appendix D of the RFP. The breakdown included the following elements:

- Labor
- Equipment
- Material
- Trucking
- Other- a description was required
- Overhead
- Profit

Furthermore, the RFP Appendix D stated that the unit prices reported in the proposal would be held throughout the project unless justification was provided and approved by UDOT. The Contractor proposing on the project could provide justification by showing that the assumptions used to develop the unit price were not met. Proposers were asked to disclose their assumptions by providing the following information:

- Identify assumptions used to create unit cost:
- Identify amount of quantity change that would justify a change in price:
- Identify risks that would increase the cost:
- Identify risk mitigation to manage the cost:
- What action will you take in the design process to help identify and minimize these risks?

By requiring the contractors to "open their books" in the proposal, UDOT was able to evaluate the integrity/fairness of their prices and understand the risk factors involved. This information

was also used in the bid process to ensure that the contractor bid the project the way that they said that they would.

Applicability of the CM/GC Process

In accordance with the original MOU between UDOT and FHWA, each project selected for the CMGC contracting process must evaluate how the criteria for selection issues were impacted by the project. It is important to note that in accordance with the MOU, additional characteristics that make the project a good candidate for the CMGC process can be justified by UDOT. The justification report indicated that this project was justified by the following criteria outlined in the MOU: Design and Constructability, Innovation, Environmental Stewardship, Benefits to the Public, and Risk. Much of the information provided in this section comes from interviews with UDOT, designer, and contractor staff. The notes from these interviews are included in the appendix.

Design and Constructability

The contractor was actively involved in the design by providing continuous review and feedback. The biggest design change resulting from contractor involvement was in the pavement design. The original design showed hot-mix asphalt (HMA) pavement, which typically has a lower upfront cost than Portland cement concrete (PCC) pavement. However, under the current market conditions, PCC pavement was approximately \$240,000 less expensive to construct. In addition, PCC has a longer service life and lower maintenance costs than HMA pavement, resulting in up to \$2 million in savings over the life of the pavement. Based on the overall cost savings, the decision became clear to UDOT and the project team that the PCC option was best.

In addition to modifying the pavement design, the contractor facilitated the following design and constructability enhancements:

- Creation of a phasing plan to work around outstanding right-of-way issues
- Eliminating 30,000 yards of haul by balancing the cut and fill
- Slipping the new storm drain pipe inside of an existing culvert under the railroad tracks, rather than boring
- Early creation of the traffic control plan, closely coordinated with the project phasing
- Collaboration with the utility companies, resulting in the ability for moving the utilities early

Including these contractor ideas into the design has resulted in reduced risk and cost, and greater contractor buy-in of the project.

Innovative Process

One of the key benefits of the CMGC process is the ability to bring in contractors early on in the process so that they can influence the design. Contractors often bring a different perspective than the engineers, which can be useful in solving complex issues. This section focuses on how these innovations have improved this project.

Innovation Used

The project team faced the challenging task of running a new storm drain system under three railroad tracks. Typically, this would require boring. However, these tracks are in close vicinity to petroleum refineries and holding tanks, and there were concerns about hitting one of the various high pressure gas lines. After collaborating and brainstorming ideas, the project team decided to slip the new storm drain pipe inside of the existing concrete pipe. HDPE "snap tight" pipe was used, facilitating a section-by-section installation of the pipe, allowing for smaller trenches. The storm pipe was also slipped under 800 West, and the plans call for the same process under 1100 West.

At the beginning of the project, the contractor realized that the earthwork was imbalanced, and that balancing could result in major cost savings. The contractor recommended raising the elevation of the roadway by four inches, which eliminated half of the 600,000 cubic yards of haul.

Other cost-saving innovations include using topsoil from nearby property, rather than hauling it in from off site, switching the curb and gutter type to a less expensive design, using a requisitioned house as a construction office instead of renting a construction trailer, and using the yard of the temporary construction office as a site for stockpiling materials.

Money Saved by Innovation

The following are the contractor's estimated cost savings from innovations:

- Balancing the haul will save approximately \$300,000 in trucking and earthwork costs.
- Slipping the storm drain instead of boring under railroad tracks and cross streets will save approximately \$250,000.
- Other minor innovations related to curb and gutter, landscaping, and logistics will result in savings of more than \$150,000.

Impact to Schedule

As stated in the justification report, this project was not schedule driven. However, the overall project schedule will benefit from having the contractor pre-work utilities, begin early

procurement on certain items, and develop phasing plans early in the process. The total time savings are estimated at approximately 2 months.

Impact to Quality

Of the innovations that the contractor introduced, the use of concrete pavement instead of asphalt had the greatest impact on quality. Use of concrete pavement doubles the life expectancy and decreases the maintenance costs. The contractor estimates life cycle cost savings of up to \$2 million.

Benefit to Public

Slipping the new HDPE storm drain pipe under 800 West and 1100 West, rather than the more traditional method of cutting a trench, will allow the public to benefit from lessened traffic impacts while pre-working utilities. This is the same method of slipping the pipe inside of the existing concrete pipe that was proposed under the railroad crossings.

Risk

At the onset of the project, the team identified five major risks, listed as follows:

- 1. Right-of-way delays
- 2. Utility conflicts- There are numerous known utilities on this corridor, some of which pose extreme cost and/or safety hazards, such as high-pressure oil and gas lines, and fiber optic lines. There was also concern about the presence of unmarked utilities.
- 3. The cost of asphalt has been particularly volatile for the last couple of years.
- 4. Rail road crossings- often the railroad companies are a challenge to coordinate with, as they tend to operate by their own time frames. Planning phasing, traffic control, and construction around three rail lines posed a major challenge.
- 5. Contaminated soil and groundwater- there are three known contaminated groundwater plumes. Disturbing contaminated soils or groundwater during construction could cause delays and increase construction costs.

Contractor involvement has helped mitigate these risks by:

- Coordinating with the Cities and property owners regarding right-of-way issues.
- Pre-working utilities and performing early potholing.
- Switching the pavement design to PCC saved the State money by taking the risk of HMA price fluctuations out of the bid.
- Slipping water lines through existing concrete pipe rather than boring under railroads.
 This innovation avoided the risk of conflicts and delays in coordinating with the railroad companies.

- Reducing the potential conflicts with high-pressure gas lines by slipping a concrete storm pipe beneath 800 West and 1100 West. Figure 2 shows a picture, provided by the contractor, of the devastation caused by a track hoe hitting a high-pressure gas line on a different project.
- Raising the roadway grade 4 inches and decreasing the roadway cross section by 3
 inches has allowed an additional 7 inches of leeway to avoid conflicts with utilities and
 contaminated soils.



Figure 2 – Example of Damage Caused by Hitting Gas Line (out-of-state contractor not associated with this project)

Due to their early involvement, the contractor had a better understanding of the risks, felt more comfortable taking on risks in the bid that they would have been unwilling to assume in a traditional design-bid-build process.

Learning Opportunities

The use of CMGC provided opportunities for all parties involved in this project to learn from each other and gain exposure to new insights. Through the process of weighing the pros and cons of asphalt versus PCC pavement, the Department and the designer were exposed to the contractor's pavement design and costing approach. This process was helpful to obtain a better

understanding of factors that contractors weigh when pricing pavement. In addition, the contractor was able to gain exposure to the pre-construction processes. Through early involvement, the contractor was able to gain a better understanding of the design, right-of-way, and environmental challenges that both UDOT and the designers face (Steve Sussdorff, Geneva Rock). These learning opportunities not only produced benefits on this project, but will produce benefits to the State on future projects that these team members are involved in.

Environmental Stewardship

From the start of the project, one of the major environmental concerns was the possibility of disturbing contaminated soils or impacting one of the three contaminated ground water plumes near the site. Raising the roadway grade 4 inches and decreasing the roadway cross section by 3 inches has allowed an additional 7 inches of leeway to avoid disturbing contaminated soils and/or groundwater.

Procurement

This section gives a description of the procurement process for CMGC that was set forth in the RFP for CMGC services on the project).

Project Milestones

Key dates and milestones for the CMCG process are listed in Table 4.

ΤΔ	RIF	4 -	Projec	t Mil	lestone	26
	ULL	_	FIUIE	. L IVIII	IESLUII	-3

Stage	Date
Begin Design	Feb, 27, 2008
Environmental Document	November 5, 2007
CMGC RFP Advertised	June 2, 2008
Contractor Selected	June 11, 2008
Contractor Design Services NTP	July 21, 2008
Construction NTP, Phase 1	March 19, 2009
Construction NTP, Phase 2	June 16, 2009
Construction NTP, Phase 3	March 30, 2010

Selection of Committee Members

The Selection Committee Members were made up of a mix of UDOT staff from the Region and from the Complex. Representatives from ACEC and AGC were also on the committee, but did not have a vote.

Evaluation/Selection Criteria

The Department established 5 weighted criteria for selection. To weight the criteria the Department developed a 100 point scale and assigned point values. The contractor was selected based on the following criteria:

- Project Team/Capability of the Contractor (15 pts)
- Project Approach (35 pts)
- Project Innovations (20 pts)
- Contractor Price Proposal (15 pts)
- Approach to Price Proposal (15 pts)

A section within the proposal response was dedicated to each of the criteria listed above.

Project Team/Capability of the Contractor

The Selection Team considered the qualifications and experience of the contractor's team and how it related to the specific project. The Contractor provided qualifications and experience for the following key personnel:

- Project manager
- Superintendant
- Public involvement specialist

Each voting member of the Selection Team ranked the candidates based on a point system. The maximum points available for this section were 15. The following qualifications were considered:

- Lists of similar projects completed during the last five years.
- Description of methods, approaches, and innovations implemented, including risks taken, on previous projects that achieved success in relation to the project goals.

Project Approach

Contractors were asked to supply the following information in their proposals in regards to their project approach:

- Project phasing and cost model
- Subcontractor plan
- Public Involvement
- Maintenance of Traffic

- Identification of resources and capabilities
- Coordination with Cities to upgrade their utilities

The Selection Team evaluated how well each candidate's approach to the project addressed UDOT's stated goals for the project. The selection team considered any specific commitments made by the candidate's team that would assist in achieving the established goals as proposed courses of action. This included commitments that were stated by the Contractor in the Technical Proposal, either during the design phase or the construction phase. A maximum of 35 points were available for this section.

Project Innovations

Each candidate was invited to offer innovative ideas that could increase the likelihood of a successful project. The Selection Team then considered how well the innovative ideas help balance the goals of the project. A maximum of 20 points were available for this section. The RFP required that each proposed innovation be accompanied by a discussion of the following:

- Describe of how the innovation helps achieve the project goals.
- Project how much time and money were saved if the innovation was implemented.
- Identify of which innovations meet the technical information and which do not.

Contractor Price Proposal

The Selection Team evaluated each Contractor's Price Proposal (total amount bid). Price was rated on a modified curve. All price proposals were granted a maximum score of 15 if they were between the average price and one standard deviation below the average price. Points were deducted from the score for price proposals more than one standard deviation below the average price and for price proposals above the average price as shown in Table 5.

TABLE 5- Deduction of Score Base on Bid Price

STDEV=Standard Deviation	Percent Reduction	Points Scored
3 STDEV below average	60%	6.0
2 STDEV below average	30%	10.5
1 STDEV below average	0%	15.0
Average	0%	15.0
1 STDEV above average	40%	9.0
3 STDEV above average	80%	3.0
3 STDEV above average	100%	0.0

Scores between the values listed in Table 5 were calculated using linear interpolation. Furthermore, it was maintained that if the standard deviation was less than 5% of the average of

all bids, the price would be dropped as a selection criteria. If the standard deviation was between 5% and 10% of the average of all bids, the percent reduction would be reduced by half. Since only three candidates responded to the RFP, the engineer's estimate was included in the analysis as an independent bid.

Approach to Price Proposal

Candidates were scored by the Selection Team based on the Unit Prices submitted. Unit Prices for the bid items included in the Price Proposal were held by the Contractor for their Final Bid Amount submitted in January 2008. The sum of the price components equaled the total Unit Price Bid. Unit Prices reflected the approach and commitments proposed by the Contractor as described in the Project Approach identified above. Each candidate included a baseline "indexed" cost for raw materials. The purpose of this was to allow for changes (increase or decrease) in unit prices based on future changes in the cost of raw materials. A maximum of 15 points were available for this section. Each candidate was asked to provide a response concerning impacts to the unit price for the following issues:

- Schedule Delays
- Schedule early RFC for specific project items
- Daytime versus night-time work
- Segmenting the work
- Traffic control shifts and phasing
- Substantial Changes in Quantities what % increase / decrease would affect unit price

Selection Results

Each of the candidates were scored and ranked on the selection criteria discussed above. Geneva Rock was selected based on both their proposal and performance in the interview.

Analysis of Performance

Schedule Timeline

Figure 3 shows the project timeline.




Figure 3 - Project Timeline

Based on feedback from the designers, CMGC did not necessarily result in time savings during design. The Contractor was able to pre-work some utilities, and provided valuable feedback to the designers, which helped help simplify complex issues involving right-of-way and utilities. However, feedback from the contractor often resulted in an iterative process in which the designers had to recheck or redesign elements of the project. Although the CMGC process did not produce a time savings during the design, the final result was an improved project. The schedule as it relates to construction will be examined in the construction phase report for this project.

Cost Comparison

The proposed bids presented by the contractor were compared with the Engineer's Estimate prepared by the Designer and an Independent Cost Estimate (JUB engineers) in accordance with UDOT's standard procedure. This project was divided into three phases, with the contractor submitting separate bids for each phase. Table 6 shows the results of the bid for Phase 1 of the project, which included early procurement items, and preliminary utility work.

TABLE 6 COST COMPARISONS OF FINAL BID - Phase 1

	Engineer's Estimate	ICE	Bid
Final Bid- Phase 1			
Cost	\$830,783.40	\$1,080,846.10	\$839,398.00
Percent Diff. of Eng. Est.		+30.10	-1.04
Percent Diff. of ICE			-22.34

As shown in Table 6, the bid for the first phase was favorable, coming in lower than both the engineer's estimate and the ICE.

Results for Phase 2 are shown in Table 7. For this phase, two bid openings were performed. Because the original bid was more than 10 percent higher than the ICE bid, UDOT deemed that this first bid was unacceptable, requiring a second, refined bid.

TABLE 7 COST COMPARISONS OF INITIAL AND FINAL BIDs - Phase 2

	Engineer's Estimate	ICE	Bid
Initial Bid			
Cost	\$8,493,950.18	\$8,114,917.00	\$8,988,802.00
Percent Diff. of Eng. Est.		-4.46	+5.83
Percent Diff. of ICE			+10.7
Final Bid			
Cost	\$8,493,950.18	\$8,347,015.50	\$8,834,794.00
Percent Diff. of Eng. Est.		-1.73	+4.01
Percent Diff. of ICE			+5.84

After the initial bid, UDOT reviewed the bid prices that appeared too high, resulting in a concern that perhaps there was a misunderstanding in the assumptions used for bidding these items. The bid items of concern were: mobilization, the drainage pond, 54 inch irrigation, Portland Cement Concrete (PCC) sidewalk, and the Woods Cross waterline. For the final bid, the contractor reduced their price for five of these six items, for a total reduction in cost of \$154,008.00. The ICE also adjusted their bid. Between the initial and final bid, the difference between the ICE and Contractor bids dropped from 10.7% to 5.84%.

Table 8 below gives a detailed comparison of the Independent Cost Estimate (ICE) and the final price for construction. The entire bid breakdown and the ICE are included in the Appendix of this report.

TABLE 8 - Final Price vs. Independent Cost Estimate

Project Component	ICE Price	Negotiated Price	Percent Difference
Roadway	\$7,379,315.20	\$7,809,794.00	5.83%
Landscaping	\$539,700.00	\$555,000.00	2.83%
Lighting	\$104,000.00	\$105,000.00	0.96%
Waterline	\$324,000.00	\$365,000.00	12.65%
Total	\$8,347,015.50	\$8,834,794.00	5.84%

As shown in Table 8, the final bid was more than just over 5% higher than the ICE. However, the bid was within 5% of the engineer's estimate. UDOT deemed the bid acceptable, and received authorization from FHWA to proceed, under the following contingencies:

- Receipt by FHWA of a letter listing the reasons why UDOT wanted to award the contract.
- Receipt by FHWA of a letter of concurrence from the cities of West Bountiful and Woods
 Cross that both are in agreement to the bids/costs, since these are non-participating
 costs.
- Receipt by FHWA of a letter from Geneva Rock on commitment to abide by the "Buy America" requirement per CFR 635.410 on the iron/steel pipe.

For Phase 3, it was determined that a blind bid opening should be performed prior to the final bid opening. Table 9 shows a comparison of the initial (blind) and final bid openings.

	Engineer's Estimate	ICE	Bid
Initial Bid			
Cost	\$5,105,049.80	Blind	\$5,348,177.00
Percent Diff. of Eng. Est.		Within 10%	+4.76%
Percent Diff. of ICE			Over 10%
Final Bid			
Cost	\$5,105,057.86	\$4,749,306.95	\$5,028,377.50
Percent Diff. of Eng. Est.		-6.97	-1.50
Percent Diff. of ICE			+5.88

TABLE 9 COST COMPARISONS OF INITIAL AND NEGOTIATED BIDs - Phase 3

As shown in Table 9, in the blind bid, the contractor's price was more than 10 percent higher than the ICE. After the blind bid opening, UDOT discussed with the contractor the bid items which were more than 10 percent higher than the ICE. After adjusting some assumptions, the contractor lowered the overall bid by nearly \$320,000. The final bid was within 6 percent of the ICE.

Table 10 compares how the prices indicated in the proposal compared to the awarded bid prices. From the proposals UDOT realized that the project pricing should be about 105% of the state average unit prices. This pricing goal was determined based on the performance pricing shown in the winning proposal. The ratio of Price to Anticipated Price was 1.07 indicating that the goal was not quite achieved.

Description	RFP Quantity	Unit	Winning Proposal Unit Price	State Ave. Price 2-19-2008 to 2-18-2009	Anticipated Ratio of Price 2	Awarded Bid Quantities	Awarded Bid Unit Price 1
Concrete Curb and							
Gutter, Type B1	47,000	Ft	\$17.64	\$16.13	1.05	11,710	\$17.70
Concrete Sidewalk	202,300	Sq Ft	\$4.36	4.33		54,846	\$ 4.33
Notes:							
1 Unit prices are a weighted average of all three phases							

Table 10 – Winning Proposal Pricing Comparison with 2007 State Averages

- Unit prices are a weighted average of all three phases.
- 2. Anticipated Ratio of Price is the SOQ Appendix D elements compared to the State Average
- 3. State aveage prices for HMA are not tracked by the square foot. HMA compared to average of all bids, rather than state average.

Figure 4 shows the pricing of each phase of the project compared to state average prices (Silver Standard ratio) and the phase's efforts to achieve the 1.05% goal (Gold Standard ratio). This analysis indicates that the overall price came in approximately 7% higher than the Gold Standard ratio, indicating that prices were approximately 7% higher than would be expected, based on the prices presented in the Contractor's proposal.




Figure 4 Pricing Performance Ratios for 500 South; 1100 West to I-15

For phases 1 and 2, the bid item prices that were higher than expected were likely related to the complexities of the project involving underground utilities and traffic control. The phase 3 prices came in lower than the Gold Standard ratio, due to a combination of fewer utility conflicts, and the use of a blind bid process to show the Contractor areas where UDOT may consider their prices to be unreasonable.

Lessons Learned

Based on interviews with the UDOT project manager, the contractor, and the designer, the following is a list of valuable lessons learned:

- The contractor developed a greater understanding of UDOT right-of-way process and the design process (Steve Sussdorff, Geneva Rock).
- Because the designer and contractor worked well together, the result was a great team effort (Steve Sussdorff, Geneva Rock).
- After the bid, the designer's contract ended, and thus the collaboration ended. There
 have been some issues where collaboration with the designer would be valuable. It
 would be helpful to have a small contract with the designer so they can be available
 during construction for small issues that arise (Steve Sussdorff, Geneva Rock).
- The pass-off from the design/CMGC group to the construction group could be smoother. (Steve Sussdorff, Geneva Rock).
- It was helpful to have designer input on the selection and scoping for the contractor (Greg Davis, URS).

Conclusion

This was a complex project with right-of-way, utility, railroad, and environmental issues that needed to be addressed. In addition, this project presented a variety of risks due to the proximity to oil refineries, including associated trucks and high-pressure gas lines. The CMGC process allowed the contractor to get involved early on in the project, during the design phase. This contractor involvement benefited the project by providing earlier coordination on utilities and public involvement, improved traffic control, fewer environmental impacts, and reduced risk, particularly with regards to the oil refineries.

APPENDIX- Justification Report

500 South Bountiful

CMGC Method Justification

Project Number STP-0068(16)68; Pin 4178

Regions 1 Project Type: Urban Reconstruction

This project involves Railroad, UTA, and utilities to include industrial pipelines. Contractor participation would help us to improve the design, reduce errors, and minimize change orders in an area where we have environmental concerns. There are environmental plumbs within 5 feet of the surface of the roadway where contractor knowledge, experience, and innovation will help reduce our risk. We anticipate that the CMGC process will provide innovative solutions for the environmental plums and the industrial pipelines.

Schedule will not drive the design as it has in recent CMGC projects; however, with contractor participation we expect that we can shorten the design time by choosing a solution the contractor understands and is able to perform within existing capabilities.

We do not anticipate a lot of Right-of-Way issues but identifying the contractor in the design phase will help us establish a better connection to the utility companies. We have learned from previous CMGC projects that when the utility companies know who the contractor is, they provide better cooperation and support to clear utility issues quickly. This is an important benefit for this project.

The contractor's input in the design will identify and reduce risk for UDOT as the owner and the contractor. We anticipate this risk reduction will reduce the cost of the project and since the project is not schedule driven we should be able to get some valuable data on cost savings. We also need their help in developing Maintenance of Traffic solutions. The area near the I-15 interchange has a large amount of utilities and a large traffic count as well as the refinery's truck loading facility and two rail crossings.

We request the CMGC process be used on this program

APPENDIX- Interview Notes

CMGC Interview Questions

UDOT Project Manager- Charles Mace

Project Description: 500 South widening and reconstruction

Pin: 4178

Project Phase: Design

Design

What benefits did
you see in design
because of
contractor
participation?

- Geneva rock recommendations resulted in cost savings, reduced risk, and a longer pavement life cycle. GR also worked the schedule around ROW issues (Steve Sussdorff).
- Working with the contractor has been a huge benefit in regards to utility coordination and railroad crossings (Charles Mace, Greg Davis).

Describe the nature and value of contractors' design suggestions?

- GR assisted with utility conflicts (Steve Sussdorff).
- Initially the project was 60,000 yards out of balance. GR recommending raising the grade 4 inches, which eliminated 30,000 yards of haul (Steve Sussdorff).
- The Contractor assisted in better refining the vertical grade (Greg Davis).
- Switched from HMA to PCC pavement, saving 3 inches in depth for the sub base, further helping with balancing issue (Steve Sussdorff).
- Great team effort on solution for running storm and water line under RR crossings. Slipped HDPE through the existing concrete storm drain pipe, rather than boring. Besides the cost savings, the reduction in risk of hitting a high-pressure gas line was huge (Steve Sussdorff).
- Several more minor recommendations came out of review

	 during PS&E, such as using topsoil from adjacent property, rather than hauling it in, and switching the curb type (Steve Sussdorff). The contractor was able to address complex issues, such as underground utilities, railroad crossings and contaminated groundwater plumes (Charles Mace). Having the contractor provide potholing was useful in better understanding and designing for utilities (Charles Mace, Greg Davis).
How did you evaluate and decide which suggestions to use?	 GR created a spreadsheet with ideas and benefits, and emailed it to the team (Steve Sussdorff). Decisions were based on group consensus involving 5-6 of the key decision makers (Steve Sussdorff, Greg Davis).
What Challenges came up during design and did you resolve them?	 ROW has been the biggest challenge. GR has had to redo the schedule and critical path analysis several times (Steve Sussdorff). Although ROW issues have created schedule concerns, it would likely be worse in a typical design-bid-build process. CMGC has helped get a head start and plan around unresolved ROW issues (Steve Sussdorff). The ROW risk would have driven up the construction costs substantially in a DBB project, but having the contractor on board early has allowed them to work around ROW concerns, and as a partner, they have been willing to shoulder more of the ROW risk (Steve Sussdorff). The project was phased to help with the scheduling. Three phases were put into place: storm drain, north half, south half (Greg Davis).
What is the cost savings anticipated and or produced by contractor's suggestions?	 At least \$300k on earthwork balancing (Steve Sussdorff). \$240k up front savings for switch from HMA to PCC + substantial life cycle savings (Steve Sussdorff). Slips instead of bores under RR tracks saved at least \$250k (Steve Sussdorff). Using local topsoil, curb& gutter modifications, and use of abandoned house as construction office have saved more than \$150k (Steve Sussdorff). Savings of about \$100k on switching the curbing type (Greg Davis).

How did the contractor communicate cost changes that corresponded with design changes?	 Cost savings were presented along with suggestions, often with a spreadsheet (Steve Sussdorff). The contractor provided monthly documentation on innovations and cost saving measures (Charles Mace). The contractor provided emails, memos, and spreadsheets. He was very thorough (Greg Davis).
Was there any work besides design that was required of the contractor prior to design?	 The contractor participated substantially in subsurface utility engineering (potholing). This allowed the potholing to be customized to the contractor's needs. The potholing ended up taking longer than if a 3rd party contractor did it, but it was likely more thorough and useful (Greg Davis).

Constructability

Constituctability	
How was constructability improved by involvement of the contractor in design?	 The slips under the RR tracks went very well (Steve Sussdorff). Switch from concrete pipe to HDPE snap-tight greatly improved constructability (Steve Sussdorff). Use of yard by the construction office to stockpile materials has helped with cost and efficiency (Steve Sussdorff). The contractor was able to collaborate on utilities, particularly underground utilities near the refineries. Using CMGC has allowed for moving some utilities early (Charles Mace). The contractor was able to manage the earthwork to minimize haul (Greg Davis). They developed an efficient traffic control plan (Greg Davis).
What constructability issues identified by the contractor were included in design?	 Slips instead of bores under RR tracks and use of HDPE snap-tight pipes (Steve Sussdorff).

Innovations

What innovations were used to reduce	 Use of HDPE snap-tight products saved time and money (Steve Sussdorff). 	
cost?		

	 In general, contractor focused on "base hits" instead of "grand slams". The focus was on proven ideas that may have been overlooked, rather than brand-new ideas (Steve Sussdorff). The change in curbing type reduced costs (Greg Davis).
What innovations were used to reduce schedule?	Schedule is still being driven by ROW (Steve Sussdorff).
What innovations were used to improve quality?	 The switch to concrete pavement will improve the quality of the pavement (Steve Sussdorff, Greg Davis).
What technology innovations were used?	Use of HDPE snap-tight pipes (Steve Sussdorff, Greg Davis).
What innovations were used to reduce impacts to the public?	 Slipped pipes under 800 West, and planning on the same for 1100 West, reducing road closures and impact to traffic (Steve Sussdorff). Doing the phasing plan to build one side of the road then the other will reduce impacts to traffic (Steve Sussdorff). It was helpful to have confidence early on in the traffic control plan that was in place long before construction (Greg Davis).

Project Schedule

How much time was saved in design?	 CMGC has allowed GR to work around the ROW issues in a way that should reduce the schedule from what it would have been in DBB (Steve Sussdorff).
How much cost was saved in design?	•

Risk

How did the team identify, evaluate, and track project	 There was a 4 hour risk assessment meeting at the beginning of the process, which identified the top 5 risks: 1. ROW
risk?	2. utilities

3. cost of asphalt 4. railroad crossings- coordination with RRs can be a challenge because they work on their own timetables. 5. contaminated groundwater and soil (Steve Sussdorff) In the early risk assessment meeting, the procedure was set for which items to work on, which were followed up on weekly. It may have been a good idea to hold another official risk meeting (Greg Davis). Which contractor Raising the grade of the road helped with utilities and suggestions helped avoiding contaminated soil (Steve Sussdorff). you to reduce risk Slipping pipes rather than boring helped avoid utilities. and control cost? Particularly the high-pressure oil and gas lines from the refineries. Hitting one of these high-pressure lines would be catastrophic, and the benefits of reducing that risk cannot be emphasized enough (Steve Sussdorff). UDOT held the risk on hitting contaminated groundwater, which allowed the contractor to leave the cost of that risk out of their bid (Greg Davis). The contractor's understanding of the utilities greatly reduced risk. Under design-bid-build, there would have been a 'ton' of change orders and schedule delays (Greg Davis).

Environmental Stewardship

How did bringing the contractor on early alleviate environmental concerns? Raising the grade and using a lesser roadway cross section allowed the contractor (hopefully) to avoid digging up contaminated soil (Steve Sussdorff).

Benefits to Public

How did the public benefit from the CM/GC process?

- Slipping rather than boring lessoned the risk of hitting highpressure gas lines (Steve Sussdorff).
- Having the contractor attend meetings early on with property owners relieved residents' concerns (Greg Davis).

Lessons Learned

What did you learn	Understanding of UDOT ROW process and the design
in the CM/GC process?	 process. URS was great to work with. Appreciation of the team effort (Steve Sussdorff). After the bid, the designer's contract ended, and thus the collaboration ended. There have been some issues where collaboration with the designer would be invaluable. It would be helpful to have a small contract with the designer so they can be available during construction for the small issues that arise (Steve Sussdorff). The pass-off from the design/CMGC group to the construction group could be smoother. However, the construction group has been great to deal with (Steve Sussdorff). CMGC takes a 'ton' of coordination, and is not conducive to a tight schedule. You lose a lot of the value of CMGC in a tight schedule (Greg Davis). It was helpful to have designer input on the selection and scoping for the contractor (Greg Davis).
	 There were some challenges in dealing with differing expectations from the Complex and the Region (Greg
Was there anything you would change during the RFP portion of the project?	 Davis). Comparing the 500 S and Syracuse Road proposals and scoring, it seemed that the grading could be a bit arbitrary. Areas where GR scored high in 500 South were the same areas where they scored low on Syracuse Road (Steve Sussdorff). Make it more of a quality based selection. The costing items in the proposals didn't add much value (Greg Davis).
Would you have used different selection criteria?	•
Would you change the way you selected based on price?	 It was a little inflexible. For example, the pavement type completely changed, making much of the pricing irrelevant (Greg Davis).
What changes	None (Greg Davis).

would you have made in the way you developed the RFP?	
What changes would you make in the selection process?	 Concern that maybe 1 or 2 strong personalities could sway the rest of the committee (Steve Sussdorff). It went pretty well (Greg Davis).
How would you improve the RFP development?	•

General Notes/Other Items

Did you set a committed advertising date and did you meet your schedule?	 Sort of. We met the date for phase 1, but the subsequent phases haven't met the original goal. However, phasing wasn't originally planned for this project (Greg Davis).
Describe negotiation problems and their resolution.	 Schedule is a big issue. Delays on the award of contract are hurting the schedule. Unresolved ROW issues have been a major frustration (Steve Sussdorff).
How would you rate the CMGC process prior to the beginning of the project?	 CMGC was the "ultimate" solution for an approach to a project like this, with considerable unknowns and risks (Steve Sussdorff). CMGC has allowed the contractor to accomplish many of the benefits of design build without the major upfront investment (risk) to propose on the project (Steve Sussdorff). It was extremely painful and time consuming while in the middle of it, but ultimately CMGC saved cost for the Department due to the risk reduction (Greg Davis).

APPENDIX- Bid Abstracts

CMGC – Design Phase STP-0068(16)68 – 500 South; 1100 W to I-15

Project No: S-0068(57)682												
Project Name: 500 SO	UTH; 1100 WEST TO I-15, WEST BOUNTIFUL?												
	DRAINAGE, UTILITIES & RAILROAD ACTIVITIES 2					INDEPE	NDENT COST						
Estimate Completion	date on or before 2					ESTIMATE (JUB ENGINEERS	GENE	VA ROCK				
	te Opened: 02/19/20092						H DECKER LAKE		JCTS, INC.				
County: 152	te openear 62, 15, 20052						DRIVE2		5400 SOUTH2				
Pavement Surfacing V	Midth: 0 01 ft₪						JITE 5752		TE 2012	State Aver	age (2-19-2008		
Length of Project: 1.7				Engineer'	s Estimate		E CITY,UT 84119		Y,UT 84057		n 2-18-2009)		itandard
seq_num item_num		qty	unit	Unit Price		Unit Price		Unit Price		Unit Price		Unit Price	
seq_nam reem_nam	item_uese	чч	unit	Onicinic	Amount	Office	Amount	Office	Amount	Office	Amount	1.05	Amount
1 12850010	Mobilization	1	Lumn	85 000 00	85 000 00	136,587.40	136 587 40	83,000.00	83,000.00		0.00		0
	Traffic Control		Lump			70,002.70		70,000.00			0.00		
	Environmental Controls		_			15,655.50		27,000.00			0.00		(
			_	-				-				-	(
4 17210010			Lump	6,000.00		-		-			0.00	-	(
	Partial Demolition of Parcel #5 and 5B			20,000.00		-		22,000.00			0.00		
	Remove Catch Basin		Each	550									2971.836
	Remove Pipe Culvert	1976			25,688.00		-						41454.504
	Relocate Fire Hydrant		Each	4,000.00							0.00		C
	18 Inch Irrigation/Storm Drain, Class C, smooth	1081			54,050.00								52007.991
	18 Inch - HDPE, Irrigation/Storm Drain, Class C	295			35,400.00				-				25359.2325
	36 Inch Irrigation/Storm Drain, Class C, smooth	2071			186,390.00								64083.9885
	42 Inch - HDPE, Irrigation/Storm Drain, Class C	103			36,050.00				-		0.00		
13 02610141*		232	ft	30	6,960.00	20.2	4,686.40	27	6,264.00		0.00		(
14 02610142*	Plug Pipe	2	Each	800	1,600.00	289.8	579.6	100	200		0.00	0	C
15 26130060	Culvert End Section 36 inch	1	Each	1,000.00	1,000.00	1,487.90	1,487.90	1,100.00	1,100.00	911.59	911.59	957.1695	957.1695
16 02633010*	Catch Basin	7	Each	2,700.00	18,900.00	3,118.50	21,829.50	2,900.00	20,300.00		0.00	0	C
17 02633011*	Cleanout Box	7	Each	3,400.00	23,800.00	3,463.90	24,247.30	3,500.00	24,500.00		0.00	0	C
18 02633012*	Combination Box	1	Each	5,900.00	5,900.00	5,306.20	5,306.20	6,000.00	6,000.00		0.00	0	C
19 02633013*	Pressure Grout	232	ft	95	22,040.00	54.5	12,644.00	95	22,040.00		0.00	0	(
20 26350030	Manhole Frame and Solid Cover - GF 2	4	Each	300	1,200.00	456.5	1,826.00	400	1,600.00	461.27	1,845.08	484.3335	1937.334
21 02229002*	Reconstruct Fire Hydrant	2	Each	6,700.00	13,400.00	6,555.60	13,111.20	7,500.00	15,000.00		0.00	0	(
22 02229003*	12" PVC C900 DR-14 Waterline	690	ft	80	55,200.00	94.5	65,205.00	81	55,890.00		0.00	0	(
23 02229004*	Air Release and Vacuum Valve and Vent Assemb	1	Each	7,860.00	7,860.00	5,687.80	5,687.80	8,200.00	8,200.00		0.00	0	C
24 02229005*	12" Connection STA 00+09.31 (West End)	1	Lump	8,000.00	8,000.00	9,180.70	9,180.70	4,000.00	4,000.00		0.00	0	C
25 02229006*	6" Connection STA 01+18.45 (Refinery Fire Line)	1	Lump	9,500.00	9,500.00	7,775.30	7,775.30	10,400.00	10,400.00		0.00	0	(
	Temporary Connection at STA 06+18.18	1	Lump	8,750.00	8,750.00	3,698.10	3,698.10	5,700.00			0.00	0	(
27 02229008*	12" Connection to STA 06+36.92 (800 West)	1	Lump	18,000.00	18,000.00	16,024.20	16,024.20	20,000.00	20,000.00		0.00	0	C
28 02229009*	Future Connection at STA 08+31.10 (East End)	1	Lump	6,750.00	6,750.00	8,474.90	8,474.90	7,300.00	7,300.00		0.00	0	C
29 02229010*	Temporary Service Connection	2	Each	560	1,120.00	536.9	1,073.80	600	1,200.00		0.00	0	C
	22" HDPE Waterline Casing	165	ft	90	14,850.00	83.6	13,794.00	83	13,695.00		0.00	0	(
	Installation of Railroad Crossing Casing	165	ft		10,725.00						0.00	0	C
	12" DIP Railroad Crossing Carrier Pipe	170			21,525.40						0.00		C
33 02610141*	· .	129			3,870.00						0.00		(
	Pressure Grout	129			12,255.00						0.00		
2.0200013			_	33	830,783.40		1,080,846.10		839,398.00		2.00		
					,. 55. 10		Total that match		\$313,476.00		\$179,782.91		188,772.06
							Number of item			7			100,772.00
							Percent of items			0.2058824			
							percent of cost t			0.2038824			
							Silver Ratio	at materie	<u> </u>	1.7436363			
							Gold Ratio			1.660606			

of Project: 1.72 mi Jam item_num item_desc 1 00830001U Equal Opportunity Training 2 12850010 Mobilization 3 13150010 Public Information Services 4 15540005 Traffic Control 5 15710030 Silf Fence 6 01571007P Drop-Inlet Barrier (Fiber Roll) 7 15710100 Curb Inlet Barrier 8 01572002P Dust Control and Watering	217	unit 0 Hour 1 Lump 1 Lump	Unit Cost	's Estimate		TE 5752		T 5400 SOUTH®		rage (2-19-2008	Cald	Chandand
2 12850010 Mobilization 3 13150010 Public Information Services 4 15540005 Traffic Control 5 15710030 Silt Fence 6 01571007P Drop-Inlet Barrier (Fiber Roll) 7 15710100 Curb Inlet Barrier	217	1 Lump		Amount	Unit Cost	Amount	Unit Cost	AY,UT 84057 Amount	Unit Cost	h 2-18-2009) Amount		Standard : Amount
2 12850010 Mobilization 3 13150010 Public Information Services 4 15540005 Traffic Control 5 15710030 Silt Fence 6 01571007P Drop-Inlet Barrier (Fiber Roll) 7 15710100 Curb Inlet Barrier	217	1 Lump									1.05	
3 13150010 Public Information Services 4 15540005 Traffic Control 5 15710030 Silt Fence 6 01571007P Drop-Inlet Barrier (Fiber Roll) 7 15710100 Curb Inlet Barrier	217		700,000.00		10 443,000.00		10 634,000.00					0
5 15710030 Silt Fence 6 01571007P Drop-Inlet Barrier (Fiber Roll) 7 15710100 Curb Inlet Barrier	217		20,000.00	20,000.00	17,600.00	17,600.00	20,000.00	20,000.00				D
6 01571007P Drop-Inlet Barrier (Fiber Roll) 7 15710100 Curb Inlet Barrier		1 Lump	420,000.00 2.55		465,000.00		421,000.00					0 9 5902
	2	7 Each	100									
8 01572002P Dust Control and Watering		4 Each	90	-				,				
9 17210010 Survey		1 Lump 1 Lump	15,000.00 60,000.00		29,300.00 54,500.00						7 42753.24	0 4 42753.2
10 18910020 Move Mailbox		6 Each	200	1,200.00							5 231.7875	
11 01892001P Reconstruct Irrigation Box 12 18920040 Reconstruct Valve Box		1 Each 0 Each	2,000.00 420	2,000.00 8,400.00								0 5 105
13 18920050 Reconstruct Manhole		6 Each	800					,			5 1566.348	
14 20560015 Granular Borrow (Plan Quantity)		9 cu yd	20	-				,				
15 02221001* Relocate Fire Hydrant 16 02221003* Remove Masonry Wall		2 Each 2 ft	2,200.00	4,400.00 2,050.00								0
17 22210030 Remove Catch Basin		4 Each	200	800	800	3,200.00	600	,	471.72	1886.88		
18 02221005* Remove Flagpole 19 22210050 Remove Tree		1 Each 4 Each	500 380	1,520.00					321.91		338.0055	0 5 1352
20 02221008* Remove and Salvage Steel Fence		8 ft	380					,				0
21 22210080 Remove Fence	310		0.9			5,435.50			1.30			
22 02221009* Remove Bollard 23 22210095 Remove Pipe Culvert	206	2 Each 7 ft	400	12,402.00					19.98			9 4336
24 02221009P Remove Light Pole		4 Each	550	2,200.00	826	3,304.00	300	1,200.00	469.42	1877.68	492.891	1 197
25 22210106 Remove Mailbox		2 Each	25									
 26 22210110 Remove Concrete Sidewalk 27 22210115 Remove Concrete Driveway 		3 sq yd 0 sq yd	5.5 10						7.30 11.46			
28 02221012* Remove Concrete Vault		1 Each	2,000.00	2,000.00	4,800.00	4,800.00	1,000.00	1,000.00		() (0
29 22210125 Remove Concrete Curb and Gutter 30 02221014* Remove Poles		2 ft 4 Each	3.1	1,494.20 800					3.75			5 189 0
31 02221014 Remove Poles 31 02221015* Remove Boulder		2 Each	100									0
32 02221016D Remove Building, Basement, and Foundation - Parcel #79_		1 Parcel	10,000.00	10,000.00	8,200.00			8,000.00				0
33 02221034D Remove Building, Basement, and Foundation - Parcel #3		1 Parcel 1 Parcel	40,000.00 10,000.00		30,600.00 12,400.00	-						0
35 23160020 Roadway Excavation (Plan Quantity)		4 cu yd	13	-					10.01			
36 02317001* Drainage Pond			400,000.00		338,000.00	-	372,000.00		45.00)
37 26101386 18 Inch Irrigation/Storm Drain, Class C, smooth 38 26101388 24 Inch Irrigation/Storm Drain, Class C, smooth	210 115		55 65					,	45.82 27.95			
39 02610138P 15 Inch Irrigation/Storm Drain, Class C, smooth		5 ft	60	-								
40 26101391 36 Inch Irrigation/Storm Drain, Class C, smooth) ft	80			10,160.00			29.47			
41 26101392 42 Inch Irrigation/Storm Drain, Class C, smooth 42 02610139P 54 Inch Irrigation/Storm Drain, Class C, smooth	263	2 ft 2 ft	110 170							30528.96		4 320 0
43 02610144P 42 Inch - HDPE, Irrigation/Storm Drain, Class C, smooth) ft	280							(0
44 02610145P 34 Inch - HDPE, Irrigation/Storm Drain, Class C, smooth		8 ft	220 40									0
45 02610148P 12 Inch - Concrete Pipe, Irrigation/Storm Drain, Class C 46 26101490 42 Inch - Concrete Pipe, Irrigation/Storm Drain, Class C		5 ft 5 ft	180	3,000.00 51,300.00)
47 26130030 Culvert End Section 18 inch		1 Each	350	350		820	900		495.87	495.87	520.6635	5 52
48 02633010P Catch Basin 49 02633011P Cleanout Box		7 Each	3,200.00	86,400.00								0
50 02633012P Open Curb Shallow Catch Basin		Each Each	4,000.00 900	20,000.00)
51 02635003* Open Curb Inlet Grate and Frame		B Each	450)
 52 26350030 Manhole Frame and Solid Cover - GF 2 53 26350040 Rectangular Grate And Frame (Bicycle Safe Grating) - GF 3 		8 Each 7 Each	270 650	2,160.00 4,550.00		5,120.00 4,725.00			461.27 606.24		6 484.3335 6 636.552	
54 27210020 Untreated Base Course (Plan Quantity)		cu yd	25						29.46			
55 27410060 HMA - 3/4 inch		Ton	130						84.72			
56 02752003P Portland Cement Concrete Pavement 10 inch Thick 57 27710017 Concrete Curb Type B5	345	5 sq yd 5 ft	20	2,886,975.00 69,100.00		2,703,675.00 27,640.00			15.18	52446.9		
58 27710025 Concrete Curb and Gutter Type B1	692	3 ft	15						16.13	111667.99	16.9365	5 11725
59 02771003* Inverted Curb and Gutter Type B1 60 02771004* Modified Concrete Driveway Flared, 7 inch Thick	593	9 ft 4 sq ft	16 6.6	-		-				()
61 27710040 Concrete Driveway Flared, 6 inch Thick		2 sq ft	5.4						4.86			_
62 27710045 Concrete Driveway Flared, 7 inch Thick	607	9 sq ft	5.8	35,258.20	5	30,395.00	6.5	39,513.50	7.32	44498.28	7.686	6 467
63 27710059 Pedestrian Access Ramp 64 27710100 Plowable End Section		7 Each 7 Each	1,600.00 500			9,590.00 4,900.00					7 1577.216 5 501.564	
64 27710100 Plowable End Section 65 02771011* Modified Plowable End Section		7 Each	1,200.00	8,400.00				-	477.68	3343.76		
66 27760015 Concrete Sidewalk		sq yd	25						4.33			
67 27760040 Concrete Flatwork 6 inch thick 68 28210008 6 ft Chain Link Fence, Type I		5 sq ft 4 ft	16	4,700.00 4,384.00					4.92 15.12			
69 28210014 4 ft Chain Link Fence, Type II		B ft	16.66	1,132.88					16.66			
70 28210018 6 ft Chain Link Fence, Type II		1 ft	25	8,775.00					21.01			
71 02821001P 6ft Chain Link Fence, Type I With Barb Wire Arm 72 02821002P 6ft Chain Link Fence, Type II With Barb Wire Arm		8 ft 8 ft	28 35	6,384.00 3,780.00						()
73 28210068 Chain Link Gate, H= 6 ft X W= 8 ft	:	2 Each	900	1,800.00	800	1,600.00	500	1,000.00		C) ()
74 28210072 Chain Link Gate, H= 4 ft X W= 10 ft 75 28210076 Chain Link Gate, H= 6 ft X W= 10 ft		2 Each 4 Each	450 880	900 3 520 00		1,350.00 3,200.00				0)
 75 28210076 Chain Link Gate, H= 6 ft X W= 10 ft 76 28210084 Chain Link Gate, H= 6 ft X W= 12 ft 		Each Each	900 900	3,520.00 1,800.00		3,200.00 1,700.00			706.40			
77 02821009P Chain Link Gate, H= 4 ft X W= 25 ft		1 Each	1,200.00	1,200.00	1,800.00	1,800.00	1,250.00	1,250.00		С) ()
78 02821010P Chain Link Gate, H= 6ft X W= 15ft 79 02822001* Steel Fence and Gate		4 Each Oft	1,800.00	7,200.00 2,200.00		5,200.00 2,310.00		3,600.00 7,700.00		C)
80 28220010 Right-of-Way Fence, Type A (Metal Post)	138		3.6	4,971.60		3,176.30			5.76			
81 28220050 Right-of-Way Fence, Type F (Metal Post)		7 ft	80	560		52.5			CFC	1212.24		
82 28220080 Right-of-Way Gate 10 ft 83 28220085 Right-of-Way Gate 12 ft		2 Each 2 Each	420 550	1,100.00		1,000.00 1,050.00			656.67 840.22		689.5035 882.231	
84 02822009P Right-of-Way Gate 20 ft		1 Each	1,600.00	1,600.00	1,175.00	1,175.00	1,000.00	1,000.00		C) ()
85 02822010* Temporary Fence 86 28220105 Right-of-Way Brace Post	1610	oft Beach	5 200	8,050.00 3,600.00		3,622.50 4,590.00			200 64	5104 09	303.0405	
87 02831001* Modular Block Retaining Wall		s each sqft	50	10,000.00		10,600.00			288.61	5194.98		
88 02831002* Modular Block Retaining Wall with Fence	132	3 sq ft	60	79,380.00	64	84,672.00	55	72,765.00		C)
89 02861002P 10 ft Precast Decorative Post and Panel Wall 90 02873001* Holly Oil Railroad Track Modifications	153	_	160	245,600.00 600.000.00		236,390.00 553,000.00		244,065.00 497,000.00		C)
91 02892001D Traffic Signal System1100 West						17,700.00	18,000.00	18,000.00		C)
92 02892002D Traffic Signal SystemRedwood Road	:	1 Lump	10,000.00	10,000.00	26,550.00	26,550.00	27,000.00	27,000.00		C		
93 02898001* Block Wall 94 29610030 Rotomilling - 2 Inch		o sq ft sq yd	50 2.25						2.36	243.08		3 2
95 03310001P Concrete Access Stair		1 Lump	4,500.00	4,500.00	4,200.00	4,200.00	4,000.00	4,000.00	50	С) ()
96 02932001P Landscaping			365,000.00			492,500.00				C		_
97 02936001* Vegetation Establishment Period 98 16525001D Highway Lighting System 500 South			30,000.00 50,000.00		47,200.00 104,000.00	47,200.00 104,000.00	40,000.00 105,000.00			C		
99 02243001* Woods Cross Waterline		1 Lump	387,249.00	387,249.00	324,000.00	324,000.00	365,000.00	365,000.00		C)
		Totals		8,493,950.18		8,347,015.50		8,834,794.00 \$ 1,585,237.50		\$ 1,095,544.80		1,150,
			that Match er of items t	hat Match				4.752,500,1 ب	45			1,150,
		Percer	nt of Items th	nat Match					0.4545455			
			it of Cost that tandard Rati						0.1794312 1.4469856			-

10	PIN 4178 - ROADWA	Y			Engineer's	s Estimate	INDEPEND	ENT COST	GEN	EVA ROCK		rage (2-19-2008		Standard
1	12850010	Mobilization	qty 1	unit Lump	Unit Cost 480,000		Unit Cost 395,000	Amount 395,000	Unit Cost 552,000		Unit Cost	Amount 0	Unit Cost 0	Amount
2	13150010	Public Information Services Traffic Control	1	Lump	40,000	40,000	29,000	29,000 334,000	40,000	40,000		0	0	
4	15710030	Silt Fence	2949	ft	4	10,322	2	5,898	3	8,847	2.58	7608.42	2.709	7988
5 6		Drop-Inlet Barrier (Fiber Roll) Curb Inlet Barrier		Each Each	500 500			570 2,945				43.98 0	7.6965 0	46
7 8	01572002P 17210010	Dust Control and Watering		Lump Lump	85,000 50,000			54,000 39,000				0	0	
9	18910020	Move Mailbox	6	Each	50	300	200	1,200	100	600	220.75	1324.5	231.7875	1390
0 1		Reconstruct Water Meter Reconstruct Valve Box		Each Each	1,200 350			6,500 11,340	400 500				735.651 528.885	9563 14279
2		Reconstruct Manhole Reconstruct Junction Box		Each Each	700 950			18,850 1,600	800 900			43261.04 1269.88	1566.348 666.687	45424 1333
4	20560010	Borrow	1090	Ton	11	12,263	12	13,462	11	12,219	7.73	8425.7	8.1165	8846
5 6		Granular Borrow (Plan Quantity) Remove Boulder		cu yd Each	100			115,440 3,042				58951.36 0	16.086 0	61898
7	02221001D	Remove Building, Basement, and Foundation - Pa	1	Parcel	10,000	10,000	9,950	9,950	7,000	7,000		0	0	
9		Remove Wall Remove Box Culvert		ft Each	40,000			560 32,000			18,000.00	18000	0 18900	1
0	02221002D	Remove Building, Basement, and Foundation - Pa	1	Parcel	15,000	15,000	14,900	14,900	9,000	9,000		0	0	
1 2		Remove Catch Basin Remove Tree		Each Each	600 450			14,400 840	500 200			9434.4 2253.37	495.306 338.0055	990 2366.
3 4		Remove Fence Remove Pipe Culvert	1489 712		12			968 6,764	4 15		1.30 19.98		1.365 20.979	203 1493
5	02221009P	Remove Light Pole	3	Each	350	1,050	310	930	500	1,500	469.42	1408.26	492.891	147
6 7		Remove Concrete Sidewalk Remove Concrete Driveway		sq yd sq yd	9			14,050 8,863	9		7.30 11.46		7.665 12.033	1305 1146
3	22210120	Remove Concrete Curb	455	ft	5	2,275	4	1,593	6	2,730	0.83	377.65	0.8715	396
)		Remove Concrete Curb and Gutter Remove Concrete Gutter	3627 21		5			13,601 116	5	, -			3.9375 4.179	14281
		Remove Poles		Each	300			300				0	0	
3		Remove Raised Island Remove Bollard		sq yd Each	100			4,536 190				3816.72 0	12.369 0	400
ļ 5		Remove Asphalt Pavement Remove Precast Concrete Barrier	19316 143	sq yd ft	4 20			53,119 1,430	4 5		3.92	75718.72 0	4.116 0	
,	02229020*	Relocate Fire Hydrant	6	Each	5,000	30,000	2,600	15,600	5,100	30,600		0	0	
		Stabilize and Abandon Pipe Culvert Roadway Excavation (Plan Quantity)	1939 9934	ft cu yd	13 13			40,719 141,560	15 14			99439.34	0 10.5105	10441
)	23730030	Compacted Riprap	19	cu yd	85	1,615	88	1,663	85	1,615	33.25	631.75	34.9125	663
)		1 15 Inch Irrigation/Storm Drain, Class C, smooth 18 18 Inch Irrigation/Storm Drain, Class C, smooth	144 2664		55 65			10,080 170,496	55 68				63 48.111	12816
	02610138P	12 Inch Irrigation/Storm Drain, Class C, smooth	82	ft	55	4,510	77	6,314		4,100		0	0	
	026101391	36 Inch Irrigation/Storm Drain, Class C, smooth Plug Pipe	459 12	π Each	120 50			55,998 3,000	125 50			13526.73 0	30.9435 0	14203
1		Culvert End Section 18 inch Culvert End Section 36 inch		Each Each	450 1,200			3,840 750				3966.96 911.59	520.6635 957.1695	416 957
		Catch Basin		Each	4,000			72,000		81,600		0	0	
1		Cleanout Box Open Curb Shallow Catch Basin		Each Each	4,500 3,500			24,000 16,000	4,200 2,900			0	0	
)	02633013*	Shallow Catch Basin	4	Each	3,500	14,000	2,200	8,800	2,900	11,600		0	0	
:		Box Culvert Connection Box Culvert Patching		Each	1,500 1,000			6,600 4,000	2,000 2,000			0	0	
3	02635003*	Open Curb Inlet Grate and Frame	31	Each	750	23,250	570	17,670	650	20,150		0	0	
1		Manhole Frame and Solid Cover - GF 2 Rectangular Grate And Frame (Bicycle Safe Grati		Each Each	400 700			1,800 3,500				2767.62 3031.2	484.3335 636.552	290
6	02636001*	Trench Drain	30	ft	180	5,400	170	5,100	150	4,500		0	0	
3		Untreated Base Course (Plan Quantity) UHMA - 3/4 inch	1552	cu yd Ton	37 95			146,900 164,512					30.933 88.956	10446 13805
)		Portland Cement Concrete Pavement 10 inch Thio Rolled Gutter	22292 10		63 40	1,404,396 400		1,426,688 270				1850236 0	87.15 0	1942
1	02771001*	Modified Concrete Curb Type B4	103	ft	30	3,090	19	1,906	20	2,060	12.70	1308.1	13.335	137
2		Concrete Curb Type B5 Modified Concrete Curb and Gutter Type B1	3144 167		16 18			25,152 2,923					15.939 16.9365	5011 2828
Į.	27710025	Concrete Curb and Gutter Type B1	4787	ft	18	83,773	16	76,592	18	83,773	16.13	77214.31	16.9365	81075
5 6		Inverted Curb and Gutter Type B1 Modified Concrete Driveway Flared, 7 inch Thick	818 407	ft sq ft	18			13,497 2,157	18 7				34.65 5.103	28 207
3		Concrete Driveway Flared, 6 inch Thick Concrete Driveway Flared, 7 inch Thick	1926 9354		6			10,400 52,382					5.103 7.686	982 7189
)	02771005*	Landscape Drain	51	ft	40	2,040	25	1,275	20	1,020	5.00	255	5.25	2
)		Pedestrian Access Ramp Detectable Warning Surface		Each Each	1,400 900			24,480 3,400				27037.98 1533.84	1577.2155 805.266	2838 161
:	27710100	Plowable End Section	7	Each	550	3,850	660	4,620	700	4,900	477.68	3343.76	501.564	351
		Modified Plowable End Section Type B5 Modified Plowable End Section		Each Each	900			825 700	1,400 800			0	0	
	02771013*	Refuge Island Plowable End Section	2	Each	1,200			1,360				0	0	00.47
		Concrete Sidewalk Concrete Median Filler		sq yd sq ft	38			74,732 2,443				65214.66 2056.06	31.1535 4.683	6847 215
		Concrete Flatwork 4 inch thick Concrete Flatwork 6 inch thick	44 1745	sq ft	7			220 9,598	7			211.64 8585.4	5.0505 5.166	22 90
	28210008	6 ft Chain Link Fence, Type I	170	ft	14	2,380	26	4,420	19	3,230	15.12	2570.4	15.876	26
		I 4 ft Chain Link Fence, Type II I 6 ft Chain Link Fence, Type II	106 309		13 14			2,650 9,270	17 19		16.66 21.01	1765.96 6492.09	17.493 22.0605	185 6816
	02821002P	Chain Link Gate, H= 4 ft X W= 9 ft	2	Each	650	1,300	670	1,340	800	1,600		0	0	
		Chain Link Gate, H= 6 ft X W= 9 ft Chain Link Gate, H= 4 ft X W= 12 ft		Each Each	650 600			1,520 1,520	1,400 1,000			0	0	
	28210100	Chain Link Gate, H= 6 ft X W= 16 ft Modular Block Retaining Wall	1	Each sq ft	900 45	900	1,600	1,600 8,733	2,100	2,100		0	0	
	28440010	Precast Concrete Full Barrier (New Jersey Shape	167	ft	80	13,360	70	11,690	50	8,350	49.98	8346.66	52.479	876
		Precast Concrete Barrier Terminal (New Jersey S Cast-In-Place Concrete Retaining Wall		Each sq ft	1,785 75			1,700 5,658				1790.67 0	1880.2035 0	1880
	02932001P	Landscaping	1	Lump	220,000	220,000	275,000	275,000	216,000	216,000		0	0	
		Vegetation Establishment Period Traffic Signal System SB I-15 Ramp		Lump	20,000 15,000			23,600 4,000				0	0	
	02892006D	Traffic Signal System Redwood Road	1	Lump	80,000	80,000	69,000	69,000	70,000	70,000		0	0	
		Remove and Salvage Existing Equipment One 1 1/2-Inch Conduit	1 1050	Lump	500			420 7,613	400 10			0	0	
	135540040	Polymer Concrete Junction Box, Type III Redwood Road Extension	3	Each Lump	1,600 233,000	4,800	1,650	4,950 200,300	2,000	6,000	2,254.10	6762.3 0	2366.805 0	710
	12850010	Mobilization	1	Lump	30,000	30,000	22,000	22,000	30,000	30,000		0	0	
	15540005 17210010	Traffic Control Survey		Lump Lump	9,600 7,200			1,260 5,900	5,000 3,500			0	0	
	02229001*	12" PVC C900 DR-14 Waterline	1032	ft	75	77,400	84	86,688	75	77,400		0	0	
		Reconstruct Fire Hydrant 12" water Line Loop		Each Each	5,000 3,750			12,000 24,500	5,100 4,300			0	0	
	02229004*	12" Connection to STA 08+26.80 (West End)	1	Lump	2,500	2,500	2,300	2,300	1,700	1,700		0	0	
	02229006*	Air Release and Vacuum Valve 6" Connect to Existing (STA 09+28.85)		Each Lump	3,500 7,500	7,500		4,800 8,500				0	0	
		6" Connect to Existing (STA 12+24.14)		Lump Lump	6,000 6,000			9,100 9,100	8,100 8,100			0	0	
)	02229009*	6" Connect to Existing (STA 14+47.19) 6" Connect to Existing (STA 16+32.48)	1	Lump	6,000	6,000	9,100	9,100	8,100	8,100		0	0	
2		12" Connection to STA 18+00.17 Removal of Temporary Connection at STA 06+17.		Lump Lump	2,750 3,500			7,400 2,300				0	0	
3	02229012*	3/4" Water Meters and Lateral	5	Each	2,000	10,000	1,850	9,250	2,100	10,500		0	0	
1		1-1/2" Water Meter and Lateral Mill Creek Crossing Casing	1 24	Each ft	3,000 750			2,700 22,800	3,000 780			0	0	
i		Mill Creek Crossing Carrier Pipe	26		492	12,800	275	7,150	220	5,720		0	0	
i				Totals	that Match	5,105,058		4,749,307		5,028,378 \$ 2,850,072.50		\$3,015,701.18		\$ 3,166,48
				Numbe	er of items th						47			,, .,
					nt of Items that of Cost th						0.405172 0.566798			
				Siver S	Standard Rat	tio					0.945078			