

Provo Canyon Construction Project Update

Project Milestones and Schedule

The Provo Canyon Construction Project is continuing to move forward and making great progress. On Wednesday, September 6th, the project team switched traffic onto the new alignment just south of the new spillway bridge. The next traffic switch is slated to take place in early October near the east end of the project. Crews have excavated the mountainside on the east end of the project down to road level and will continue removing material and grading the road surface to prepare for paving operations.

For the remainder of 2006, crews will continue working on the following activities:

West Cut:	Finish retaining walls and excavation
Blue Mud Slide:	Finish retaining walls
Saddle Cut:	Continue excavation and stabilization (will continue into 2007)
Middle Cut:	Repair slide and continue with paving operations
Spillway Bridge:	Complete construction by end of 2006 (traffic will not be switched onto the new bridge until 2007)



If you have any questions regarding construction activities or the project schedule, please contact the public involvement manager at the number or email listed below.

Nighttime Canyon Closures Now Complete

Great News! Regular nighttime canyon closures are now complete. To ensure the project continues to move forward and is completed on time, full closures or 30-minute delays may be necessary from time to time Monday through Friday nights. Barring emergency situations, a minimum of 5 days advanced notification will be given in the event that the highway will be closed at night. Notification will be sent out via email updates, posted on the project web site, recorded on the 24-hour automated hotline, and shown on flashing roadside electronic signs.



- Project Web Site: www.udot.utah.gov/provo-canyon
- Project Information Line (toll free, 24-hour): (888) 517-8401
- Electronic signs near the project and along U.S. 40 and I-15

If you would like to receive the Provo Canyon Construction Project email updates, please send your email address to provo-canyon@hwlochner.com.

For the latest Provo Canyon Project construction activities, please visit:

www.udot.utah.gov/provo-canyon

Call the 24-hour automated project information line at:

1-888-517-8401

Email the Public Involvement Manager at:

rshover@hwlochner.com

