Utah Department of Transportation Traffic Management Division

March 2014

Monthly Report



2060 South 2760 West Salt Lake City, Utah 84104 801-887-3710 www.udottraffic.utah.gov



Mission of the Traffic Management Division

- •To Support UDOT and the Department of Public Safety to Achieve Zero Fatalities.
- •To Help Provide Reliable and Efficient Travel Throughout Utah.
- •To Provide Useful and Timely Real-time Traffic Information.
- •To Work Together with Other Government Agencies to Serve the Public.
- •To Provide Excellent Customer Service.

Field Devices Summary				
Freeway PTZ Cameras	351	Freeway VMS		91
Arterial PTZ Cameras	393	Surface Street VMS		58
RWIS & Contracted Weather Cameras	171	Portable TOC VMS		7
Viewable Detection Cameras	83	Legacy Trucks Prohibited VMS		21
Total Came	eras 998	Variable Speed Limit VMS		15
HAR (27 permanent/5 portable)	32	Т	otal VMS	192
RWIS	84	TMS		537
Ramp Meters	63	Traffic Signals		1534
Operations Summary				
VMS Messages Displayed	40,902	IMT Assists		1897
Signal Timing Work Orders	27	Website Visitor Sessions		134,987
Signal Maintenance Work Orders	151	511 Calls		19,229
All New Work Orders	366	Weather Desk Calls		493
Incident Responses by the TOC	680	Ask CommuterLink Questions		45
Incident Duration Average Minutes	87	UDOT Traffic Followers and Re-tweets	;	172,620

March 2014

TRAVELER INFORMATION Participated in the Little Cottonwood Canyon avalanche evacuation exercise; hosted a TOC tour for the new R3 Region Communications Manager; represented UDOT at a Salt Lake City Marathon planning meeting; coordinated registration for the April 2014 Traffic Incident Management training; supported the upcoming UHP Express Lanes compliance blitz; assisted with Continuity of Operations Plan; pursued trade marking "UDOT Traffic"; and participated in the Connected Vehicle RFI brainstorm meetings.

TRAFFIC SIGNAL OPERATIONS have completed signal retiming projects for most of the signals in Cedar City and corridors in Provo; 700 East from 900 South to 3300 South in Salt Lake; Mountain View Corridor; State Street in Utah County from Orem to Lehi; and several signals near the University of Utah campus. The team has also added more signals to the Automated Signal Performance Measure website; installed new and repaired existing emergency vehicle signal preemption in Saratoga Springs, Lehi, American Fork and Pleasant Grove; and assisted Provo City staff with some of the city owned signals in signal maintenance, troubleshooting, and with bringing new signals into operation.

TRAFFIC OPERATIONS AND REPORTING provided support for the I-15 Point Design Build, Provo/Orem BRT lane configuration, Bangerter Highway at Redwood Road Design Build, I-15 10600 Southward Design Build, and South Davis Operational Improvements Design Build Projects. The Team also provided support to the I-15 Operational Study, Sunset Blvd/Bluff St, St. George Blvd/Bluff St, University Parkway Corridor, and 7800 South/9000 South Jurisdictional Transfer studies. The team participated in the Inrix Data Discussion; DDI guidelines document preparation and UIACR process development; worked on the new web-based congestion reporting system; participated in partnering efforts with the UDOT planning group; and provided support to the Mountain View Corridor, I-80/State Street EIS, and 5400 South High T intersection west of Bangerter Highway projects.

ITS ASSET MANAGEMENT integrated three surface street VMS, two new LiveView cameras, and removed two signal detection cameras from service. The HAR at Knudsens Corner and 13400 S Bangerter locations were dismantled and removed from service. The team prepared the quarterly Open Work Order Summary which showed about 250 work orders to be open, which is down from over 600 at the first of the year.

ITS Operations Highlights

Region 1 - Matt Smith

Ogden Area Signal Interconnect:

Concept, locations and design are being re-examined.

SR 193 Extension:

This project is under construction. Punch list items are being mitigated.

I-15; SR126 to US-91:

This project is complete and final issues with four devices will be mitigated with another project. Construction has begun.

I-15; SR-30 to the Idaho State line:

This project is being designed by Pinetop Engineering and is ready to advertise. This project needs major funding for ATMS. This project has been added to the STIP.

Layton Interchange:

This project is in design.

Brigham DDI Interchange:

This project is under construction.

Weber Canyon De-Icing sign communication:

Project has been completed.

US-89; SR-193 to Cornia Drive:

This project is in design.

US-89; Antelope Drive Extension:

This project is in design.

Hill Field and Main in Layton:

This is project is in design.

Region 2 - Chris Siavrakas

<u>Layton and Centerville</u> received 25 completed UTOPIA fiber connections to traffic signals.

<u>Murray and West Valley</u> will receive 42 UTOPIA fiber connections to traffic signals as the next phase of interconnect within the upcoming months.

Region 3 March 2014

I-15 NB VMS in Lehi (12106) – On schedule for bid opening April 7.

Saratoga Springs; Pony Express; SR-68 to 800 West (8581) – Negotiating Integration WTO

I-15; Spanish Fork to Payson (**10262**) – 30 day Burn-in of devices complete. Contractor needs to provide construction as-builts before beginning project close-out.

Spanish Fork Dispatch upgrade (11423) – Equipment installation inside Public Works Building and Police Headquarters WTO established. Scrubbing state furnished materials equipment list.

SR-92 CCTV/Hybrid VMS (12641) – Established design/integrator contract.

SR-145 Pioneer Crossing Extension to SR-73 (11349) – Established WTO's for ATMS inspection, integration and for the fiber splice details/network channel diagrams.

SR-121 @ **State Street**; **Roosevelt** (12078) – Reviewed/redlined ATMS design plans.

Park City Area Traveler Information Infrastructure signing (12812) – Established project in ePM to partner with Region 2 and Park City to install smaller, roadside message boards to inform travelers ingress/egress information.

I-15; **SR-92** to **SR-73 Fiber/Conduit upgrade installation** (**12806**) – Established project in ePM to design/construct new (upgrade) fiber and conduit.

US-40 CCTV/Signal connections (12805) - Established project in ePM to add CCTV's and fiber connections to existing signals in Roosevelt, Naples, Duchesne, Maeser areas.

Region 4 – Matt Smith

St. George:

Working on a scope to connect Hurricane City to the network.

VMS for I-70 and SR-6:

The concept has been completed for the three locations; WBI-70 (East of Green River Exit), EB I-70 (Prior to Salina Interchange), SB US-6 (Near Helper and adjacent to existing NB VMS). This project has been funded and will proceed to design. Project has been advertised and awaiting bids.

Fiber upgrade for US-6, Helper and Price Signal Integration:

Hired a contractor off the fiber procurement contract for the this portion. Waiting for signal connections from Emery Telecom.

March 2013 Page 4

Region 4 – Matt Smith cont.

Various Small VMS locations for ICY Bridge at I-70 and Fish Springs, and Halls Crossing at Lake Powell: Concept and design is complete. Cache Valley Electric has been hired to work on this.

I-15; North Beaver to Manderfield:

This project has been advertised and is under construction.

I-15; Cedar City Two VMS:

Project is completed and being integrated.

Price, Helper fiber and Interconnect:

This project has been completed.

<u>ATMS</u>

ATMS MAINTENANCE -

Teaming – All four teams have been closing old work orders. The Express Lane and Lab Teams located the conduit; pulled in the locate wire for the Wanship project, and replaced stolen wire at 1000 North on I-215; provided oversight for contracted ASTM work; adjusted the Variable Speed Limit photocells; and assisted the Fiber Team in repairing a fiber channel and troubleshooting associated communication hub problems.

Field Team installed and programmed 11 new VMS controllers. This work reduces the number of controllers needed at each site, and will reduce the sign display problems that have been experienced.

Lab Team tested and/or repaired 40 ATMS devices; adjusted Variable Speed Limit (VSL) sign brightness; replaced four VSL signs with failing pixels; and replaced one with a failing serial converter. The team set up two traffic signal cabinets; removed and decommissioned seven loop detection TMS sites; repaired damage at an attempted wire theft site; and restored six TMS sites to operational condition.

Express Lanes Team reset a fiber switch; programmed and installed six lane controllers; reset nine VTMS's; reset two RFID tag readers; surveyed 5300 South for site tag reads compared to system reads; and participated in the Violation Survey Studies. The Team began updating the inventory and asset management data base for the Express Lane system.

March 2014 Page 5

ITS Standards and Specifications

Procurement:

Bids were received for the new VMS at Brigham City. This is Phase II of the traveler information system. Time was given to the evaluation team to review the proposals for crew qualifications, method, schedule, and cost.

Work continues on the ATMS Install and Repair contract.

Work continued on the equipment contract for the 5400 Flex lanes.

Work continues on the Camera Lowering System - 2 Step Bid. Several modifications to the pole will be included to ease lowering arm removal for maintenance while in a lift truck.

Prices were requested from Daktronics for specifically sized VMSs. These will be used for Truck Prohibited systems on the Legacy Parkway.

Work continues on the VMS contract renewal. Information was gathered to determine what sign versions were purchased by UDOT during the last five years.

A contract to provide signal and pedestrian pole, hand hole covers was awarded. The contract will provide factory direct replacements for missing covers discovered in the field.

Silver Barrel Award

Brady Roberts Robert Miles Lisa Miller Robert Clayton



Liam Fitzgerald Paul Jencks Lee Nitchman Chuck Felice

The UDOT Silver Barrel Award was given for the Little Cottonwood Canyon communications tool. The tool was designed and built by the TOC with input and support from R2. The Communications Tool helps to streamline public facing information in Little Cottonwood Canyon, providing more reliable and consistent messaging during Canyon closures. The Communications Tool also helps to alleviate additional duties from avalanche forecasters, police, maintenance crews and other canyon stakeholders by consolidating communications efforts. The Communications Tool has been successful and is now being expanded to Big Cottonwood and Provo Canyons.

Acronyms


CCTV Closed Circuit Television I2TMS Integrated Interagency Traffic Management System


RWIS Road-Weather Information System TOC Traffic Operations Center

DPS Department of Public Safety VMS Variable Message Sign

TMS Traffic Monitoring Station ITS Intelligent Transportation System

HAR Highway Advisory Radio TMD Traffic Management Division







Freeway flow measures are taken from the Traffic Monitoring Stations (TMS) located throughout the Wasatch Front. As more TMS sites are installed throughout the state, they will be included in these performance measures.


Travel Time Index: This measure of mobility is based on freeway speeds and is weighted by segment lengths and by the traffic volume. A value of 1.0 represents free-flow speeds. A value of 1.12 indicates that the average vehicle trip takes 12% longer than if that were the only vehicle on the freeway.


Percent Variation of Travel Time Index: The percent variation in the Travel Time Index is a measure of how much the Travel Time Index changes from day-to-day.


Average Freeway Speed: The freeway speed is weighted by volume.

















The surface street traffic statistics are generated through a series of Travel Time measurements. These are conducted using a special equipped vehicle which measures the average travel time, the average percent of intersections at which a vehicle must stop, the average time stopped at an intersection, and the average speed. The Traffic Systems Section gathers these measurements from Regions 1, 2, 3, and 4 twice each year. The chart in the lower right hand corner shows the number of incidents where traffic signal timing was modified in order to help traffic flow around closed lanes, or to help relieve excessive congestion.

The following charts illustrate data gathered during semi-annual timing runs.

