



**114 South; State Street to
Bangerter; New I-15 Interchange
SP-15-7(156)293**



June 10, 2009

Public Information and Traffic Control:

- Bridge demo at 114th South
- Restricted traffic at 3180 West
- Flaggers for storm drain line 3180 West to 2580 West
- Flaggers when sewer line starts at 1300 West

Schedule: What to expect for the next month

Area 1 – 3600 West to 1300 West

- Drainage 3180 West to 2580 West
- 60" Water line for JVVCD at 3180 West
- Qwest, Questar and Comcast relocations
- Jack and Bore pipe sleeve for new sewer line under Redwood Road
- As ROW becomes available, installation of the 42" sewer line will begin at 1300 West to Charter Point Road
- Grade for paving

Area 2 – 1300 West to Lone Peak

- Haul to Willow Creek surcharge
- Haul to Jordan River bridge embankment and surcharge
- 33" JVVCD vault at 700 West
- Install 33" pipeline JVVCD and 10" South Jordan Waterlines from Riverfront Parkway to 700 West
- Sheet and Pile driving at Jordan River for the bridge structure
- Jordan River bridge construction

Area 3 – Lone Peak to State Street Including I-15

- Demo I-15 bridge
- Construction of new I-15 Bridge
- Demo of existing SB pavement
- Grade and drainage for SB pavement
- Paving SB lanes late July
- Grading SB on ramp and paving