

**SPECIAL PROVISION
PROJECT # F-007(23)9
PIN # 5865**

SECTION 02754S

DOWEL BAR RETROFIT

PART 1 GENERAL:

1.1 SECTION INCLUDES

- A. The use of load transfer devices is required on transverse joints.
- B. The use of load transfer devices on longitudinal joints is not required.
- C. Contractor to negotiate a pay item and price with Engineer for installation of transverse load transfer devices.
- D. Additional locations of load transfer devices may be required at the discretion of the Engineer.
- E. Load transfer devices are to be installed after the placement of the precast concrete pavement panels and urethane leveling grout.
- F. Installation of load transfer devices are to be placed on the previous days work while traffic is closed for installation of new panels. Installation of load transfer devices on the same days work is not allowed without the prior approval of the Engineer.
- G. Load transfer devices and system including curing of grout must be completed to meet time requirements of the project and limitations of operations.
- H. Prefabrication of block-outs for load transfer devices are not allowed for this project.