I-215 East; near 3900 South Accelerated Concrete Pavement Precast Panels

Dave Gilley, Plant Manager Harper Pre-Cast











Panel Specifications for Urethane/Coil Loop Type PCPP

- Form size: 12'0"x12'0"x9"
- Concrete: Class AA(AE) 4000 PSI
- #4 Grade 60 none coated rebar
- 1" leveling bolts: 4 required
- 1" coil loop lift inserts: 4 required
- 5/8" Urethane grout ports: 9 required
- Surface finish: Light broom



PCPP Form 12'0"x12'0"x9"













Start Concrete Pour





Concrete Pour





Removal of Grout Tube and Bolt Locator Jigs







1st Lift of Urethane Type PCPP





Panel Specifications for Grout/ Swift Lift Type PCPP

- Form Size: 12'0"x12'0"x9"
- Concrete: Class AA(AE) 4000 PSI
- #4 Grade 60 none coated rebar
- 1' Leveling Bolts: 4 Required
- 8 Ton Swift Lift lifting Inserts: 4 Required
- 1 ½" Grout ports: 9 Required
- Surface Finish: Light Broom





View 2 Completed Form for Grout Type PCPP



Concrete Pour of Grout Type PCPP




Finish Process of Grout Type PCPP





1st Lift Grout Type PCPP



Underside View Grout Type PCPP





Mock Test Roadway Urethane Type PCPP

- Mock Road Way preparation Urethane Type PCCP
- Set leveling sand for sub-base
- Create Leveling bolt placement layout
- Set leveling bolt plates
- Place test panels
- Check plate displacement
- Start urethane injection





Preparation of Mock Roadway





Sand Screed for Proper Elevation





Leveling Bolt Plate Placement Layout




Leveling Bolt Plate Placement





Test Fit Panel






Leveling Bolt Plate Displacement Evaluation





Lessons Learned and Recommendations

- Use a thinner layer of material as sub-base
- Use a denser, finer material to avoid displacement when the panel load is transferred to the leveling bolt plates
- Use a wider plate for leveling bolts







Replace Leveling Bolt Plates









Final Placement Urethane Type PCPP





Start Urethane Injection Preparation





Set Gages for Lift Monitoring





First Injection





Watch for Lift During Injection Process





Mock Test Roadway Grout Style PCPP

- Mock roadway preparation grout type PCCP
- Compact sub-base material
- Create leveling bolt plate layout
- Set leveling bolt plates
- Place test PCPP
- Start grout injection








Compaction of Sub Base





Create Leveling Bolt Placement Layout





Set Leveling Bolt Plates





Set Grout Type PCPP





Check Elevation









Repair and Replace Leveling Bolt Plates





Set Elevation of PCPP






Set Elevation of PCPP





Set Up Grout Injection Tools





Start Grout Injection





Lesson Learned

- Need a solid and more compacted sub-base us material
- Need a thinner layer of sub-base
- Need wider leveling bolt plates for better weight distribution.










Checking and Evaluating Grout Flow/ Coverage





- Both materials flow and cover extremely well
- Urethane sets in 20 minutes which means opening the road faster, but because it sets so fast, it has the potential to lift the panel before the injection is completed, and can cause uneven load bearing
- Grout sets in 1 to 3 hours and show's no signs of setting up between injections or lifting of panel, injections and slow setting time may hold up opening the road way
- Conclusions: Both products work well and meet specifications. Time requirements of the project will determine which product to use



Start Install


- Location
- South Bound On Ramp I-215 & 3900 south
- Remove old roadway/Prep Sub-Base
- Set 3 Grout type PCPP
- Set 3 Urethane type PCPP
- Inject Grout
- Inject Urethane
- Asphalt Patch
- Open Road Way









Install Preparation Dirt Work





Leveling Bolt Plate Layout






Final Placement Leveling Bolt Plate Locations





Set 1st Grout Type PCPP





Final Set, 1st Panel PCPP






Set 2nd Grout Type PCPP







Set 3rd Grout Type PCPP





Start Grout Injection 1st PCPP














Start Urethane Injection










Finish Urethane Injection






Start Grouting Lift Points and Grout Ports



Finish of Grouting Lift Points and Grout Ports




Compaction of Partial Depth RoadBase Fill



Finished PCPP Placement, Ready for Asphalt





Start Asphalt Placement










Final Compaction Asphalt, Top Layer






Lesson's Learned


- Proper sub-base work must be performed for a successful installation
- Setting and spacing of panels are critical. An exact layout or jig should be used for panel placement spacing, or a concrete saw should be on site for field modifications
- Over width cutting of existing roadway creates the need for some type of forming or control to avoid waste of grout or urethane and the need for repairing the overcut
- Scheduling sequence of all subs and suppliers is critical for the timely completion of the project



View Completed Test Section After 7 Months













View of Grouted Coil Lift Style PCPP After 7 months



Lesson Learned/Recommendations

- Both types of panel stabilization appear to be performing well
- Urethane panels appear to be rising
- Grout type PCPP with Swift Lift picking devices the grout in the ports, leveling bolt and lifting points is holding up well
- Urethane type PCPP with Coil lift inserts the coil inserts have no coverage the insert is rusting and could cause premature panel failure as well as potential tire hazard
- Swift Lift system appears to be the better option for PCPP handling



Harper Precast

 Would like to thank UDOT for the opportunity to work on the research and development of this product and we look forward to working as a team for years to come

Thanks



