



Community Coordination Committee Meeting Summary State Street, 9000 South to 10600 South

To: Attendees
CCC Members

Date: April 16, 2007

From: State Street Project Team

CC: File

Project: State Street, 9000 South to 10600 South

Meeting Location: Sandy City Hall
Sandy, UT

Subject: CCC Meeting #10 Meeting Summary

The following summary is the writer's interpretation of the meeting discussion. If there are any discrepancies or items that need clarification or correction, please notify Crystal Garstang.

CCC Meeting #10 was held at Sandy City Hall on Tuesday, April 10, 2007 from 8:00 am to 9:00 am. The following individuals were in attendance:*

Attendees:

- Troy Alpolonio, Chick-fil-a
- Peggy Bird, Community Coordinator
- Wally Bowler, Community Coordinator
- Adan Carrillo, UDOT Communications
- Jim Derrick, Larry H. Miller
- Jennifer George, Residence Inn
- Janny Herron, America First Credit Union
- Celeste Neil, South Towne Center
- Shelly Robertson, South Jordan City
- Eric Wells, BD Medical
- Kevin Wilde, South Towne Auto Mall (Riverton Chevrolet)
- Joe Woolley, Western Quality Concrete
- Troy Wright, TGI Friday's
- Steve Poulsen, UDOT Region 2 Resident Engineer
- Evelyn Tuddenham, UDOT Region 2 Public Involvement Coordinator
- Kim Clark, Public Involvement Manager (Lochner)
- Crystal Garstang, Public Involvement Assistant (Lochner)

*All attendees may not be accounted for. If you were at the meeting, but your name is not on the list, please contact Crystal Garstang.

I. Welcome/Introductions

- The meeting attendees were welcomed and introduced themselves and the business/organization they represent.

II. Update on Other Projects in the Area

- Updates on other projects in the area as follows:
 - **State Street TRAX Bridge:** Crews have started demolition on the old TRAX bridge. Pile driving has begun for the temporary shoring of the bridge. The project will construct a second TRAX line, replace the existing bridge, improve the drainage and grade of State Street, and widen State Street.

The project will be underway through early 2009. For more information regarding this project visit <http://www.dot.state.ut.us/index.php/m=c/tid=856/item=28767/d=full/type=1>, call (801) 673-0774 or email traxbridge@comcast.net.

- **700 East, 9400 South to Carnation:** Crews are placing curbs for the medians and construction of the approach slab at the bridge will begin this week. North/southbound traffic will be restricted to one lane in each direction from April 11-18. For more information on this project, please call (801) 904-4022 or email 700eastproject@urscorp.com. You can also visit the project website at: <http://www.udot.utah.gov/700east.com>.
- **700 East Intersection Maintenance:** Crews will be rotomilling and paving the intersections at 700 East and 10600 South, 11000 South and 11400 South. Intersections will be reduced to one lane in all directions on Saturday and the intersections will be closed on Sunday. The schedule is below:
10600 South and 700 East: Closed on Sunday, April 15, 2007
11000 South and 700 East: Closed on Sunday, April 21, 2007
11400 South and 700 East: Closed on Sunday, April 21, 2007
Visit <http://www.dot.state.ut.us/index.php/m=c/tid=856/item=28586/d=full/type=1> for further information regarding the maintenance project.
- **11400 South and I-15 Interchange:** A circuit court judge heard oral arguments last month and will render a decision in the coming months.
- **I-15 Lane Addition under 10600 South:** Geneva Rock has been selected to add a northbound lane on I-15 under the 10600 South Bridge. Work will begin in April and be completed in June and take place mostly at night. Traffic impacts are expected.
- **Sandy City Projects:** Many hotel and office building projects are underway in Sandy City.
- **REAL Stadium:** The REAL project construction crews have secured permits for demolition and grading. The REAL project team is currently working through parking issues.

III. Public Involvement Activities

- The project team has been answering phone calls, emails and attending stakeholder meetings as necessary.
- An ad with the alternate route maps will once again be placed in the Sandy Journal.

IV. Construction Activities

- Current construction activities include:
- 10600 South
 - Major construction activities at the 10600 South and State Street intersection will be complete at the end of April. Paving activities will be underway this week and next. Traffic switches will follow the paving activities to allow Questar gas to run utility lines through the intersection. Questar utility work will be underway in the area for approximately two to three weeks in order to run lines from an old valve box in the intersection to a valve house on 10600 South. Eastbound traffic lanes will be restricted on the east leg of the State Street intersection to allow for the gas line installation.
 - The intersection at Auto Mall Drive and 10600 South will be open with the traffic switches.
 - The paving crews will rotomill and overlay the intersection later this summer. These paving activities will have minor traffic impacts and will be shorter in duration.
- Roadway rotomilling and excavation has begun on State Street from 9000 South to 9270 South on the east side of the roadway. Utility issues have been encountered through this section.

- Utility work at the 10200 South intersection is near completion. Sewer line has been placed along 10200 South and bored under the canal. Utility conflicts were discovered at the intersection with State Street as the storm drain was placed. High pressure gas lines must be placed through the intersection. The intersection is anticipated to be open at the end of next week.
- The reconstruction at the intersection at 10000 South and State Street will begin this week. The intersection will be under construction for most of the summer for widening and reconstruction. The construction will be completed in quarters to allow traffic flow through the intersection. Traffic will be restricted to one lane in each direction (east and westbound).
- The intersection at 9000 South will begin late winter/early spring of 2008. The intersection at Monroe will be included in this reconstruction. The entire project is anticipated to be complete in June 2008.

V. Other Project Information

- Steve Poulsen will no longer be the UDOT Resident Engineer for the State Street project. He has accepted another position within UDOT. CCC members will meet his replacement, Marwan Farah, at the May CCC meeting.

VI. Next Meeting

- The next meeting will be held on May 8, at 8:00 am in the Multi-purpose room on the third floor of the Sandy City Offices, at 10000 South Centennial Parkway.